



## MILLWATER - PRECINCT 2 STAGE 4C

### Geotechnical Completion Report

Prepared for  
WFH Properties Ltd

Prepared by  
Tonkin & Taylor Ltd

Date  
August 2017

Job Number  
21854.001/S4C.v1



*Exceptional thinking together*

[www.tonkintaylor.co.nz](http://www.tonkintaylor.co.nz)

**Distribution:**

WFH Properties Ltd

2 copies

Woods Ltd

2 copies

Tonkin & Taylor Ltd (FILE)

1 copy

## Table of contents

<b>1</b>	<b>Introduction</b>	<b>1</b>
1.1	General	1
1.2	Description of Subdivision	1
1.3	Geological Setting	2
<b>2</b>	<b>Earthworks Operations</b>	<b>4</b>
2.1	Plant	4
2.2	Construction Programme	4
2.3	Compaction Control	5
<b>3</b>	<b>Geotechnical Development Works</b>	<b>6</b>
3.1	Subsoil Drainage	6
3.2	Shear Key	6
3.3	Reinforced Earth Slope	7
3.4	Timber Pole Wall	8
<b>4</b>	<b>Stability Analyses</b>	<b>9</b>
<b>5</b>	<b>Project Evaluation / Building Design Considerations</b>	<b>10</b>
5.1	General	10
5.2	Bearing capacity for building foundations	10
5.3	Settlement	10
5.4	Retaining walls	10
5.5	Subsoil Drainage	11
5.6	Post Earthworks Investigations	12
5.7	Stormwater	12
5.8	Service lines	12
5.9	Road subgrades	12
5.10	Topsoil	12
5.11	Expansive soils	12
<b>6</b>	<b>Statement of Professional Opinion as to the Suitability of Land for Building Development</b>	<b>14</b>
<b>7</b>	<b>Applicability</b>	<b>19</b>
<b>8</b>	<b>References</b>	<b>20</b>

**Appendix A1 :** Woods Drawings

**Appendix A2:** T+T Drawings

**Appendix B:** Contractors Certificates

**Appendix C:** NZS 3604:2011 Expansive Soils (Extract)

**Appendix D:** CSIRO – BTF18 – Foundation Maintenance and Footing Performance: A Homeowners Guide

**Appendix E:** Test Results

## Executive summary

Tonkin + Taylor Ltd (T+T) was engaged by WFH Properties Ltd (WFH) to monitor and provide earthworks certification for the 33 No. Residential Lots contained within Stage 4C of Precinct 2 in the Millwater Subdivision in Silverdale. Stage 4C comprises residential Lots 371, 399, 425 to 431, 438 to 445, 455 to 470 inclusive as shown on the Woods Final Contour As-Built Plan (Woods Ref 33220-04C-100-AB) in Appendix A1. This Geotechnical Completion Report contains information required for subdivisional earthworks completion reporting, as well as outlining geotechnical design issues that need to be considered for subsequent building design and construction on each residential Lot.

Previous geotechnical investigation work across the subdivision was undertaken by T+T and reported in:

- a 2000 and 2001 Preliminary feasibility reporting (Ref. [1] and [2]).
- b 2003 Major reconnaissance report covering land in the Silverdale North and Orewa West areas (Ref. [3]).
- c 2004 Geotechnical Investigation Report for the Wainui Road Subdivision (Ref. [4]), updated in October 2005 following scheme modifications (Ref. [5]).
- d 2006 Investigation report following purchase of Westlake property (Ref. [6]).
- e May 2014 Geotechnical Investigation Report for Precinct 2 (Ref. [7]).

Woods Ltd (Woods) undertook the engineering design for this stage and the overall subdivision.

Bulk earthworks commenced on site in late 2014 and were completed by October 2016. Earthworks comprised the following:

- a Stripping of vegetation, organic materials and topsoil to stockpile.
- b Installation of gully and subsoil drains.
- c Construction of 1 No. Shear Key (SK03) as shown on T+T Drawing 21854.001-P2S4C-101 in Appendix A2.
- d Cut to fill earthworks across the entire site, incorporating construction of 3 No. reinforced earth slopes (i.e. part of RE 604, RE 605 and RE 606), as shown on T+T Drawing 21854.001-P2S4C-101 in Appendix A2.

Civil earthworks commenced on site in February 2017 and were completed by July 2017, and comprised the following:

- a Minor cut to fill earthworks across parts of the site as part of the final Lot development, as shown on the Woods Cut/Fill Contour As-Built Plan Earthworks Surface – Final Surface (Woods Ref 33220-04C-111-AB) in Appendix A1.
- b Construction of 3 No. timber pole retaining walls (i.e. part of Wall 305, Wall 306 and Wall 307) in the location shown on the Woods Retaining Wall As-Built Plans (Woods Ref 33220-04C-130-AB to -132) in Appendix A1, and T+T Drawing 21854.001-P2S4C-101 in Appendix A2.
- c Installation of roading and services.

Overall subdivisional soil types are moderately to highly expansive (Class M to H1), based on laboratory testing undertaken in accordance with AS 2870:2011 (Ref. [9]). Due to this classification, soils lie outside the definition of good ground within NZS 3604:2011 (Ref. [10]). Building foundations will require either specific foundation design for expansive soils or foundation design in accordance with AS 2870:2011 (Ref. [9]). Subject to design issues outlined in Section 3, and CSIRO recommendations outlined in the appendices relating to expansive soils foundation design and home owner maintenance, each residential Lot is considered to have a building platform area generally suitable for domestic residential development subject to specific geotechnical assessment and foundation design due to the presence of expansive soils.

Foundation design for residential development should proceed in accordance with Sections 6.5 to 6.11 of this report.



# 1 Introduction

## 1.1 General

Tonkin + Taylor Ltd (T+T) was engaged by WFH Properties Ltd (WFH) to monitor and provide earthworks certification for the 33 No. Residential Lots contained within Stage 4C of Precinct 2 in the Millwater Subdivision in Silverdale. Stage 4C comprises residential Lots 371, 399, 425 to 431, 438 to 445, 455 to 470 inclusive as shown on the Woods Final Contour As-Built Plan (Woods Ref 33220-04C-100-AB) in Appendix A1.

Previous geotechnical investigation work across the subdivision was undertaken by T+T and reported in:

- a 2000 and 2001 Preliminary feasibility reporting (Ref. [1], [2]).
- b 2003 Major reconnaissance report covering land in the Silverdale North and Orewa West areas (Ref. [3]).
- c 2004 Geotechnical Investigation Report for the Wainui Road Subdivision (Ref. [4]), updated in October 2005 following scheme modifications (Ref. [5]).
- d 2006 Investigation report following purchase of Westlake property (Ref. [6]).
- e May 2014 Geotechnical Investigation Report for Precinct 2 (Ref. [7]).

The preliminary (Ref. [1], [2]) and investigation reports (Ref. [3], [4], [5], [6], [7]) noted the presence of existing instability comprising landsliding, soil creep and shallow slope movement across much of Precinct 2. These features were proposed to be stabilised, and/or undercut and replaced with engineered fill, during development works. Stability analyses further indicated that shear keys and geotechnical remediation works were also required to achieve satisfactory factors of safety against instability for the finished development of Stage 4C.

Earthworks compaction control, in terms of minimum shear strengths and maximum air voids, was recommended, and, along with other recommendations, has been incorporated into our control of the works and, where applicable, included in completion reporting.

The scope of work covered by this completion report includes:

- a Review of geotechnical investigation reporting for the site;
- b Monitoring and certification of earthworks operations in compliance with NZS 4431:1989 (Ref. [8]);
- c Monitoring and certification of construction of 3 No. timber pole retaining wall (i.e. part of Wall 305, Wall 306 and Wall 307);
- d Assessment of soils for expansive conditions in accordance with AS 2870:2011 (Ref. [9]);
- e Certification of completed Lots for residential development in accordance with NZS 3604:2011 (Ref. [10]).

Woods Ltd (Woods) undertook subdivision engineering design and civil works construction observations. As-built plans showing final contours and cut and fill depths have been prepared by Woods and are attached in Appendix A1.

## 1.2 Description of Subdivision

The Millwater subdivision is situated to the north of the Silverdale Township, and west of the Metro Park East reserve area, and comprises approximately 260 hectares. The subdivision is bound to the south and west by Wainui Road, to the north by the Orewa Estuary and to the east by the Orewa Estuary and Millwater Parkway. The original site comprised a mix of farm properties and associated dwellings and existing residential developments.

The Precinct 2, Stage 4C area of the Millwater subdivision is located within what is known as Precinct 2 in the Silverdale North Structure Plan.

The Precinct 2 area is bound by Manuel Road to the northwest, Old Mill Road to the east, Wainui Road to the south and west, and Precinct 3 to the northeast. The overall Precinct 2 and Stage 4C areas are shown on T+T Drawing 21854.001-P2S4C-100 in Appendix A2.

Pre-development gradients within the Stage 4C area were gentle to moderately steep (1 in 15 to 1 in 3 (V:H)) with an overall fall to the south east.

Post-development gradients within the Stage 4C area are gentle (1 in 15 to 1 in 10 (V:H)) and generally fall to the south east as before. In order to form more level building platforms, 3 No. timber pole retaining walls and 3 No. reinforced earth slopes (1 in 1.5 (V:H)) have been constructed along some Lot boundaries as shown on T+T Drawing 21854.001-P2S4C-101.

Stage 4C is presently accessed from the existing Manuel Road.

### 1.3 Geological Setting

Published geological mapping and information indicates the Precinct 2 area is underlain by Northland Allochthon materials. In addition to the Northland Allochthon, our investigations identified the presence of alluvial materials on site.




Figure 1 - Local Geology (from Edbrooke)

Land south of the Orewa River is located on an area of extensively deformed and sheared mudstones and muddy to sandy limestones described as Onerahi Chaos – Northland Allochthon material. Recent stream alluvium and slope colluvium derived from residual Northland Allochthon material is mapped towards the base of the gullies at the bottom of the slopes. Recent stream alluvium and discontinuous areas of older Pleistocene Age alluvium are also likely to be present overlying the Northland Allochthon.

Summary descriptions of geological units in Wainui/Manuel Roads area (after Kermode 1991) are as follows:

**a Northland Allochthon**

Deformed sediments, commonly known as Onerahi Chaos - Northland Allochthon: forms hummocky rolling hills covering more than 100 km<sup>2</sup> west of Whangaparaoa Peninsula. Mixture of undifferentiated deposits of various and widely sized (cm-km), randomly oriented blocks comprising conglomerate limestone, mudstone, alternating sandstone and mudstone, and serpentinite in a matrix of closely fractured and crushed, moderately soft, grey, brown, and greenish grey mudstone and some sandstone (calcareous or siliceous). Some of the large blocks, especially of limestone, have been mapped individually.

**b Pleistocene Age Alluvium**

Up to 20 m thick and from 3 to 10 m above present base level: forms higher coastal and valley terraces throughout the map area; in places locally discontinuous or absent. These alluvial deposits are typically very thinly to very thickly bedded, yellow-grey to orange-brown, angular to well rounded, mixed sizes (usually graded, coarse becoming fine upwards) of mud, sand and gravel, comprising rock fragments and weathered rock residue from the hinterland. They include some beds of black, humus-rich clay and white, pumice silt.

Geological cross-sections through the Precinct 2, Stage 4C area are enclosed as Drawing Numbers 21854.001-P2S4C-103 to -104 in Appendix A2. Borehole logs from the post-earthworks investigations are enclosed in Appendix E.

Fill material placed across the site to form the final design profile typically comprised site-won Northland Allochthon.

## 2 Earthworks Operations

### 2.1 Plant

Bulk earthworks and civil works were undertaken by Hick Bros Civil Construction Ltd (Hicks). Various areas of soft and/or wet materials were encountered during the works and were undercut and replaced with engineered fill. Much of this undercut material was considered suitable for re-use as engineered fill when conditioned appropriately. Accordingly, mixing of the cohesive fill materials with lime/cement to facilitate fill placement and compaction was undertaken by Hiway Stabilizers Ltd (Hiway) under Hicks' control.

Various earthworks equipment was used to undertake the works, comprising D6 and D8 bulldozers and scoops, motor scrapers, tractors and discs, sheepsfoot compactors, padfoot rollers, and a number of 12 to 35 tonne excavators. This plant generally carried out all construction earthworks.

Specialist contractors and plant were brought on site for pavement construction. Certification of the pavement construction is beyond the scope of this report.

### 2.2 Construction Programme

Subdivisional earthworks commenced from late 2014 through to October 2016 under Hicks' control. Civil earthworks and construction for the residential Lots were also under Hicks' control and were undertaken progressively from February 2017 through to completion in July 2017.

Key Stage 4C earthworks components included:

- a Stripping of vegetation, organic materials and topsoil to stockpile.
- b Installation of gully and subsoil drains.
- c Construction of 1 No. Shear Key (SK03) as shown on T+T Drawing 21854.001-P2S4C-101 in Appendix A2.
- d Cut to fill earthworks across the entire site, incorporating construction of 3 No. reinforced earth slopes (i.e. part of RE 604, RE 605 and RE 606), as shown on T+T Drawing 21854.001-P2S4C-101 in Appendix A1.

Key Stage 4C civil works components included:

- a Minor cut to fill earthworks across parts of the site as part of final Lot development, as shown on the Woods Cut/Fill Contour As-Built Plan Earthworks Surface – Final Surface (Woods Ref 33220-04C-111-AB) in Appendix A1.
- b Construction of 3 No. timber pole retaining wall (i.e. part of Wall 305, Wall 306 and Wall 307) in the location shown on the Woods Retaining Wall As-Built Plans (Woods Ref 33220-04C-130-AB to -132) in Appendix A1.
- c Installation of roading and services.

The earthworks, reinforced earth slopes, shear keys, undercuts, subsoil drainage, and retaining wall as-built plans are included in Appendix A1 (Woods Drawings 33220-04C-100-AB, -110 to -112, -120, -130 to -132 and -150), and show the earthworks undertaken across the site.

## 2.3 Compaction Control

Compaction control criteria, consisting of maximum allowable air voids and minimum allowable shear strengths, were used for cohesive fill control. The Technical Specification included in our Geotechnical Investigation Report (Ref. [4],[5],[6],[7]) included the following requirement for the subdivisional earthworks:

### Minimum Shear Strength and Maximum Air Voids Method

**Minimum Undrained Shear Strength** (Measured by insitu vane – IANZ calibrated)

#### General fills:

Average value not less than	140 kPa
Minimum single value	110 kPa

#### High Strength Structural fills (Shear Keys & Reinforced Earth Fill Slopes):

Average value not less than	150 kPa
Minimum single value	120 kPa

### Maximum Air Voids Percentage (as defined in NZS 4402:1986)

#### General fills:

Average value not more than	10%
Maximum single value	12%

#### High Strength Structural fills (Shear Keys & Reinforced Earth Fill Slopes):

Average value not more than	8%
Minimum single value	10%

The average corrected shear strength value was determined over any ten consecutive tests.

Regular in situ density, strength and water content tests were carried out on the filling at, or in excess of, the frequency recommended by NZS 4431:1989 (Ref. [8]). Test results are contained in Appendix E.

Quality Control (QC) testing showed that the results for the filling were consistently meeting the required undrained shear strength and air voids criteria, demonstrating that the water content of placed fill was consistently at, or close to, optimum. To the best of our knowledge, any problems encountered were rectified, where required, by close monitoring of the selection of borrow materials, discing and remixing of the available soil types, and minor reworking.



### 3 Geotechnical Development Works

#### 3.1 Subsoil Drainage

A network of subsoil drains has been installed within the original gully alignments across Precinct 2 during the original bulk earthworks, in addition to those drains installed as part of the shear key, reinforced earth slope and timber pole retaining wall construction.

The subsoil drains installed within the original gullies and shear key were excavated into the underlying rock to intercept groundwater and springs. The subsoil drains comprised 600mm to 1m wide trenches, installed in the base of the mucked out gully alignments, prior to placement of up to 10m of fill, and backfilled with:

- a 160mm diameter, Hiway grade, perforated Nexus pipes along the base of the trench.
- b SAP50 scoria over the top of the Nexus pipe to within 1m of the ground surface (at time of construction).
- c Bidim A19 geotextile filter-cloth over the top of the scoria.
- d Compacted, engineered fill within the top metre of the trench.

The gully drains discharge into the main downslope gully that runs centrally through Precinct 2.

Subsoil drains installed as part of reinforced earth slope construction comprised the following:

- a 160mm diameter, Hiway grade, perforated Nexus pipes along the base of the rear of the reinforced soil block.
- b SAP50 scoria over the top of the Nexus pipe and up the back face of the reinforced soil block, to within 2.0 metres of the ground surface (at time of construction).
- c Bidim A19 geotextile filter-cloth over the top of the scoria prior to placement of the reinforced soil.

The reinforced earth slope drains were connected to the reticulated stormwater system within Precinct 2.

In addition to the above, subsoil drains were installed as part of the retaining wall structure.

Timber pole wall drainage comprised a 110mm diameter Nexus pipe covered in SAP50 scoria installed along the rear of the timber poles and brought through under the base of the wall to discharge into the reticulated stormwater system. A cap of engineered fill was placed over the top of the drainage trench to limit surface seepage.

The subsoil drainage system and connections are shown on the Woods Shear Key, Undercuts & Subsoil Drains As-Built Plan (Woods Ref 33220-04C-120-AB) in Appendix A1, and on T+T Drawing 21854.001-P2S4C-102 in Appendix A2.

#### 3.2 Shear Key

Based on stability analyses undertaken as part of the investigation reporting, shear keys were identified as being required across Precinct 2 to provide satisfactory factors of safety against instability for the finished development of Stage 4C.

Shear Key 03 (SK03) was excavated within Stage 4C during the recent bulk earthworks in the location shown on the T+T Drawing 21854.001-P2S4C-101, included in Appendix A2. Excavations for SK03 were inspected and mapped by an Engineering Geologist to check that the key base had been extended sufficiently into the underlying more competent Northland Allochthon rock materials, and that there were no apparent adverse structural features or lower strength materials exposed within the base of the excavation. Any areas of suspect ground, including areas of identified land-slippage,

were removed under the instruction of our site Geologist and replaced with well compacted engineered fill, placed in accordance with the bulk earthworks specification (Section 2.3 above).

The shear key long-section for SK03 was developed based on the mapping undertaken and is included in Appendix A2 (Drawings 21854.001–P2S4C–107). This section shows the materials exposed within the rear of the shear key excavation and relevant geological structural information mapped during our inspections.

Following completion of the shear key excavation, drainage blankets were placed along the rear face of the key, and comprised the following:

- a 160mm diameter perforated Hiway grade Nexus drain pipe: This was run along the base of the rear of the excavation and connected to the gully subsoil drainage in several locations (as per the Woods As-Built plan 33220–04C–120–AB). Additional Nexus drain pipes were also installed along mid-height benches where appropriate and connected into the key drainage outlet system.
- b SAP50 scoria: A layer of minimum 300mm thickness of SAP 50 was placed across the entire rear face, and extended to within 1.0m of the top of the key. It should be noted that the top of the key at this stage generally coincided with the original ground surface.
- c Bidim A19 geotextile filtercloth: This was placed over the surface of the SAP 50 scoria to prevent contamination of the drainage aggregate with overlying bulk earthworks materials.

The rear face drainage blanket was extended up to at least 1 metre above the soil / rock interface to intercept perched groundwater flows which typically flow along this interface.

Ground conditions exposed during shear key construction were generally as anticipated from the design stage of the development. The slope stability analysis results from the original design phase are discussed in Section 4.

### 3.3 Reinforced Earth Slope

Three reinforced earth (RE) slopes (i.e. part of RE 604, RE 605 and RE 606) were constructed during the recent bulk earthworks within Stage 4C.

The slopes comprise biaxial geogrids placed at 0.5m (vertical) intervals within the well compacted engineered fill, placed in accordance with the bulk earthworks specification (Section 2.3 above). The grids extend up to within 1.5m (vertical) of the slope crest. They have been placed at various lengths, starting at the face of the slope.

Typical cross-sections through the RE slopes are shown on T+T Drawing 21854.001–P2S4C–105 in Appendix A2.

The placement of the geogrid allows steeper finished gradients than is typically possible with unreinforced bulk fills, and minimises the risk of instability across the face of the slope, particularly where finished gradients across the slopes are up to 1 in 1.5 (V:H).

Construction of the RE slopes comprised the following:

- a Foundation preparation;
- b Placement and compaction of fill to the required levels;
- c Placement of the geogrid layers, ensuring that the grid is held tightly in place;
- d Spreading of fill across the surface of the geogrid with lightweight plant;
- e Compaction and placement of further fill up to the level of the next grid layer;
- f Installation of Enkamat across the face of any slopes steeper than 1 in 2 (V:H) to assist in retention of the topsoil facing while vegetation is established.

The fill was placed and compacted beyond the limit of the final slope face and then trimmed back to ensure full compaction of the slope face was achieved, taking care not to damage the geogrid.

As noted in Section 3.1, a drainage blanket was installed at the rear of the reinforced block of soil and comprised a minimum of 300mm thickness of SAP50 scoria, covered in Bidim A19 geotextile filtercloth and a cap of cohesive fill 2.0m in thickness. A 160mm diameter perforated Nexus pipe at the base of the drainage blanket provides a discharge outlet for any groundwater captured in the drainage blanket. The drainage pipe is connected into the stormwater system.

This slope has been designed to accommodate construction of a lightweight structure of up to a maximum distributed load of 10kPa at the crest of the slope.

The reinforced earth slope drainage system is also shown on the T+T As-Built plans in Appendix A2.

### **3.4 Timber Pole Wall**

Three timber pole retaining walls were constructed across this stage of the subdivision, comprising part of Wall 305, Wall 306 and Wall 307 at the location shown on T+T Drawing 21854.001–P2S4C–101. These walls were designed by T+T and allow for the various design conditions encountered across the stage, including toe slopes, slope surcharges and vehicle surcharges, as appropriate. Construction drawings for Walls 305 to 307 were issued in February 2016 and a copy of these are included in Appendix A2. These walls were constructed by JG Civil Ltd (JGCL) under two separate Civils construction packages, namely Stages 3B and 4A.

The walls comprise high density timber poles installed to various depths dependent on design conditions. Inspections for these walls were undertaken by T+T staff to confirm pile hole diameter, depth and spacing, pile sizes, and installation of drainage materials and lagging, in accordance with the design drawings.

The drainage pipes from behind the walls are connected into the stormwater system, as shown on the Woods retaining wall as-built plans in Appendix A1, although connection of the 3B wall drainage to the stormwater system was undertaken during the Stage 3C works.

These walls have been designed to accommodate a maximum 5kPa surcharge, although development immediately behind/above the walls are likely to be precluded by Council planning rules.

Certification of Wall 305 in accordance with the relevant Engineering Approval has been supplied under a separate cover as part of the Stage 3B certification process (refer T+T letter report Reference 21854.001/P2S3B, dated 5 September 2016). Certification of Walls 306 and 307 in accordance with the relevant Engineering Approval has been supplied under a separate cover as part of the Stage 4A certification process (refer T+T letter report Reference 21854.001/P2S4A, dated 16 May 2017).

## 4 Stability Analyses

As noted in Section 1, slope stability analyses undertaken during the investigation stage of the project identified the need for shear keys to be constructed across Precinct 2 so as to provide acceptable factors of safety against slope instability for the finished development of Stage 4C.

Observations and monitoring were undertaken during bulk earthworks construction to confirm that the ground conditions exposed were consistent with the assumptions made in the stability analyses.

We are satisfied that the design stability analyses remain valid for the completed works on the following basis:

- a the exposed ground conditions generally conform to those assumed for design;
- b the as-built profiles match design levels;
- c the earthworks monitoring shows compliance with specified criteria, upon which fill properties have been based.

## **5 Project Evaluation / Building Design Considerations**

### **5.1 General**

Ground conditions within Precinct 2, Stage 4C straddle a range of “design conditions” including cut ground, filled ground and expansive soils. The following sections set out relevant geotechnical design issues.

### **5.2 Bearing capacity for building foundations**

All filled and natural ground within the influence of conventional residential shallow strip and pad foundation loads is assessed as generally having a geotechnical ultimate bearing capacity of 300kPa, as required by NZS 3604:2011 (Ref. [10]). This corresponds to a factored (Ultimate Limit State) bearing capacity of 150kPa and working (Serviceability Limit State) bearing capacity of 100kPa.

Due to the presence of expansive soils, foundation conditions fall outside the definition of “good ground” contained in NZS 3604:2011 (Ref. [10]). In terms of AS 2870:2011 (Ref. [9]), the soils present are considered to lie within Site Class M to H1 (moderately to highly expansive) with characteristic surface movements anticipated to be in the range of 20mm to 40mm and 40mm to 60mm respectively. Due allowance should be made for expansive soils, as discussed in Section 5.11.

Where a geotechnical ultimate bearing capacity greater than 300kPa is required to support any dwelling constructed outside the scope of NZS 3604:2011 (Ref. [10]), further specific site investigation and design of foundations will be required.

### **5.3 Settlement**

From our inspections during earthworks operations, and the results of compaction quality control testing, we consider that differential settlement induced by self-weight of engineered fill should now be largely complete. Further fill settlements should be within normally accepted design tolerances of 25mm, as outlined in NZS 3604:2011 (Ref. [10]), with respect to conventional building development.

Settlement plates were installed in the areas of greatest fill thickness, prior to fill placement, to monitor the settlement of the subgrade through Precinct 2. This monitoring shows that settlements of up to 5mm have occurred during development. This settlement occurred between December 2016 and May 2017, with no record of on-going movement since May 2017. We consider that settlement of the underlying soils is also essentially complete under the current surcharge.

We note that NZS 3604:2011 (Ref. [10]) allows a maximum fill surcharge of 600 mm over the building platform during future development in order to minimise the risk of ground settlements exceeding 25 mm. Filling in excess of this thickness should be subject to specific foundation design and assessment.

### **5.4 Retaining walls**

Due to the shallow grades across most of the Stage 4C Lots, it is not anticipated that significant retaining walls will be required as part of any Lot development. However, if walls are required, then the retaining wall design will be dependent on the site specific requirements.



For preliminary design we recommend the use of the following geotechnical design parameters:

$$\gamma = 18 \text{ kN/m}^3,$$

$$c' = 0 \text{ kPa},$$

$$\phi' = 30^\circ,$$

$$K_a = 0.30,$$

$$K_p = 3.33,$$

“Su” of 50kPa for the embedment soil (subject to confirmation during construction).

These values are based on level ground above and below the wall and will require appropriate amendment to allow for slope, traffic and other surcharges or toe slopes and the specific lot geometry and development requirements, as applicable.

All retaining walls should include a layer of free draining granular fill (with geotextile over the top) immediately behind the wall covered with a 0.3m thick (minimum) compacted clay fill cap, with intercepted groundwater seepage piped into the reticulated stormwater system.

Any walls greater than 1.5m retained height will require a geotechnical assessment, as a minimum, to check and confirm that the stability of the subject (or adjacent) Lot is not detrimentally affected.

The existing timber pole retaining walls constructed within the Precinct 2 Stage 4C area is shown on the Woods Retaining Wall As-Built Plans (Woods Ref 33220-04C-130-AB to -132). These walls have been designed to accommodate a maximum 5kPa surcharge, although development immediately behind/above the walls are likely to be precluded by Council planning rules. The presence of these walls should be taken into account for any proposed works downslope of the walls, specifically to ensure that any proposed cuts do not undermine the base of the walls. In general, earthworks should be limited to no closer than 1.5m from the toe of the walls.

For clarity, the Lots within Stage 4C that will need to consider the presence of the existing retaining walls during site development are:

- a Timber wall 305 – Lot 399 inclusive
- b Timber wall 306 – Lots 455 to 462 inclusive
- c Timber wall 307 – Lots 463 to 470 inclusive

## 5.5 Subsoil Drainage

Following gully muckouts during initial bulk earthworks, groundwater drainage was installed using Nexus drains covered in geotextile cloth to permanently handle ground water flows.

The extent of the subsoil drainage systems are shown on the Woods Shear Key, Undercuts & Subsoil Drains As-Built Plan (Woods Ref 33220-04C-120-AB) in Appendix A1, and on T+T Drawing 21854.001-P2S4C-102 in Appendix A2.

This drainage system is relatively deep and located so that it is unlikely to be encountered during future residential site development and is expected to be maintenance free. Any deep excavations should take account of the presence of these drains nonetheless. If a drain is encountered, damaged, or identified as defective, repairs should be observed by a Chartered Professional (Geotechnical) Engineer familiar with this report, and notified to Auckland Council.

The Woods Shear Key, Undercuts & Subsoil Drains As-Built Plan (Woods Ref 33220-04C-120-AB) shows the location of the subsoil drainage through this Stage.

## 5.6 Post Earthworks Investigations

Following the completion of earthworks operations, T+T have undertaken supplementary fieldwork to confirm the consistency of the natural subsoils and engineered fill. From these investigations, we confirm that the subsoils are considered to have a geotechnical ultimate bearing capacity of 300kPa, as required by NZS 3604:2011 (Ref. [10]). This corresponds to a factored (Ultimate Limit State) bearing capacity of 150kPa and working (Serviceability Limit State) bearing capacity of 100kPa. Associated borehole logs and site plan are attached in Appendix E(T+T Drawing 21854.001–P2S4C–111).

## 5.7 Stormwater

Public stormwater services have been installed within the Precinct 2, Stage 4C. Stormwater and runoff from roofs, decks and paved areas, together with discharges from retaining wall drains and other subsoil drains must be connected directly into the public stormwater drainage network.

## 5.8 Service lines

Trench backfill has been compacted to minimise potential for future settlements. However, where building envelopes lie adjacent to or across service lines, all foundations should extend and be founded below the 45 degree zone of influence line from pipe inverts. This requirement is to avoid excessive pipe surcharges, and to allow for future maintenance of the system without detrimentally affecting adjacent structures. Subject to approval from Auckland Council, foundations may extend and bridge over service lines provided specific foundation design is undertaken.

A copy of the stormwater as-built plans are included in Appendix A1 (Woods Stormwater As-Built Plans, Woods Ref 33220–4C–300–AB to –303).

## 5.9 Road subgrades

Based on the fill monitoring and site observations during development, filled and natural ground within the road and vehicle access Lots is considered generally suitable for the proposed residential pavements. Subgrade strength testing was carried out following excavation to formation levels along the road alignments. These subgrade test results were passed on to Woods for use in their pavement design. All road subgrades have been lime and cement stabilised to assist in pavement strengths, and to minimise the impact of expansive soils on road pavements.

For future road construction in other parts of the Precinct 2 Stage 4C development, within natural ground, a design CBR of 2% is considered appropriate while, within engineered fill areas, a design CBR of 7% is appropriate.

## 5.10 Topsoil

Following completion of topsoil spreading and grassing, topsoil depths were measured in representative Lots and these are shown on T+T Drawing 21854.001–P2S4C–112 attached in Appendix E. Due to variations in placement depths and earth worked surface levels, topsoil depths may vary from those recorded.

## 5.11 Expansive soils

Expansive soils (or “reactive soils” using Australian terminology) are clay soils that undergo appreciable volume change upon changes in moisture content. The reactivity and the typical range of movement that could be expected from soils underlying any given building site depend on the amount of clay present, clay mineral type, and proportion, depth and distribution of clay throughout the soil profile. Moisture changes tend to occur slowly in clays and produce swelling upon wetting and shrinkage upon drying.

Apart from seasonal moisture changes (wet winters / dry summers) other factors that can influence soil moisture content include:

- a Influence of garden watering and site drainage;
- b The presence of large trees (especially fast growing Australian species such as eucalyptus) close to building envelopes, and;
- c Initial soil moisture conditions at construction time.

Visually, the surfaces of expansive soils are noted for developing extensive cracking during dry periods (especially late summer through autumn in Auckland) and can be locally identified by this feature when sites are excavated and left for a week or two to dry out. Further information on expansive soils is given in Appendices C and D of this report.

In order to assess for the presence of expansive soils within this stage of the development, representative soil samples were retrieved from near surface strata and tested by Geotechnics Ltd to determine soil shrinkage characteristics in accordance with AS 1289.7.1.1.

Based on the laboratory results (attached in Appendix E), the foundation soils on this stage of the subdivision lie outside the definition of 'good ground' as outlined in NZS 3604:2011 (Ref. [10]).

In terms of AS 2870:2011 (Ref. [9]), the soils present are considered to lie within Site Class M to H1 (moderately to highly expansive) with characteristic surface movements anticipated to be in the range of 20mm to 60mm.

Accordingly, building foundations on this stage of the subdivision will need to be subject to specific foundation design by a Chartered Professional Engineer familiar with the contents of this report and responsible for design of structural elements (including foundations) of the building. Reference should be made to AS 2870:2011 (Ref. [9]) for assistance.

## 6 Statement of Professional Opinion as to the Suitability of Land for Building Development

I, Mr C.J. Freer of Tonkin & Taylor Ltd, P O Box 5271, Wellesley St, Auckland, hereby confirm that:

- 6.1 I am a Chartered Professional Engineer experienced in the field of geotechnical engineering and an authorised representative of Tonkin + Taylor who was retained by WFH Properties Ltd as the Geotechnical Engineer on Precinct 2 Stage 4C (comprising residential Lots 371, 399, 425 to 431, 438 to 445 and 455 to 470 inclusive) of the Millwater Residential Subdivision Development off the Millwater Parkway in Silverdale. Inspection and observation of the works have been carried out during construction by either myself or staff acting under my direction.
- 6.2 The extents of preliminary investigations are described in Tonkin & Taylor Ltd Precinct 2 Geotechnical Investigation Report Ref No. 21854.001 dated May 2014. The conclusions and recommendations of those documents have been re-evaluated in the preparation of this report. Details of all earthworks control tests performed are enclosed (Appendix E).
- 6.3 The Contractors have confirmed that the work undertaken has been completed in accordance with the drawings, specifications and any variations issued and is consistent with the inspections and observations carried out by Tonkin & Taylor Ltd. Complete Construction Certificates have been provided by the Contractors and are presented in Appendix B. Tonkin & Taylor Ltd accepts no liability for any errors or omissions represented by those documents.
- 6.4 On the basis of our observations and inspections together with the information supplied by others, including the Contractor's Construction Certificates, it is my professional opinion, not to be construed as a guarantee that:
  - 6.4.1 The earth fills shown on the attached Woods drawings, Project No 33220, Millwater, Precinct 2, Stage 4C, Drawing Numbers 33220-04C-100-AB and -110 to -112, have been generally placed in compliance with NZS 4431:1989 (Ref. ([8])).
  - 6.4.2 The completed earthworks give due regard to land slope and foundation stability considerations.
- 6.5 **For Residential Lots 371, 425 to 431 and 438 to 445 inclusive:**
  - 6.5.1 These Lots contain a "Building Line Restriction" relating to the reinforced earth slopes which form the 1 in 1.5(V:H) slopes along the Lot boundaries. The restriction zone is shown on T+T Drawing 21854.001-P2S4C-110 in Appendix A2. Excavation, filling and/or construction within this zone is not to be undertaken, to ensure stability of the slope is not compromised.
  - 6.5.2 The presence of geogrids within the reinforced earth slopes is brought to the attention of future building and services designers. The topmost grid is located between 1 to 2 metres below the surface at the top of the slope, and does not generally extend more than 2 metres back from the crest of the slope. It is not expected that the grids will be encountered during future development of these Lots, however, the presence of the grids should be recognized. Any exposure and/or damage and subsequent repair to the grids during any future development must be observed and certified by a Chartered Professional Engineer (Geotechnical) familiar with the contents of this report.

Design of the reinforced earth slope has assumed a maximum distributed load of 10kPa (dead plus live loads) up to the crest of the slope.

- 6.5.3 Any cut or fill walls greater than 1.5m retained height, or of any height within 2m of the building restriction lines shown on T+T Drawing 21854.001–P2S4C–110 in Appendix A2, will require a geotechnical assessment, as a minimum, to ensure stability of the subject or adjacent Lot is not detrimentally affected.

**6.6 For Residential Lots 399, 425 to 431, 438 to 445 and 455 to 470 inclusive:**

**6.6.1 Foundation design**

The filled and natural ground within residential Lot boundaries is considered generally suitable for the erection thereon of light timber framed, flexibly clad residential buildings subject to clauses 6.6.2 to 6.6.5.

**6.6.2 Bearing capacity**

Foundation design for these Lots should limit geotechnical ultimate bearing capacity to 300 kPa (factored (ULS) 150 kPa, working (SLS) 100 kPa). This is as specified in NZS 3604:2011 (Ref. [10]).

**6.6.3 Expansive soils**

Due to the presence of expansive clay soils, foundation soils lie outside the definition of 'good ground' in NZS 3604:2011 (Ref. [10]). Soils are considered to lie in Site Class M (moderately expansive) as defined in AS 2870:2011 (Ref. [9]) with anticipated characteristic surface ground movements of 20mm to 40mm. Clause 6.6.3.1 of this Geotechnical Completion Report may be used for expansive soil foundation design on this subdivision:

**6.6.3.1 Specific foundation design for expansive soils**

Specific foundation design should be undertaken by a Chartered Professional Engineer familiar with the contents of this report and responsible for design of structural elements (including foundations) of the building.

The minimum specific design requirements set for expansive soils within this clause are:

- i) Minimum foundation embedment of 600 mm following topsoil removal and benching of building platform areas to finished ground levels
- ii) Four bar steel reinforcing cages should be used
- iii) For buildings having brittle exterior cladding, for example brick veneer, stucco plaster, solid plaster, block work, styrofoam type cladding or sprayed plaster over harditex systems etc, the potential effects of seasonal ground movements need to be considered by the building designer.

The above minimum requirements within this clause may be superceded if individual engineers are able to demonstrate their specific design solutions are applicable to site soil conditions to the satisfaction of Auckland Council. Specific design may be undertaken by first principles or by reference to AS 2870:2011 (Ref. [9]), Section 4 and related documents.



#### 6.6.4 Floor Slab Construction

Slab on grade construction is expected to be relatively straightforward across the subdivision, but problems can occur with slab construction on shrink/swell sensitive soils. In soils which become desiccated in summer, subsequent capillary moisture rise may cause dry soils to wet up and swell, causing slab uplift and building distress. Alternatively, construction during winter may result in subgrade soils with high moisture contents drying out through summer, with subsequent soil shrinkage and possible building deformation.

The structural engineer should take likely construction timeframes into account and confirm that their design and construction methodologies will accommodate the soil shrinkage or swelling that may occur.

The Contractor should ensure that the ground beneath the floor slab areas is suitably conditioned to ensure that the subgrade is neither too dry nor too wet prior to hardfill placement and concrete pouring to avoid undue shrink or swell movements.

#### 6.6.5 Building maintenance - Owners responsibility

The owner is responsible for maintenance of the building and site and should be familiar with the performance and maintenance requirements set out in CSIRO sheet BTF18 Foundation Maintenance and Footing Performance: A Home Owners Guide. A copy of this sheet is included in Appendix D.

#### 6.6.6 Retaining walls / Earthworks

No retaining wall construction in excess of 1.5 metres height and no earthworks involving fills in excess of 600mm depth should take place on these Lots unless endorsed by a suitable design undertaken by a Chartered Professional (Geotechnical) Engineer familiar with the contents of this report and responsible for design of structural elements of the building.

### 6.7 For Residential Lot 371 inclusive:

#### 6.7.1 Foundation design

The filled and natural ground within residential Lot boundaries is considered generally suitable for the erection thereon of light timber framed, flexibly clad residential buildings subject to clauses 6.7.2 to 6.7.5.

#### 6.7.2 Bearing capacity

Foundation design for these Lots should limit geotechnical ultimate bearing capacity to 300 kPa (factored (ULS) 150 kPa, working (SLS) 100 kPa). This is as specified in NZS 3604:2011 (Ref. [10]).

#### 6.7.3 Expansive soils

Due to the presence of expansive clay soils, foundation soils lie outside the definition of 'good ground' in NZS 3604:2011 (Ref. [10]). Soils are considered to lie in Site Class H1 (highly expansive) as defined in AS 2870:2011 (Ref. [9]) with anticipated characteristic surface ground movements of 40mm to 60mm. Clause 6.7.3.1 of this Geotechnical Completion Report may be used for expansive soil foundation design on this subdivision:

#### 6.7.3.1 Specific foundation design for expansive soils

Specific foundation design should be undertaken by a Chartered Professional Engineer familiar with the contents of this report and responsible for design of structural elements (including foundations) of the building.

The minimum specific design requirements set for expansive soils within this clause are:

- iv) Minimum foundation embedment of 750 mm following topsoil removal and benching of building platform areas to finished ground levels
- v) Four bar steel reinforcing cages should be used
- vi) For buildings having brittle exterior cladding, for example brick veneer, stucco plaster, solid plaster, block work, styrofoam type cladding or sprayed plaster over harditex systems etc, the potential effects of seasonal ground movements need to be considered by the building designer.

The above minimum requirements within this clause may be superceded if individual engineers are able to demonstrate their specific design solutions are applicable to site soil conditions to the satisfaction of Auckland Council. Specific design may be undertaken by first principles or by reference to AS 2870:2011 (Ref. [9]), Section 4 and related documents.

#### 6.7.4 Floor Slab Construction

Slab on grade construction is expected to be relatively straightforward across the subdivision, but problems can occur with slab construction on shrink/swell sensitive soils. In soils which become desiccated in summer, subsequent capillary moisture rise may cause dry soils to wet up and swell, causing slab uplift and building distress. Alternatively, construction during winter may result in subgrade soils with high moisture contents drying out through summer, with subsequent soil shrinkage and possible building deformation.

The structural engineer should take likely construction timeframes into account and confirm that their design and construction methodologies will accommodate the soil shrinkage or swelling that may occur.

The Contractor should ensure that the ground beneath the floor slab areas is suitably conditioned to ensure that the subgrade is neither too dry nor too wet prior to hardfill placement and concrete pouring to avoid undue shrink or swell movements.

#### 6.7.5 Building maintenance - Owners responsibility

The owner is responsible for maintenance of the building and site and should be familiar with the performance and maintenance requirements set out in CSIRO sheet BTF18 Foundation Maintenance and Footing Performance: A Home Owners Guide. A copy of this sheet is included in Appendix D.

#### 6.7.6 Retaining walls / Earthworks

No retaining wall construction in excess of 1.5 metres height and no earthworks involving fills in excess of 600mm depth should take place on these Lots unless endorsed by a suitable design undertaken by a Chartered Professional (Geotechnical)

Engineer familiar with the contents of this report and responsible for design of structural elements of the building.

#### 6.8 Underfill (Subsoil) drainage

Underfill (Subsoil) drains have been installed during subdivisional development in the locations shown on the Woods Shear Key, Undercuts & Subsoil Drains As-Built Plan (Woods Ref 33220-04C-120-AB) in Appendix A1, and on T+T Drawing 21854.001-P2S4C-102 in Appendix A2. These drains are considered to be maintenance free. This drainage system is relatively deep and located so that it is unlikely to be encountered during future residential site development. Although future works are unlikely to encounter the drains, their location should be considered prior to designing deep foundations and, if damaged, repairs should be observed by a Chartered Professional (Geotechnical) Engineer familiar with this report, and notified to Auckland Council.

The Woods Shear Key, Undercuts & Subsoil Drains As-Built Plan (Woods Ref 33220-04C-120-AB) shows the location of the subsoil drains through these Lots.

#### 6.9 Stormwater and Sanitary Sewer Lines

Where building envelopes lie adjacent to or across service lines, all foundations should extend and be founded below the 45 degree zone of influence line extending from pipe inverts. This requirement is to avoid excessive pipe surcharges, and to allow for future maintenance of the system without detrimentally affecting adjacent structures. Subject to approval from Auckland Council, foundations may extend and bridge over service lines provided specific foundation design is undertaken. A copy of the stormwater as-built plans are included in Appendix A1.

#### 6.10 Road and Access Lots

Based on the fill monitoring and site observations undertaken during site development, the filled and natural ground within Precinct 2, Stage 4C is considered generally suitable for residential road and accessway construction. Scala penetrometer testing should be undertaken when road subgrades have been prepared to confirm subgrade strengths. Subject to such subgrade testing, for future road construction in other parts of the Precinct 2 Stage 4C development, within natural ground, a design CBR of 2% is considered appropriate, while within engineered fill areas, a design CBR of 7% is appropriate.

#### 6.11 Unexpected ground conditions

Our assessment is based on interpolation between borehole positions, site observations and periodic earthworks control visits. Local variations in ground conditions may occur. Although unlikely, unfavourable ground conditions may be encountered during site benching and footing excavations. It is important that we be contacted in this eventuality, or in the event that any variation in subsoil conditions from those described in the report are found. Design assistance is available as required to accommodate any unforeseen ground conditions present.


## 7 Applicability

This report has been prepared for the benefit of WFH Properties Ltd with respect to the particular brief given to us and it may not be relied upon in other contexts or for any other purpose without our prior review and agreement.

It does not remove the necessity for the normal inspection of foundation conditions at the time of erection of any dwelling, especially in cases where concrete blockwork and/or brick veneer or stucco plaster buildings are sited partly on fill or partly on natural ground, or where they are entirely sited on filling whose depth changes significantly across the building platform.


Tonkin & Taylor Ltd

Report prepared by:



Andrew Linton  
Senior Geotechnical Engineer

Technical review by:



Andrew Stiles  
Senior Geotechnical Engineer

Authorised for Tonkin & Taylor Ltd by:



Chris Freer  
Project Director BE (Civil), MIPENZ, C.P. Eng.

JXXL

p:\21854\21854.001 - precinct 2\gcr\stage 4c\jxxl 170711 p2s4c-gcr - final.docx

## 8 References

- [1] Tonkin & Taylor Ltd., October 2001. *Stoney Block*, T+T Ref. 18214.
- [2] Tonkin & Taylor Ltd., May 2001. *Silverdale Blocks, Silverdale, Geotechnical Issues – Future Medium Density Development*, T+T Ref. 18213.
- [3] Tonkin & Taylor Ltd., November 2003. *Silverdale North and Orewa West Blocks, Silverdale, Geotechnical Issues – Future Medium Density Development*, T+T Ref. 20914.
- [4] Tonkin & Taylor Ltd., November 2004. *Wainui Road Subdivision, Silverdale, Geotechnical Investigation Report*, T+T Ref. 21854.
- [5] Tonkin & Taylor Ltd., October 2005. *Wainui Road Subdivision, Silverdale, Geotechnical Investigation Report – Scheme Plan 7*, T+T Ref. 21854.
- [6] Tonkin & Taylor Ltd., March 2006. *Silverdale North – Westlake Block, Geotechnical Investigation Report*, T+T Ref. 21854.
- [7] Tonkin & Taylor Ltd., June 2014. *Millwater – Precinct 2, Geotechnical Investigation Report*. T+T Ref. 21854.001
- [8] New Zealand Standards, 1989. *NZS 4431:1989 Code of Practice for Earth Fill for Residential Development*.
- [9] Standards Australia, 2011. *AS 2870:2011 Residential slabs and footings*.
- [10] New Zealand Standards, 2011. *NZS 3604:2011 Timber Framed Buildings*.



## Appendix A1: Woods Drawings

---

- 33220-04C-100-AB Final Contour As-Built Plan
- 33220-04C-110-AB Cut/Fill Contour As-Built Plan  
Original Surface – Earthworks Surface
- 33220-04C-111-AB Cut/Fill Contour As-Built Plan  
Earthworks Surface – Final Surface
- 33220-04C-112-AB Cut/Fill Contour As-Built Plan  
Original Surface – Final Surface
- 33220-04C-120-AB Shear Key, Undercuts & Subsoil Drains As-Built Plan
- 33220-04C-130-AB to -132 Stage 4C Retaining Wall As-Built Plans
- 33218-04A-130-AB Stage 4A Retaining Wall As-Built Plan
- 33217-03C-130-AB Stage 3C Retaining Wall As-Built Plan
- 33220-04C-300-AB to -303 Stormwater As-Built Plans




REVISION DETAILS		NAME	DATE

NOTES  
1. CONTOURS ARE AT 0.5 METRE INTERVALS

LEGEND  
— CONTOURS MAJOR  
- - - CONTOURS MINOR  
- - - STAGE BOUNDARIES  
— LOT BOUNDARIES

CLIENT:  
**WFH**  
PROPERTIES

**WOODS**  
Engineers, Surveyors, Planners.

MILLWATER  
PRECINCT 2  
STAGE 4C

FINAL CONTOUR  
AS-BUILT PLAN

AUCKLAND COUNCIL

DESIGNED: JG	ASBUILT
CHECKED: KR	DRAWN: KH
APPROVED: MRH	SURVEYED: WOODS
JOB NUMBER: 33222	SCALE: 1:1000 @ A3
ISSUED: JULY 2017	
DWG. NO. 33222-04C-100-AB	REV. 1.

I certify that these As-built Plans are an accurate record of the works undertaken and that:


- The coordinates (X,Y) are in terms of NZTM on NZGD2000
- The Levels (Z) are in terms of Auckland Vertical Datum 1946 (MSL) LINZ datum

Signed:   
Registered Professional Surveyor

Date: 29/06/2017

Name: ROWAN HALLAM





REVISION DETAILS		NAME	DATE

**NOTES**  
1. CONTOURS ARE AT 0.5 METRE INTERVALS

**LEGEND**  
— ZERO CONTOUR  
— CUT CONTOUR  
— FILL CONTOUR  
- - STAGE BOUNDARIES  
— LOT BOUNDARIES

**CLIENT:**  
  
WFH PROPERTIES

WOODS  
Engineers, Surveyors, Planners.

**MILLWATER  
PRECINCT 2  
STAGE 4C**

**CUT/FILL CONTOUR AS-BUILT  
ORIGINAL SURFACE -  
EARTHWORKS SURFACE**

**AUCKLAND COUNCIL**

I certify that these As-built Plans are an accurate record of the works undertaken and that:

- The coordinates (X,Y) are in terms of NZTM on NZGD2000
- The Levels (Z) are in terms of Auckland Vertical Datum 1946 (MSL) LINZ datum

Signed: \_\_\_\_\_  
Registered Professional Surveyor

Date: 29/06/2017

Name: Rowan Hallam

DESIGNED: RV	ASBUILT
CHECKED: KR	DRAWN: KR
APPROVED: MRH	SURVEYED: WOODS
JOB NUMBER: 33220	SCALE: 1:1250 @ A3
ISSUED: JUNE 2017	
DWG. NO. 33220-04C-110-AB	REV.





REVISION DETAILS		NAME	DATE

**NOTES**  
1. CONTOURS ARE AT 0.5 METRE INTERVALS

**LEGEND**  
— ZERO CONTOUR  
— CUT CONTOUR  
— FILL CONTOUR  
- - STAGE BOUNDARIES  
— LOT BOUNDARIES

CLIENT:  
**WFH** PROPERTIES

**WOODS**  
Engineers, Surveyors, Planners.

**MILLWATER  
PRECINCT 2  
STAGE 4C**

CUT/FILL CONTOUR AS-BUILT  
EARTHWORKS SURFACE - FINAL  
SURFACE

AUCKLAND COUNCIL

I certify that these As-built Plans are an accurate record of the works undertaken and that:

- The coordinates (X,Y) are in terms of NZTM on NZSD2000
- The Levels (Z) are in terms of Auckland Vertical Datum 1946 (MSL) LINZ datum


Signed: \_\_\_\_\_  
Registered Professional Surveyor

Date: 29/06/2017

Name: Rowan Hallam

DESIGNED: RV	ASBUILT
CHECKED: KR	DRAWN: KR
APPROVED: MRH	SURVEYED: WOODS
JOB NUMBER: 33220	SCALE: 1:1250 @ A3
ISSUED: JUNE 2017	
DWG. NO: 33220-04C-111-AB	REV.





REVISION DETAILS		NAME	DATE

**NOTES**  
1. CONTOURS ARE AT 0.5 METRE INTERVALS

**LEGEND**  
— ZERO CONTOUR  
— CUT CONTOUR  
— FILL CONTOUR  
- - STAGE BOUNDARIES  
— LOT BOUNDARIES

**CLIENT:**

Engineers. Surveyors. Planners.

**MILLWATER  
PRECINCT 2  
STAGE 4C**

**CUT/FILL CONTOUR AS-BUILT  
ORIGINAL SURFACE - FINAL  
SURFACE**

**AUCKLAND COUNCIL**

I certify that these As-built Plans are an accurate record of the works undertaken and that:

- The coordinates (X,Y) are in terms of NZTM on NZGD2000
- The Levels (Z) are in terms of Auckland Vertical Datum 1946 (MSL) LINZ datum


**Signed:**   
Registered Professional Surveyor

**Date:** 29/06/2017


**Name:** Rowan Hallam

<b>DESIGNED:</b> JG	<b>ASBUILT</b>
<b>CHECKED:</b> KR	<b>DRAWN:</b> KH
<b>APPROVED:</b> MRH	<b>SURVEYED:</b> WOODS
<b>JOB NUMBER:</b> 33220	<b>SCALE:</b> 1:1250 @ A3
<b>ISSUED:</b> JUNE 2017	
<b>DWG. NO.</b> 33220-04C-112-AB	<b>REV.</b>









REVISION DETAILS		NAME	DATE

NOTE:  
BOTTOM FACE OF WALL AS SHOWN IS  
FRONT FACE OF WOODEN POSTS

BOTTOM FACE OF WALL  
AS SHOWN ON PLAN

POSTS   

WOODEN RETAINING WALL

**LEGEND:**

-  BOTTOM FACE OF WALL
-  TOP FACE OF WALL
-  EXISTING WALL
-  CATCH PIT/BERM SUMP
-  STORMWATER MANHOLE
-  FENCES
-  STORMWATER LINE
-  BOUNDARY
-  WALL DRAINAGE

CLIENT:

**WFH**  
PROPERTIES

 **WOODS**  
Engineers, Surveyors, Planners.

**MILLWATER  
PRECINCT 2  
STAGE 4C**

**RETAINING WALL AS-BUILT  
PAGE 1 OF 3**

**AUCKLAND COUNCIL**

DESIGNED:	AC	ASBUILT
CHECKED:	KR	DRAWN: KR
APPROVED:	MRH	SURVEYED: WOODS
JOB NUMBER:	33220	SCALE: 1:1000 @ A3
ISSUED:	JUNE 2017	
DWG. NO.	33220-04C-130-AB	REV.

I certify that these As-built Plans are an accurate record of the works undertaken and that:


- The coordinates (X,Y) are in terms of NZTM on NZGD2000
- The Levels (Z) are in terms of Auckland Vertical Datum 1946 (MSL) LINZ datum

Signed:   
Registered Professional Surveyor

Date: 29/06/2017

Name: Rowan Hallam





REVISION DETAILS		NAME	DATE

NOTE:  
BOTTOM FACE OF WALL AS SHOWN IS  
FRONT FACE OF WOODEN POSTS

BOTTOM FACE OF WALL  
AS SHOWN ON PLAN

POSTS ○○○○  
WOODEN RETAINING WALL

**LEGEND:**

- BOTTOM FACE OF WALL
- TOP FACE OF WALL
- EXISTING WALL
- ⌘ CATCH PIT/BERM SUMP
- ⊙ STORMWATER MANHOLE
- FENCES
- STORMWATER LINE
- BOUNDARY
- WALL DRAINAGE

CLIENT:

**WFH**  
PROPERTIES

**WOODS**  
Engineers. Surveyors. Planners.

**MILLWATER  
PRECINCT 2  
STAGE 4C**


**RETAINING WALL AS-BUILT  
PAGE 2 OF 3**

**AUCKLAND COUNCIL**

DESIGNED:	AC	ASBUILT
CHECKED:	KR	DRAWN: KR
APPROVED:	MRH	SURVEYED: WOODS
JOB NUMBER:	33220	SCALE: 1:500 @ A3
ISSUED:	MAY 2017	
DWG. NO.	33220-04C-131-AB	
		REV.

I certify that these As-built Plans are an accurate record of the works undertaken and that:


- The coordinates (X,Y) are in terms of NZTM on NZGD2000
- The Levels (Z) are in terms of Auckland Vertical Datum 1946 (MSL) LINZ datum

Signed:   
Registered Professional Surveyor

Date: 29/06/2017

Name: Rowan Hallam





REVISION DETAILS		NAME	DATE

NOTE:  
BOTTOM FACE OF WALL AS SHOWN IS  
FRONT FACE OF WOODEN POSTS

BOTTOM FACE OF WALL  
AS SHOWN ON PLAN

POSTS ○○○○  
WOODEN RETAINING WALL

**LEGEND:**

- BOTTOM FACE OF WALL
- - - TOP FACE OF WALL
- EXISTING WALL
- ▢ CATCH PIT/BERM SUMP
- ⊙ STORMWATER MANHOLE
- FENCES
- STORMWATER LINE
- BOUNDARY
- WALL DRAINAGE

CLIENT:

**WFH**  
PROPERTIES

**WOODS**  
Engineers. Surveyors. Planners.


**MILLWATER  
PRECINCT 2  
STAGE 4C**

**RETAINING WALL AS-BUILT  
PAGE 3 OF 3**

**AUCKLAND COUNCIL**

DESIGNED: AC	ASBUILT
CHECKED: KR	DRAWN: KR
APPROVED: MRH	SURVEYED: WOODS
JOB NUMBER: 33220	SCALE: 1:500 @ A3
ISSUED: MAY 2017	
DWG. NO. 33220-04C-132-AB	REV.





REVISION DETAILS		NAME	DATE

NOTE:  
BOTTOM FACE OF WALL AS SHOWN IS  
FRONT FACE OF WOODEN POSTS

BOTTOM FACE OF WALL  
AS SHOWN ON PLAN

POSTS ○○○○  
WOODEN RETAINING WALL

**LEGEND:**

- BOTTOM FACE OF WALL
- TOP FACE OF WALL
- EXISTING WALL
- ▢ CATCH PIT/BERM SUMP
- ⊙ STORMWATER MANHOLE
- FENCES
- STORMWATER LINE
- BOUNDARY
- WALL DRAINAGE

CLIENT:

**WFH**  
PROPERTIES

**WOODS**  
Engineers. Surveyors. Planners.

**MILLWATER  
PRECINCT 2  
STAGE 4A**

**RETAINING WALL AS-BUILT  
PAGE 1 OF 5**

**AUCKLAND COUNCIL**

DESIGNED: AC	ASBUILT
CHECKED: KR	DRAWN: KR
APPROVED: MRH	SURVEYED: WOODS
JOB NUMBER: 33218	SCALE: 1:1500 @ A3
ISSUED: MARCH 2017	
DWG. NO. 33218-04A-130-AB	REV. 2


I certify that these As-built Plans are an accurate record of the works undertaken and that:  
• The coordinates (X,Y) are in terms of NZTM on NZGD2000  
• The Levels (Z) are in terms of Auckland Vertical Datum 1946 (MSL) LINZ datum

Signed: \_\_\_\_\_  
Registered Professional Surveyor

Date: 21/04/2017

Name: Rowan Hallam





REVISION DETAILS		NAME	DATE

**LEGEND:**

- EXISTING BOTTOM FACE OF WALL
- EXISTING TOP FACE OF WALL
- CATCH PIT/BERM SUMP
- STORMWATER MANHOLE
- EXISTING FENCE
- STORMWATER LINE
- BOUNDARY

CLIENT:

**WFH** PROPERTIES

**WOODS** Engineers, Surveyors, Planners.

**MILLWATER PRECINCT 2 STAGE 3C**

**RETAINING WALL AS-BUILT**

**AUCKLAND COUNCIL**

DESIGNED: SB	AS-BUILT
CHECKED: KR	DRAWN: KH
APPROVED: MRH	SURVEYED: WOODS
JOB NUMBER: 33217	SCALE: 1:750 @ A3
ISSUED: Mar 2017	
DWG. NO. 33217-03C-130-AB	REV.

I certify that these As-built Plans are an accurate record of the works undertaken and that:

- The coordinates (X,Y) are in terms of NZTM on NZGD2000
- The Levels (Z) are in terms of Auckland Vertical Datum 1946 (MSL) LINZ datum

Signed: *Rowan Hallam*  
Registered Professional Surveyor

Date: 15/03/2017

Name: Rowan Hallam





1. ALL WORKS AND MATERIALS COMPLY WITH AC STANDARDS FOR ENGINEERING DESIGN AND CONSTRUCTION.
2. ALL PIPE BEDDING COMPLIES WITH AC STANDARDS.
3. ALL CESSPIT LEADS ARE REINFORCED CONCRETE PIPES CLASS 4 (Z) RRJ. ALL OTHER PIPELINES ARE REINFORCED CONCRETE CLASS 2 (X) RRJ UNLESS OTHERWISE NOTED.
4. ALL PIPE CROSSINGS UNDER ROADS AND ACCESSWAYS HAVE BEEN HARDFILL BACKFILLED.
5. ALL SW 100mm DIA. RAMPED RISERS HAVE BEEN EXTENDED AND CAPPED OFF 1.0m BELOW THE FINISHED GROUND SURFACE.
6. ALL PRIVATE DRAINAGE CONNECTIONS ARE 100mmØ.
7. LOT BOUNDARIES ARE SUBJECT TO FINAL SURVEY.
8. ASBUILT DATA HAS BEEN SOURCED FROM A COMBINATION OF WOODS SURVEY MEASURED DATA AND CONTRACTOR RECEIVED DATA.
9. ALL STORMWATER LATERAL POSITIONS HAVE BEEN PROVIDED BY THE CONTRACTOR


I certify that these As-built Plans are an accurate record of the works undertaken and that:

- The coordinates (X,Y) are in terms of NZTM on NZGD2000
- The Levels (Z) are in terms of Auckland Vertical Datum 1946 (MSL) LINZ datum

Signed: \_\_\_\_\_  
Registered Professional Surveyor









Date: 14/07/2017

Name: Rowan Hallam



REVISION DETAILS	NAME	DATE
1.		

### LEGEND

- |                           |   |
|---------------------------|---|
| STORMWATER MANHOLE        |  |
| STORMWATER CESSPIT        |  |
| STORMWATER DOUBLE CESSPIT |  |
| OVERLAND FLOW             |  |
| NEW STORMWATER            |  |
| EXISTING STORMWATER       |  |
| STAGE BOUNDARY            |  |
| FUTURE STORMWATER         |  |

CLIENT:




MILLWATER  
PRECINT 2  
STAGE 4C

STORMWATER AS-BUILT  
OVERALL LAYOUT  
SHEET 1 OF 4


AUCKLAND COUNCIL

DESIGNED:	RV	AS BUILT	
CHECKED:	KR	DRAWN:	KH
APPROVED:	MRH	SURVEYED:	WOODS
JOB NUMBER:	33220	SCALE:	1:1250 @ A3
ISSUED:	JULY 2017		
DWG. NO.	33220-4C-300-AB		REV.









SCHEDULE OF COORDINATES STORMWATER LOT CONNECTIONS			
Lot No.	mE	mN	Length
Lot 371	1749521.49	5946942.97	7.00
Lot 399	1749540.11	5946901.36	5.07
Lot 425	1749562.43	5946953.72	4.23
Lot 426	1749577.23	5946959.54	4.76
Lot 427	1749593.08	5946965.59	4.48
Lot 428	1749610.04	5946972.76	4.02
Lot 429	1749625.11	5946979.41	3.81
Lot 430	1749640.03	5946985.65	3.30
Lot 431	1749657.02	5946995.26	6.00
Lot 438	1749692.54	5947009.51	3.29
Lot 439	1749710.99	5947017.56	2.34
Lot 440	1749726.67	5947026.45	3.38
Lot 441	1749740.12	5947036.81	3.82
Lot 442	1749750.58	5947048.68	3.65
Lot 443	1749761.54	5947062.75	4.57
Lot 444	1749770.02	5947073.52	5.05
Lot 445	1749779.88	5947086.05	5.62
*Lot 455	1749561.18	5946907.38	6.70
*Lot 456	1749595.04	5946919.29	0.53
*Lot 457	1749610.15	5946924.65	0.27
*Lot 458	1749623.21	5946930.60	1.04
*Lot 459	1749636.62	5946935.85	0.41
*Lot 460	1749654.60	5946943.69	0.31
*Lot 461	1749668.05	5946949.66	0.37
*Lot 462	1749689.87	5946960.21	1.25
*Lot 463	1749715.99	5946972.27	9.70
*Lot 464	1749745.43	5946986.24	1.13
*Lot 465	1749759.27	5946995.88	1.14
*Lot 466	1749776.96	5947011.82	1.45
*Lot 467	1749789.64	5947026.53	0.79
*Lot 468	1749801.57	5947042.23	1.42
*Lot 469	1749813.26	5947055.74	1.13
*Lot 470	1749822.40	5947067.51	1.60
* DENOTES CONSTRUCTED AS PART OF PREVIOUS STAGE			

REVISION DETAILS

NAME	DATE
1.	

LEGEND

STORMWATER MANHOLE	
STORMWATER CESSPIT	
STORMWATER DOUBLE CESSPIT	
OVERLAND FLOW	
NEW STORMWATER	
EXISTING STORMWATER	
STAGE BOUNDARY	
FUTURE STORMWATER	

CLIENT:

**WFH**  
PROPERTIES

**WOODS**  
Engineers, Surveyors, Planners.  
Urban Designers, Architects.

MILLWATER PRECINCT 2 STAGE 4C


STORMWATER AS-BUILT SHEET 3 OF 4

AUCKLAND COUNCIL

DESIGNED: RV	AS BUILT
CHECKED: KR	DRAWN: KH
APPROVED: MRH	SURVEYED: WOODS
JOB NUMBER: 33220	SCALE: 1:500 @ A3
ISSUED: JULY 2017	
DWG. NO. 33220-4C-302-AB	REV.

- NOTES
- ALL WORKS AND MATERIALS COMPLY WITH AC STANDARDS FOR ENGINEERING DESIGN AND CONSTRUCTION.
  - ALL PIPE BEDDING COMPLIES WITH AC STANDARDS
  - ALL CESSPIT LEADS ARE REINFORCED CONCRETE PIPES CLASS 4 (Z) RRJ. ALL OTHER PIPELINES ARE REINFORCED CONCRETE CLASS 2 (X) RRJ UNLESS OTHERWISE NOTED.
  - ALL PIPE CROSSINGS UNDER ROADS AND ACCESSWAYS HAVE BEEN HARDFILL BACKFILLED.
  - ALL SW 100mm DIA. RAMPED RISERS HAVE BEEN EXTENDED AND CAPPED OFF 1.0m BELOW THE FINISHED GROUND SURFACE.
  - ALL PRIVATE DRAINAGE CONNECTIONS ARE 100mmØ.
  - LOT BOUNDARIES ARE SUBJECT TO FINAL SURVEY.
  - ASBUILT DATA HAS BEEN SOURCED FROM A COMBINATION OF WOODS SURVEY MEASURED DATA AND CONTRACTOR RECEIVED DATA.
  - ALL STORMWATER LATERAL POSITIONS HAVE BEEN PROVIDED BY THE CONTRACTOR





- NOTES**
- 1. ALL WORKS AND MATERIALS COMPLY WITH AC STANDARDS FOR ENGINEERING DESIGN AND CONSTRUCTION.
  - 2. ALL PIPE BEDDING COMPLIES WITH AC STANDARDS
  - 3. ALL CESSPIT LEADS ARE REINFORCED CONCRETE PIPES CLASS 4 (Z) RRJ. ALL OTHER PIPELINES ARE REINFORCED CONCRETE CLASS 2 (X) RRJ UNLESS OTHERWISE NOTED.
  - 4. ALL PIPE CROSSINGS UNDER ROADS AND ACCESSWAYS HAVE BEEN HARDFILL BACKFILLED.
  - 5. ALL SW 100mm DIA. RAMPED RISERS HAVE BEEN EXTENDED AND CAPPED OFF 1.0m BELOW THE FINISHED GROUND SURFACE.
  - 6. ALL PRIVATE DRAINAGE CONNECTIONS ARE 100mmØ.
  - 7. LOT BOUNDARIES ARE SUBJECT TO FINAL SURVEY.
  - 8. ASBUILT DATA HAS BEEN SOURCED FROM A COMBINATION OF WOODS SURVEY MEASURED DATA AND CONTRACTOR RECEIVED DATA.
  - 9. ALL STORMWATER LATERAL POSITIONS HAVE BEEN PROVIDED BY THE CONTRACTOR

REVISION DETAILS	NAME	DATE
1.		

**LEGEND**

- STORMWATER MANHOLE
- STORMWATER CESSPIT
- STORMWATER DOUBLE CESSPIT
- OVERLAND FLOW
- NEW STORMWATER
- EXISTING STORMWATER
- STAGE BOUNDARY
- FUTURE STORMWATER

CLIENT:

**WFH**  
PROPERTIES

**WOODS**  
Engineers, Surveyors, Planners.  
Urban Designers, Architects.

MILLWATER  
PRECINT 2  
STAGE 4C

STORMWATER AS-BUILT  
SHEET 4 OF 4

AUCKLAND COUNCIL	
DESIGNED: RV	AS BUILT
CHECKED: KR	DRAWN: KH
APPROVED: MRH	SURVEYED: WOODS
JOB NUMBER: 33220	SCALE: 1:500 @ A3
ISSUED: JULY 2017	
DWG. NO. 33220-4C-303-AB	REV.

SCHEDULE OF COORDINATES STORMWATER LOT CONNECTIONS			
Lot No.	mE	mN	Length
Lot 371	1749521.49	5946942.97	7.00
Lot 399	1749540.11	5946901.36	5.07
Lot 425	1749562.43	5946953.72	4.23
Lot 426	1749577.23	5946959.54	4.76
Lot 427	1749593.08	5946965.59	4.48
Lot 428	1749610.04	5946972.76	4.02
Lot 429	1749625.11	5946979.41	3.81
Lot 430	1749640.03	5946985.65	3.30
Lot 431	1749657.02	5946995.26	6.00
Lot 438	1749692.54	5947009.51	3.29
Lot 439	1749710.99	5947017.56	2.34
Lot 440	1749726.67	5947026.45	3.38
Lot 441	1749740.12	5947036.81	3.82
Lot 442	1749750.58	5947048.68	3.65
Lot 443	1749761.54	5947062.75	4.57
Lot 444	1749770.02	5947073.52	5.05
Lot 445	1749779.88	5947086.05	5.62
*Lot 455	1749561.18	5946907.38	6.70
*Lot 456	1749595.04	5946919.29	0.53
*Lot 457	1749610.15	5946924.65	0.27
*Lot 458	1749623.21	5946930.60	1.04
*Lot 459	1749636.62	5946935.85	0.41
*Lot 460	1749654.60	5946943.69	0.31
*Lot 461	1749668.05	5946949.66	0.37
*Lot 462	1749689.87	5946960.21	1.25
*Lot 463	1749715.99	5946972.27	9.70
*Lot 464	1749745.43	5946986.24	1.13
*Lot 465	1749759.27	5946995.88	1.14
*Lot 466	1749776.96	5947011.82	1.45
*Lot 467	1749789.64	5947026.53	0.79
*Lot 468	1749801.57	5947042.23	1.42
*Lot 469	1749813.26	5947055.74	1.13
*Lot 470	1749822.40	5947067.51	1.60
* DENOTES CONSTRUCTED AS PART OF PREVIOUS STAGE			

I certify that these As-built Plans are an accurate record of the works undertaken and that:

- The coordinates (X,Y) are in terms of NZTM on NZGD2000
- The Levels (Z) are in terms of Auckland Vertical Datum 1946 (MSL) LINZ datum

Signed: \_\_\_\_\_  
Registered Professional Surveyor

Date: 14/07/2017

Name: Rowan Hallam

## **Appendix A2: T+T Drawings**

---

- 21854.001-P2S4C-100 Drawing List and Site Location Plan
- 21854.001-P2S4C-101 Geotechnical Works Plan
- 21854.001-P2S4C-102 Geotechnical Works Subsoil Drain Plan
- 21854.001-P2S4C-103 Geological Cross Section 6 & 7
- 21854.001-P2S4C-104 Geological Cross Section 8
- 21854.001-P2S4C-105 RE Slope 604 – 606 Typical Cross Section Detail
- 21854.001-P2S4C-106 Shear Key 03 Plan
- 21854.001-P2S4C-107 Shear Key 03 Long Section
- 21854.001-P2S4C-108 Geology Legend and Definition of Terms
  
- 21854.001-P2S4C-110 Building Limitation Plan

### **Timber Pole Walls 305 to 307 Drawings**

- 21854.001-P2S3-120 Typical Timber Pole Retaining Wall Detail
- 21854.001-P2S3-121 Pipe Crossing Timber Pole Retaining Wall Detail
- 21854.001-P2S3-122 Standard Fence Panel Detail
- 21854.001-P2S3-123 Pipe Crossing Typical Elevation
- 21854.001-P2S3-124 Stormwater Pipe Crossing Typical Elevation



WFH PROPERTIES LTD  
RESIDENTIAL SUBDIVISION  
MILLWATER-PRECINCT 2 (STAGE 4C)  
Completion Report Issue

DRAWING                      Rev Title

GENERAL

- 21854.001-P2S4C-100    1    Drawing List and Site Location Plan
- 21854.001-P2S4C-101    1    Geotechnical Works Plan
- 21854.001-P2S4C-102    1    Geotechnical Works Subsoil Drain Plan
- 21854.001-P2S4C-103    1    Geological Cross Sections 6 & 7
- 21854.001-P2S4C-104    1    Geological Cross Section 8
- 21854.001-P2S4C-105    1    RE Slope 604-606 Typical Cross Section Detail
- 21854.001-P2S4C-106    1    Shear Key 03 Plan
- 21854.001-P2S4C-107    1    Shear Key 03 Longsection
- 21854.001-P2S4C-108    1    Geology Legend and Definition of Terms
  
- 21854.001-P2S4C-110    1    Building Limitation Plan


APPENDIX E

- 21854.001-P2S4C-111    1    Post Earthworks Investigation Plan
- 21854.001-P2S4C-112    1    Topsoil Depths Plan
- 21854.001-P2S4C-113    1    Earthworks Testing Location Plan


- Denotes drawing this issue: 25/07/2017




Street map sourced from Land Information New Zealand data (Crown Copyright Reserved).



LOCATION PLAN  
SCALE 1: 10000

				DESIGNED :	JXXL	Jul. 17	NOTES : 1. All dimensions are in millimetres unless noted otherwise.	<div><div> <b>Tonkin+Taylor</b></div><div>105 Carlton Gore Road, Newmarket, Auckland Tel. (09) 355 6000 Fax. (09) 307 0265 www.tonkintaylor.co.nz</div></div>	CLIENT, PROJECT WFH PROPERTIES LTD RESIDENTIAL SUBDIVISION		
				DRAWN :	JC	Jul. 17			TITLE MILLWATER – PRECINCT 2 (STAGE 4C) Drawing List and Site Location Plan		
				DESIGN CHECKED :					SCALES (AT A3 SIZE) AS SHOWN		
				DRAFTING CHECKED :					DWG. No. 21854.001-P2S4C- 100		
				CADFILE :	\\21854.001-P2S4C-100.dwg				REV. 1		
1	Completion Report Issue			APPROVED :	<b>NOT FOR CONSTRUCTION</b> This drawing is not to be used for construction purposes unless signed as approved		REFERENCE :				
	REVISION DESCRIPTION	BY	DATE	COPYRIGHT ON THIS DRAWING IS RESERVED							





<div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div>&lt;/</div></div>			
---	--	--	--

NOTES :

- All dimensions are in millimetres unless noted otherwise.
- Coordinate Datum: NZGD2000, New Zealand Transverse Mercator (NZTM2000). Level Datum: LINZ (MSL) Auckland Vertical Datum 1946
- As-built plan supplied by WOODS reference "33220-04C-100-AB FINAL CONTOURS.dwg", dated June 2017.
- Undercuts, shearkey & subsoil drains supplied by WOODS, reference "33220-04C-120-AB SK UC & SUBSOIL.dwg", dated June 2017.

REFERENCE :


**Tonkin+Taylor**

105 Carlton Gore Road, Newmarket, Auckland  
Tel. (09) 355 6000 Fax. (09) 307 0265  
www.tonkintaylor.co.nz

CLIENT, PROJECT	WFH PROPERTIES LTD RESIDENTIAL SUBDIVISION
TITLE	MILLWATER - PRECINCT 2 (STAGE 4C) Geotechnical Works Plan
SCALE (AT A3 SIZE)	1: 1000
DWG. No.	21854.001-P2S4C-101
REV.	1

L:\21854\21854.001\WorkingMaterial\CAD\Drawings\21854.001-P2S4C-101.dwg, 101, 25/07/2017 10:30:51 a.m., JC





				DESIGNED :	JXXL	Jul. 17
				DRAWN :	JC	Jul. 17
				DESIGN CHECKED :		
				DRAFTING CHECKED :		
				CADFILE : \\21854.001-P2S4C-102.dwg		
				APPROVED :		
				<b>NOT FOR CONSTRUCTION</b>		
				This drawing is not to be used for construction purposes unless signed as approved		
1	Completion Report Issue					
REVISION DESCRIPTION		BY	DATE	COPYRIGHT ON THIS DRAWING IS RESERVED		

NOTES :

- All dimensions are in millimetres unless noted otherwise.
- Coordinate Datum: NZGD2000, New Zealand Transverse Mercator (NZTM2000).  
Level Datum: LINZ (MSL) Auckland Vertical Datum 1946
- As-built plan supplied by WOODS reference "33220-04C-100-AB FINAL CONTOURS.dwg", dated June 2017.
- Undercuts, shearkey & subsoil drains supplied by WOODS, reference "33220-04C-120-AB SK UC & SUBSOIL.dwg", dated June 2017.

REFERENCE :

**Tonkin+Taylor**

105 Carlton Gore Road, Newmarket, Auckland  
Tel. (09) 355 6000 Fax. (09) 307 0265  
www.tonkintaylor.co.nz

CLIENT, PROJECT  
**WFH PROPERTIES LTD**  
RESIDENTIAL SUBDIVISION

TITLE  
**MILLWATER - PRECINCT 2 (STAGE 4C)**  
Geotechnical Works Subsoil Drain Plan

SCALES (AT A3 SIZE)  
1: 1000





DWG. No.  
21854.001-P2S4C-102

REV.  
1

L:\21854\21854.001\WorkingMaterial\CAD\DWG\P2-S4C\GCR\21854.001-P2S4C-102.dwg, 102, 25/07/2017 10:31:04 a.m., JC



L:\21854\21854.001\WorkingMaterial\CAD\DWG\21854.001-P2S4C-103\_104.dwg, 103, 25/07/2017 10:31:20 a.m., JC



DRAWING STATUS: COMPLETION REPORT


				DESIGNED :	JXXL	Jul. 17
				DRAWN :	JC	Jul. 17
				DESIGN CHECKED :		
				DRAFTING CHECKED :		
				CADFILE :	\\21854.001-P2S4C- 103_104.dwg	
				APPROVED :	NOT FOR CONSTRUCTION This drawing is not to be used for construction purposes unless signed as approved	
1	Completion Report Issue			COPYRIGHT ON THIS DRAWING IS RESERVED		
REVISION DESCRIPTION		BY	DATE			

NOTES :  
1. All dimensions are in millimetres unless noted otherwise.


REFERENCE :

**Tonkin+Taylor**  
105 Carlton Gore Road, Newmarket, Auckland  
Tel. (09) 355 6000 Fax. (09) 307 0265  
www.tonkintaylor.co.nz

CLIENT, PROJECT	WFH PROPERTIES LTD RESIDENTIAL SUBDIVISION
TITLE	MILLWATER - PRECINCT 2 (STAGE 4C) Geological Cross Sections 6 & 7
SCALES (AT A3 SIZE)	1:1000
DWG. No.	21854.001-P2S4C-103
REV.	1



SECTION 8  
SCALE 1:1000



A3 SCALE 1:1000  
0 5 10 15 20 30 40 50 (m)

DRAWING STATUS: COMPLETION REPORT

				DESIGNED :	JXXL	Jul. 17
				DRAWN :	JC	Jul. 17
				DESIGN CHECKED :		
				DRAFTING CHECKED :		
				CADFILE : \\21854.001-P2S4C-103_104.dwg		
				APPROVED :		
				NOT FOR CONSTRUCTION		
				This drawing is not to be used for construction purposes unless signed as approved		
1	Completion Report Issue			COPYRIGHT ON THIS DRAWING IS RESERVED		
REVISION DESCRIPTION		BY	DATE			

NOTES :  
1. All dimensions are in millimetres unless noted otherwise.


**Tonkin+Taylor**  
105 Carlton Gore Road, Newmarket, Auckland  
Tel. (09) 355 6000 Fax. (09) 307 0265  
www.tonkintaylor.co.nz

CLIENT, PROJECT	WFH PROPERTIES LTD RESIDENTIAL SUBDIVISION		
TITLE	MILLWATER - PRECINCT 2 (STAGE 4C) Geological Cross Section 8		
SCALES (AT A3 SIZE)	DWG. No.	REV.	
1:1000	21854.001-P2S4C-104	1	



GEOGRIDS REQUIREMENTS FOR RE SLOPE 605 & 606

MAXIMUM SLOPE HEIGHTS (m)	GEOGRID REQUIREMENTS		
	Height above slope toe (m)	Geogrid Length (m)	Geogrid Type
6.0	0.0, 1.5, 3.0, 4.5	8.0	Miragrid GX 60/30 (Primary)
	0.5, 1.0, 2.0, 2.5, 3.5, 4.0, 5.0, 5.5	2.0	Tensor SS20 (Secondary)



RE Slope 604-606 TYPICAL SECTION DETAILS  
SCALE 1:75



				DESIGNED :	JXXL	Jul. 17
				DRAWN :	JC	Jul. 17
				DESIGN CHECKED :		
				DRAFTING CHECKED :		
				CADFILE : \\21854.001-P2S4C-105.dwg		
				APPROVED :		
				NOT FOR CONSTRUCTION		
1	Completion Report Issue			This drawing is not to be used for construction purposes unless signed as approved		
REVISION DESCRIPTION		BY	DATE	COPYRIGHT ON THIS DRAWING IS RESERVED		

NOTES :

- All dimensions are in millimetres unless noted otherwise.
- See drawing 21854.001-P2S4C-101 for plan.

REFERENCE :

**Tonkin+Taylor**

105 Carlton Gore Road, Newmarket, Auckland  
Tel. (09) 355 6000 Fax. (09) 307 0265  
www.tonkintaylor.co.nz

DRAWING STATUS: COMPLETION REPORT		
CLIENT, PROJECT		
WFH PROPERTIES LTD		
RESIDENTIAL SUBDIVISION		
TITLE		
MILLWATER - PRECINCT 2 (STAGE 4C)		
RE Slope 604-606 Typical Cross Section Detail		
SCALES (AT A3 SIZE)	DWG. No.	REV.
1:75	21854.001-P2S4C-105	1





A3 SCALE 1: 1000  
0 5 10 15 20 30 40 50 (m)  
ORIGINAL IN COLOUR

SHEAR KEY 03A PLAN  
SCALE 1: 1000

				DESIGNED :	JXXL	Jul. 17
				DRAWN :	JC	Jul. 17
				DESIGN CHECKED :		
				DRAFTING CHECKED :		
				CADFILE : \\21854.001-P2S4C-106_107.dwg		
				APPROVED :		
				NOT FOR CONSTRUCTION		
				This drawing is not to be used for construction purposes unless signed as approved		
1	Completion Report Issue					
REVISION DESCRIPTION			BY	DATE		
			COPYRIGHT ON THIS DRAWING IS RESERVED			

NOTES :

- All dimensions are in millimetres unless noted otherwise.
- Coordinate Datum: NZGD2000, New Zealand Transverse Mercator (NZTM2000).
- Level Datum: LINZ (MSL) Auckland Vertical Datum 1946
- As-built plan supplied by WOODS reference "33220-04C-100-AB FINAL CONTOURS.dwg", dated June 2017.
- Undercuts, shearkey & subsoil drains supplied by WOODS, reference "33220-04C-120-AB SK UC & SUBSOIL.dwg", dated June 2017.



REFERENCE :

**Tonkin+Taylor**  
105 Carlton Gore Road, Newmarket, Auckland  
Tel. (09) 355 6000 Fax. (09) 307 0265  
www.tonkintaylor.co.nz

DRAWING STATUS: COMPLETION REPORT

CLIENT, PROJECT	WFH PROPERTIES LTD RESIDENTIAL SUBDIVISION
TITLE	MILLWATER - PRECINCT 2 (STAGE 4C) Shear Key 03 Plan
SCALE (AT A3 SIZE)	1: 1000
DWG. No.	21854.001-P2S4C-106
REV.	1





A3 SCALE 1:500  
 0 5 10 15 20 25 (m)  
 ORIGINAL IN COLOUR

				DESIGNED :	JXXL	Jul. 17
				DRAWN :	JC	Jul. 17
				DESIGN CHECKED :		
				DRAFTING CHECKED :		
				CADFILE :	\\21854.001-P2S4C-106_107.dwg	
				APPROVED :	<b>NOT FOR CONSTRUCTION</b> This drawing is not to be used for construction purposes unless signed as approved	
1	Completion Report Issue					
REVISION DESCRIPTION			BY	DATE	COPYRIGHT ON THIS DRAWING IS RESERVED	

NOTES :  
 1. All dimensions are in metres unless noted otherwise.

REFERENCE :












**Tonkin+Taylor**  
 105 Carlton Gore Road, Newmarket, Auckland  
 Tel. (09) 355 6000 Fax. (09) 307 0265  
 www.tonkintaylor.co.nz

DRAWING STATUS: COMPLETION REPORT





CLIENT, PROJECT	WFH PROPERTIES LTD RESIDENTIAL SUBDIVISION		
TITLE	MILLWATER - PRECINCT 2 (STAGE 4C) Shear Key 03 Longsection		
SCALES (AT A3 SIZE)	DWG. No.	REV.	
1:500	21854.001-P2S4C-107	1	




L:\21854\21854.001\WorkingMaterial\CAD\Drawg\21854.001-P2S4C-108.dwg, 108, 11/08/2017 3:50:30 p.m., JC

LONGSECTION MATERIAL LEGEND	
	Alluvium Silty Clay and Clayey Silt, firm to stiff, moist to wet, light grey to white, organic layers, generally thinly bedded (subhorizontal)
	Northland Allochthon residual soil, stiff to very stiff silts and clays, moist, moderately to highly plastic, light yellow grey
	NORTHLAND ALLOCHTHON Siltstone, highly weathered to moderately weathered, grey, dark grey and light brown, fractured, common minor polished surfaces at various orientations, generally dry
	NORTHLAND ALLOCHTHON Mudstone, highly weathered, grey and red/brown, fractured, common minor polished surfaces at various orientations, dry to damp
	NORTHLAND ALLOCHTHON Sandstone, highly weathered to moderately weathered, grey/brown and light green/grey, fractured, generally dry
	Saturated zone
	Groundwater seepage
	Seepage
	Shear Surface
	Existing Ground Level
	Undercut Level

DEFECT CODE LEGEND						
SHAPE		ROUGHNESS		APERTURE		
TERM	CODE	DESCRIPTION OF JOINT SURFACE	CODE	TERM	SYMBOL	DESCRIPTION (Seperation)
Planar	PL	Slickensided	SL	Very Tight	VT	less than 0.1mm
Slightly Curved	SC	Smooth	SM	Tight	T	0.1 to 1.0mm
Curved	CV	Defined Ridges	DR	Open	O	1.0 to 10.0mm
Irregular	IR	Small Steps	ST	Very Open	VO	more than 10mm
Stepped	ST	Rough	R			
Wavy	WV	Very Rough	VR			
Undulated	UN					
INFILLINGS AND COATINGS						
Clay Gouge	CG	Joints have openings between opposing faces of intact rock substance in excess of 1mm filled with clay gouge. Clay is generally described in terms of soil properties.				
Clay Veneers	CV	Joints contain clay coating whose maximum thickness does not exceed 1mm. Note: Describe clay in terms of soil properties.				
Penetrative Limonite	PL	Joint traces are marked in terms of well defined zones of slightly to moderately weathered ferruginised rock—substance within the adjacent rock.				
Limonite Stained	FeSt	Joint surfaces are stained or coated with limonite, although the rock substance immediately adjacent to the joints is fresh.				
Coated	CT	Joints exhibit Coatings other than clay or limonite, eg. Carbonate (CT) or silica (SC)				
	SC					
Cemented	CL	Joints are cemented with limonite (CL), silica (CS), or carbonates (CC)				
	CS					
	CC					
Clean	CN	Joint surfaces show no trace of clay, limonite, or other coatings				

TYPE		
TERM	CODE	SYMBOL
Bedding	B	 Dip angle Strike
Joint	J	 Dip angle Strike
Shear zone	SZ	 Dip angle Strike
Fault trace	F	 Dip angle Strike



ORIGINAL IN COLOUR

DESIGNED :	JXXL	Jul. 17
DRAWN :	JC	Jul. 17
DESIGN CHECKED :		
DRAFTING CHECKED :		
CADFILE :	\\21854.001-P2S4C-108.dwg	
APPROVED :	<b>NOT FOR CONSTRUCTION</b>	
1 Completion Report Issue	This drawing is not to be used for construction purposes unless signed as approved	
REVISION DESCRIPTION	BY	DATE
COPYRIGHT ON THIS DRAWING IS RESERVED		

NOTES :
1. All dimensions are in millimetres unless noted otherwise.
REFERENCE :

**Tonkin+Taylor**

105 Carlton Gore Road, Newmarket, Auckland  
Tel. (09) 355 6000 Fax. (09) 307 0265  
www.tonkintaylor.co.nz

DRAWING STATUS: COMPLETION REPORT

CLIENT, PROJECT	WFH PROPERTIES LTD RESIDENTIAL SUBDIVISION
TITLE	MILLWATER – PRECINCT 2 (STAGE 4C) Geology Legend and Definition of Terms
SCALES (AT A3 SIZE)	AS SHOWN
DWG. No.	21854.001-P2S4C-108
REV.	1



L:\21854\21854.001\WorkingMaterial\CAD\DWG\IP2-S4C\21854.001-P2S4C-110.dwg, 110, 25/07/2017 10:33:04 a.m., JC



LEGEND	
	Precinct 2 Boundary
	Stage 4C Boundary
	Lot Boundaries
	Finished Ground Contours (0.5m interval)
	Retaining Walls
	Building Limitation Zone

DRAWING STATUS: COMPLETION REPORT


				DESIGNED :	JXXL	Jul. 17
				DRAWN :	JC	Jul. 17
				DESIGN CHECKED :		
				DRAFTING CHECKED :		
				CADFILE :	\\21854.001-P2S4C-110.dwg	
				APPROVED :	<b>NOT FOR CONSTRUCTION</b>	
				This drawing is not to be used for construction purposes unless signed as approved		
1	Completion Report Issue			COPYRIGHT ON THIS DRAWING IS RESERVED		
REVISION DESCRIPTION		BY	DATE			

NOTES :	
1. All dimensions are in millimetres unless noted otherwise.	
2. Coordinate Datum: NZGD2000, New Zealand Transverse Mercator (NZTM2000). Level Datum: LINZ (MSL) Auckland Vertical Datum 1946	
3. As-built plan supplied by WOODS reference "33220-04C-100-AB FINAL CONTOURS.dwg", dated June 2017.	
4. Undercuts, shearkey & subsoil drains supplied by WOODS, reference "33220-04C-120-AB SK UC & SUBSOIL.dwg", dated June 2017.	
REFERENCE :	

**Tonkin+Taylor**  
105 Carlton Gore Road, Newmarket, Auckland  
Tel. (09) 355 6000 Fax. (09) 307 0265  
www.tonkintaylor.co.nz

CLIENT, PROJECT	WFH PROPERTIES LTD RESIDENTIAL SUBDIVISION
TITLE	MILLWATER - PRECINCT 2 (STAGE 4C) Building Limitation Plan
SCALES (AT A3 SIZE)	1: 1000
DWG. No.	21854.001-P2S4C-110
REV.	1





TYPICAL DETAIL - TIMBER POLE RETAINING WALL (TP)  
SCALE 1:50

Refer to Table A

A3 SCALE 1:50  
0 0.5 1.0 1.5 2.0 2.5 (m)

DESIGNED :	JXXL	Feb. 16
DRAWN :	JC	Feb. 16
DESIGN CHECKED :	216	
DRAFTING CHECKED :	216	
CADFILE :	21854.001-P253-120_122.dwg	
APPROVED :	15/2/16	
This drawing is not to be used for construction purposes unless signed as approved		
COPYRIGHT ON THIS DRAWING IS RESERVED		
REVISION DESCRIPTION	BY	DATE
A Construction Issue		

- NOTES :
- All dimensions are in millimetres unless noted otherwise.
  - Wall setback to be provided by WOODS
  - Small end diameter to be placed at top of wall.
  - All cut surfaces to be treated with Ensele or similar approved timber sealant.
  - All pile holes to be inspected by T&T prior to pouring concrete.


REFERENCE :

TABLE A: TIMBER POLE DETAIL TABLE

Wall No.	Wall Type	Pile Type	Retained Height (m)	Pile Length (m)	Minimum Embedment (m)	Pole/Pile Size (mm)	Pole Density	Pole Spacing (m)	Min Hole Size (mm)	Maximum Backslope	Maximum Frontslope
306, 308	C	Timber Pole	≤3.0	9	6	375	High	1.2	525	1v:12h	1v:12h
	E3	Timber Pole	≤2.5	7.5	5	300	High	1.2	450	1v:12h	1v:12h
	F1	Timber Pole	≤2.0	6	4	225	High	1.2	375	1v:12h	1v:12h
	G	Timber Pole	≤1.5	4.2	2.7	200	High	1.2	350	1v:12h	1v:12h
	H	Timber Pole	≤1.0	2.4	1.4	150	High	1.2	300	1v:12h	1v:12h
304, 305	D	Timber Pole	≤3.0	8	5	350	High	1.2	500	1v:12h	1v:12h
	E3	Timber Pole	≤2.5	7.5	5	300	High	1.2	450	1v:12h	1v:12h
	F1	Timber Pole	≤2.0	6	4	225	High	1.2	375	1v:12h	1v:12h
	G	Timber Pole	≤1.5	4.2	2.7	200	High	1.2	350	1v:12h	1v:12h
307	H	Timber Pole	≤1.0	2.4	1.4	150	High	1.2	300	1v:12h	1v:12h
	E	Timber Pole	≤2.5	7	4.5	275	High	1.2	425	1v:12h	1v:12h
	F1	Timber Pole	≤2.0	6	4	225	High	1.2	375	1v:12h	1v:12h
	G	Timber Pole	≤1.5	4.2	2.7	200	High	1.2	350	1v:12h	1v:12h

NOTE

- All poles shall be sourced from the same region and documentation shall be provided.
- For each pole size, 10% of all poles shall be tested in accordance with the specification.
- Retaining walls have been designed with 10kPa surcharge on upslope side for residential use purposes.
- Design makes no provision for over excavation in front of wall (e.g. for service trenches). All such temporary excavations, if required, should be reviewed and confirmed as acceptable by a suitably qualified Geotechnical Engineer.



TYPICAL DETAIL AT LOT BOUNDARY  
SCALE 1:10

A3 SCALE 1:10  
0 0.1 0.2 0.3 0.4 0.5 (m)

**Tonkin+Taylor**  
105 Carlton Gore Road, Newmarket, Auckland  
Tel. (09) 355 6000 Fax. (09) 307 0265  
www.tonkintaylor.co.nz

DRAWING STATUS: CONSTRUCTION ISSUE

CLIENT, PROJECT  
WFH PROPERTIES LTD  
MILLWATER PRECINCT 2

TITLE  
STAGE 3 RETAINING WALLS  
Typical Timber Pole Retaining Wall Detail


SCALES (AT A3 SIZE)  
AS SHOWN

DWG. No.  
21854.001-P253-120

REV.  
A



L:\21854\21854.001\WorkingMaterial\CAD\DWG\P2-S3\21854.001-P2S3-120\_122.dwg, 121, 29/08/2016 9:22:42 a.m., jc



TYPICAL DETAIL – PIPE CROSSING TIMBER POLE RETAINING WALL (PCTP)

SCALE 1:50

Refer to table B

TABLE B: WALL PIPE CROSSING DETAIL TABLE

Wall No.	Wall Type	Pile Type	Retained Height (m)	Pile Length (m)	Minimum Embedment (m)	Pile spacing (m)	Min Hole Size (mm)	Maximum Backslope	Maximum Frontslope
304, 305, 306, 307	PC TP1	450 SED	≤3.0	9.0	6.0	2.80	600	1v: 12h	1v: 12h
308	PC TP2	375 SED	≤2.2	7.0	4.8	2.80	550	1v: 12h	1v: 12h

NOTE

- All poles shall be sourced from the same region and documentation shall be provided.
- For each pole size, 10% of all poles shall be tested in accordance with the specification.
- Retaining walls have been designed with 10kPa surcharge on upslope side for residential use purposes.
- Design makes no provision for over excavation in front of wall (e.g. for service trenches). All such temporary excavations, if required, should be reviewed and confirmed as acceptable by a suitably qualified Geotechnical Engineer.

A3 SCALE 1:50  
0 0.5 1.0 1.5 2.0 2.5 (m)

DESIGNED :	JXXL	Aug.16
DRAWN :	JC	Aug.16
DESIGN CHECKED :	RL	8/16
DRAFTING CHECKED :	RL	8/16
CADFILE :	\\21854.001-P2S3-120_122.dwg	
APPROVED :	RL	29/8/16
This drawing is not to be used for construction purposes unless signed as approved		
COPYRIGHT ON THIS DRAWING IS RESERVED		
REVISION DESCRIPTION	BY	DATE
B Wall 307 Detail		
A Construction Issue	AJL	Feb.16


NOTES :
1. All dimensions are in millimetres unless noted otherwise.
2. Wall setout to be provided by WOODS
3. Small end diameter to be placed at top of wall.
4. All cut surfaces to be treated with Ensele or similar approved timber sealant.
5. All pile holes to be inspected by T&T prior to pouring concrete.
6. Refer to Dwg.21854.001-P2S3-123 for pipe crossing typical detail.
REFERENCE :

**Tonkin+Taylor**  
105 Carlton Gore Road, Newmarket, Auckland  
Tel. (09) 355 6000 Fax. (09) 307 0265  
www.tonkintaylor.co.nz


DRAWING STATUS: CONSTRUCTION ISSUE

CLIENT, PROJECT	WFH PROPERTIES LTD MILLWATER PRECINCT 2
TITLE	STAGE 3 RETAINING WALLS Pipe Crossing Timber Pole Retaining Wall Detail
SCALES (AT A3 SIZE)	AS SHOWN
DWG. No.	21854.001-P2S3-121
REV.	B






DETAIL A POST DETAIL  
SCALE 1:20



DETAIL B POST DETAIL  
SCALE 1:20



PLAN  
SCALE 1:20



SECTION  
SCALE 1:20

ELEVATION  
SCALE 1:20

A3 SCALE 1:20  
0 0.2 0.4 0.6 0.8 1.0 (m)

DESIGNED :	JXXL	Feb. 16
DRAWN :	JC	Feb. 16
DESIGN CHECKED :	10/12/16	2/16
DRAFTING CHECKED :	10/12/16	2/16
CADFILE :	2-1854.001-P2S3-120_122.dwg	
APPROVED :	15/12/16	
This drawing is not to be used for construction purposes unless signed as approved		
COPYRIGHT ON THIS DRAWING IS RESERVED		
REFERENCE :		


**Tonkin+Taylor**  
105 Carlton Gore Road, Newmarket, Auckland  
Tel. (09) 355 6000 Fax. (09) 307 0265  
www.tonkintaylor.co.nz

DRAWING STATUS: CONSTRUCTION ISSUE

CLIENT, PROJECT	WFH PROPERTIES LTD MILLWATER PRECINCT 2
TITLE	STAGE 3 RETAINING WALL Standard Fence Panel Detail
SCALES (AT A3 SIZE)	1:20
DWG. No.	2 1854.001-P2S3-122
REV.	A



L:\21854\21854.001\WorkingMaterial\CAD\Drawings\21854.001-P2S3-123.dwg, 123, 12/02/2016 12:59:38 p.m., jc



PIPE CROSSING TYPICAL ELEVATION  
SCALE 1:50

SCALE 1:50  
0 0.5 1.0 1.5 2.0 2.5 (m)

				DESIGNED :	JXXL	Feb. 16
				DRAWN :	JC	Feb. 16
				DESIGN CHECKED :	AL	2/16
				DRAFTING CHECKED :	AL	2/16
				CADFILE :	\\21854.001-P2S3-123.dwg	
				APPROVED :	[Signature] 15/2/16	
A Construction Issue				This drawing is not to be used for construction purposes unless signed as approved		
REVISION DESCRIPTION				BY	DATE	


NOTES :
1. All dimensions are in millimetres unless noted otherwise.
2. Wall setout to be provided by WOODS.
3. All cut ends of timber to be painted with a suitable timber preservative.
4. All cut ends of steel to be painted with a suitable anti-rust paint.
5. Refer to specifications for other details.
6. All pile holes to be inspected by T&T prior to pouring concrete.
7. Gully subsoil drainage set out to be provided by WOODS.
REFERENCE :

**Tonkin+Taylor**  
105 Carlton Gore Road, Newmarket, Auckland  
Tel. (09) 355 6000 Fax. (09) 307 0265  
www.tonkintaylor.co.nz

DRAWING STATUS: CONSTRUCTION ISSUE

CLIENT, PROJECT	WFH PROPERTIES LTD MILLWATER PRECINCT 2
TITLE	STAGE 3 RETAINING WALL Pipe Crossing Typical Elevation
SCALES (AT A3 SIZE)	AS SHOWN
DWG. No.	21854.001-P2S3-123
REV.	A





STORMWATER PIPE CROSSING TYPICAL ELEVATION  
SCALE 1:50

SCALE 1:50  
0 0.5 1.0 1.5 2.0 2.5 (m)

			DESIGNED :	JXXL	Aug. 16	NOTES : 1. All dimensions are in millimetres unless noted otherwise. 2. Wall setout to be provided by WOODS. 3. All cut ends of timber to be painted with a suitable timber preservative. 4. All cut ends of steel to be painted with a suitable anti-rust paint. 5. Refer to specifications for other details. 6. All pile holes to be inspected by T&T prior to pouring concrete. 7. Gully subsoil drainage set out to be provided by WOODS.
			DRAWN :	JC	Aug. 16	
			DESIGN CHECKED :	R	8/16	
			DRAFTING CHECKED :	R	8/16	
			CADFILE :	21854.001-P2S3-124.dwg		
			APPROVED :	[Signature] 29/8/16		
A	Construction Issue		This drawing is not to be used for construction purposes unless signed as approved			
	REVISION DESCRIPTION	BY	DATE	COPYRIGHT ON THIS DRAWING IS RESERVED		REFERENCE :

- NOTES :
1. All dimensions are in millimetres unless noted otherwise.
  2. Wall setout to be provided by WOODS.
  3. All cut ends of timber to be painted with a suitable timber preservative.
  4. All cut ends of steel to be painted with a suitable anti-rust paint.
  5. Refer to specifications for other details.
  6. All pile holes to be inspected by T&T prior to pouring concrete.
  7. Gully subsoil drainage set out to be provided by WOODS.

REFERENCE :

**Tonkin+Taylor**  
105 Carlton Gore Road, Newmarket, Auckland  
Tel. (09) 355 6000 Fax. (09) 307 0265  
www.tonkintaylor.co.nz

DRAWING STATUS: CONSTRUCTION ISSUE

CLIENT, PROJECT		WFH PROPERTIES LTD
		MILLWATER PRECINCT 2
TITLE		STAGE 3 RETAINING WALL
		Stormwater Pipe Crossing Typical Elevation
SCALES (AT A3 SIZE)	DWG. No.	REV.
AS SHOWN	21854.001-P2S3-124	A

## **Appendix B: Contractors Certificates**

---

- **Hick Bros Ltd – Sixth Schedule (Bulk Earthworks – Stage 3)**
- **Hick Bros Ltd – Sixth Schedule (Civil Earthworks)**

### **As Part of Civil Stage 3B:**

- **JG Civil Ltd – Producer Statement 3 (Timber Pole Retaining Wall 305 Construction)**
- **Pinepac Group Ltd – Timber Pole Grading and Treatment Certification for Wall 305**
- **Geogroup.co.nz Ltd – Producer Statement 3 (Pool Fence Installation for Wall 305)**

### **As Part of Civil Stage 4A:**

- **JG Civil Ltd – Producer Statement 3 (Timber Pole Retaining Walls 306–307 Construction)**
- **PermaPine Ltd – Timber Pole Grading and Treatment Certification for Walls 306–307**
- **Pinepac Group Ltd – Timber Pole Grading and Treatment Certification for Walls 306–307**
- **North Harbour Fencing Ltd – Producer Statement 3 (Pool Fence Installation for Walls 306–307)**



**PS3 - FORM OF PRODUCER STATEMENT- CONSTRUCTION**

**ISSUED BY:** HICK BROS CIVIL CONSTRUCTION LIMITED

**TO:** WFH PROPERTIES


**IN RESPECT OF:** MILLWATER PRECINCT 2 STAGE 3 GEOTECHNICAL REMEDIATION AND BULK EARTHWORKS

**AT:** PRECINCT 2 STAGE 3 CONTRACT 33213 - 01

HICK BROS CIVIL CONSTRUCTION LTD has contracted to WFH PROPERTIES to carry out and complete certain building works in accordance with a contract, titled MILLWATER PRECINCT 2 STAGE 3 GEOTECHNICAL REMEDIATION AND BULK EARTHWORKS ("the contract")

I JAMES BILKEY a duly authorized representative of HICK BROS CIVIL CONSTRUCTION LIMITED believe on reasonable grounds that HICK BROS CIVIL CONSTRUCTION LIMITED has carried out and completed part only as specified in the attached particulars of the contract works in in accordance with the contract.

Date: 23<sup>rd</sup> August 2016



(Signature of Authorized Agent on behalf of)

HICK BROS CIVIL CONSTRUCTION LIMITED  
(Contractor)

42 FORGE ROAD, SILVERDALE  
(Address)

**Attachments:**

- 1) List detailing works carried out

## ATTACHMENT 1

### MILLWATER PRECINT 2 STAGE 3 GEOTECHNICAL REMEDIATION AND BULK EARTHWORKS

#### LIST OF WORK CARRIED OUT:

- 1) All the earthworks within Stage 3
- 2) Construction of Reinforced Earth Wall 601 including drainage
- 3) Construction of Reinforced Earth Wall 602 including drainage
- 4) Construction of Reinforced Earth Wall 603 including drainage
- 5) Construction of Reinforced Earth Wall 604 including drainage
- 6) Construction of Reinforced Earth Wall 605 including drainage
- 7) Construction of Reinforced Earth Wall 606 including drainage
- 8) Construction of Reinforced Earth Wall 404 including drainage
- 9) Construction of Reinforced Earth Wall 405 including drainage
- 10) Subsoil drainage as instructed and asbuilt

JB



NZS 3910:2013 Conditions of contract for building and civil engineering construction

## Schedule 6 – Form of Producer Statement – Construction

---

ISSUED BY	<b>JG Civil Ltd</b>	(Contractor)
TO	<b>WFH PROPERTIES Ltd</b>	(Principal)
IN RESPECT OF	<b>Precinct 2 Stage 3B 33211-01 – Timber Pole Retaining wall</b>	(Description of Contract Works)
AT	<b>Millwater P2 Stage 3B</b>	(Address)

---

**JG Civil Ltd** (Contractor) has contracted to **WFH Properties** (Principal) to carry out and complete certain building works in accordance with a Contract titled **Precinct 2 Stage 3B 33211-01 – Timber Pole Retaining wall** the Contract')

I **Joel Giddy** (Duly Authorised Agent) a duly authorised representative of **JG Civil Ltd** (Contractor) believe on reasonable grounds that **JG Civil Ltd** (Contractor) has carried out and completed:

☒ All

☐ Part only as specified in the attached particulars of the contract works in accordance with the Contract

---



(Signature of Authorised Agent on behalf of)

Date **18-07-2016**

**JG Civil Ltd**

(Contractor)

**180 Foundry Road  
Silverdale  
0932**

---

(Address) FH Properties Ltd

Precinct 2 Stage 3B 33211-01 – Timber Pole Retaining wall

---



**PINEPAC ROUNDWOOD**  
246 Main Road, Kumeu  
Auckland, New Zealand  
Telephone: (09) 412 7011  
Facsimile: (09) 412 6293

#### PRODUCERS STATEMENT

All construction poles supplied to JG civil on behalf of Albany ITM, on order number 397 110767SP, meet or exceed the minimum standards of NZS3605:2001.

Species: Radiata Pine  
Timber Pile and Poles: NZS3605:2001  
Characteristic stress tables as per: NZS3603  
Timber Treatment: NZS3640 [hazard class: H5]  
Treatment plant brand: 687 01 H5

The construction poles supplied meet or exceed the "High Density" Threshold of 450kg/m<sup>3</sup>. Core samples from the outer 20% of the radius of the feedstock logs have been measured for dry weight over wet volume, as per the standard, to ensure that the density requirements are met.

#### **Treatment:**

This is to certify that all poles supplied are free of any visible signs of fungal attack, bark and have been treated with Sarmix Oxcel C 680 – CCA wood preservative to charge retention of not less than 8.4 kg/m<sup>3</sup>.

Sarmix Oxcel C 680 is a copper chrome arsenic wood preservative to meet the optimum formulation ratio recommended by the Forest Research Institute. It is widely used in New Zealand and corresponds to the CCA formulations used in Australia.

Sarmix Oxcel C 680 conforms to NZS3640:2003 having relative proportions.

Chromium 38 – 45%  
Copper 23 – 25%  
Arsenic 30 – 37%

The Preservative is approved by the Timber Preservation Council for use at the following retentions:

Hazard Class	Brand Identification
H5 0.95% TAE (8.4 kg / m3)	687 01 H5

The timber treatment process has been carried out by Pinepac, 246 Main Road Kumeu, Auckland, New Zealand. Pinepac Group is "Woodmark" registered and a member of the Timber Preservation Council (TPC)

Should you require any further information in this regard, please do not hesitate to contact me.

**John van Zijl**  
Site Manager – Pinepac Roundwood  
**PINEPAC GROUP**

Mobile: 0272289283 | Office: 09 412 7011 | Fax: 09 412 6293 | DDI: 09 412 6702  
246 Main Road, Kumeu, Auckland 0618  
Email: [john.vanzijl@pinepac.co.nz](mailto:john.vanzijl@pinepac.co.nz)  
Web: [www.pinepac.co.nz](http://www.pinepac.co.nz)



**Auckland  
Council**  
*Te Kaitiaki o Tāmaki Makaurau*



**TO BE COMPLETED BY THE PERSON WHO HAS UNDERTAKEN THE BUILDING WORK**

DANIEL WRIGHT

\_\_\_\_\_

GEORoup. Co. N2

--

## FENCING TO RETAINING WALLS

SUBJECT TO ONGOING CORROSION PROTECTION.

☐ N/A

MILLWATER P2 STAGE 3B RW305

MILLWATER P2 STAGE 3B

B1	B2	C1	C2	C3	C4	C5	C6	D1	D2	E1	E2	E3
F1	F2	F3	F4	F5	F6	F7	F8	G1	G2	G3	G4	G5
G6	G7	G8	G9	G10	G11	G12	G13	G14	G15	H1		

I understand that Council will rely upon this producer statement, for the purposes of establishing compliance with the above building consent.

Shrutt.

Date: 2/8/16.

contact details:

17 KAHIKATEA FLAT ROAD, DAIRY FLAT Postcode: 0794

09 4275421

\_\_\_\_\_

027 2525227

dan@getgroup.co.nz

☐ Central ☐ Henderson ☐ Manukau ☐ Orewa ☐ Papakura ☐ Pukekohe ☐ Takapuna

Register checked: Council ☐ LBP ☐ N/A ☐

\_\_\_\_\_

Date: \_\_\_\_\_

YES		NO	
-----	--	----	--

<http://www.aucklandcouncil.govt.nz/EN/ratesbuildingproperty/consents/Consent%20documents/ac2301producerstatementpolicy.pdf>

# Producer statement construction (PS3) General construction work



All sections of this form must be completed

## TO BE COMPLETED BY THE PERSON WHO HAS UNDERTAKEN THE BUILDING WORK

Author name: DANIEL WRIGHT Building consent No:

Author company: GETGROUP. CO. NZ LTD Author Registration No:

Description of building work: FENCING TO RETAINING WALLS

Performance standard for maintenance and inspection, if applicable: SUBJECT TO ONGOING CORROSION PROTECTION. ☐ N/A

Legal description: MILLWATER P2 STAGE 3B RW304

Site address: MILLWATER P2 STAGE 3B

NZBC clauses: (select as applicable)

<input checked="" type="checkbox"/> B1	<input checked="" type="checkbox"/> B2	C1	C2	C3	C4	C5	C6	D1	D2	E1	E2	E3
F1	F2	F3	F4	F5	F6	F7	F8	G1	G2	G3	G4	G5
G6	G7	G8	G9	G10	G11	G12	G13	G14	G15	H1		

I have sighted the above building consent and read the attached conditions of consent and confirm that I have undertaken the building work described above in accordance with the consented plans and specifications.

I understand that Council will rely upon this producer statement, for the purposes of establishing compliance with the above building consent.

Signature: [Signature] Date: 2/8/16

Tradesperson's contact details:

Address: 17 KAHUKATEA FARM ROAD, DAIRY FARM Postcode: 0794

Business: 09 4275421 Fax:

Mobile: 027 2525227 Email: dan@getgroup.co.nz

### COUNCIL USE ONLY

☐ Central ☐ Henderson ☐ Manukau ☐ Orewa ☐ Papakura ☐ Pukekohe ☐ Takapuna

☐ Accepted in support of inspection ☐ Accepted instead of inspection

Register checked: Council ☐ LBP ☐ N/A ☐

Name:  Date:

Producer statement accepted as establishing compliance with the consented plans: YES ☐ NO ☐

Producer statements are accepted solely at Auckland Council's discretion; please refer to the Producer Statement Policy which can be found on Councils website for further details

<http://www.aucklandcouncil.govt.nz/EN/ratesbuildingproperty/consents/Consent%20documents/ac2301producerstatementpolicy.pdf>



## Schedule 6 – Form of Producer Statement – Construction

ISSUED BY JGCIVIL LTD. (Contractor)  
TO WFH PROPERTIES LTD. (Principal)  
IN RESPECT OF CONTRACT 33218-01 (Description of Contract Works)  
AT PRECINCT 2 STAGE 4A, MILLWATER DEVELOPMENT (Address)

*JG Civil Ltd* (Contractor) has contracted to *WFH PROPERTIES Ltd* (Principal) to carry out and complete certain building works in accordance with a Contract titled *PRECINCT 2 STAGE 4A* ('the Contract')

I JOEL GIDDY (Duly Authorised Agent) a duly authorised representative of *JG Civil Ltd* (Contractor) believe on reasonable grounds that *JG Civil Ltd* (Contractor) has carried out and completed:

☐ All

☒ Part only as specified in the attached particulars of the contract works in accordance with the Contract

[Click to enter details of attached particulars](#)

RETAINING WALLS

+ 

Date

30/03/2017

(Signature of Authorised Agent on behalf of)

JG CIVIL LTD

(Contractor)

180 FOUNDRY ROAD

(Address)

**PINEPAC ROUNDWOOD**

246 Main Road, Kumeu  
Auckland, New Zealand  
Telephone: (09) 412 7011  
Facsimile: (09) 412 6293

**PRODUCERS STATEMENT**

All construction poles supplied to Albany ITM, on order number 397/117822SP, meet or exceed the minimum standards of NZS3605:2001.

Species:	Radiata Pine
Timber Pile and Poles:	NZS3605:2001
Characteristic stress tables as per:	NZS3603
Timber Treatment:	NZS3640 [hazard class: H5]
Treatment plant brand:	687 01 H5

The construction poles supplied meet or exceed the "High Density" Threshold of 450kg/m<sup>3</sup>.

**Treatment:**

This is to certify that all poles supplied are free of any visible signs of fungal attack, bark and have been treated with Sarmix Oxcel C 680 – CCA wood preservative to charge retention of not less than 8.4 kg/m<sup>3</sup>.

Sarmix Oxcel C 680 is a copper chrome arsenic wood preservative to meet the optimum formulation ratio recommended by the Forest Research Institute. It is widely used in New Zealand and corresponds to the CCA formulations used in Australia.

Sarmix Oxcel C 680 conforms to NZS3640:2003 having relative proportions.

Chromium 38 – 45%  
Copper 23 – 25%  
Arsenic 30 – 37%

The Preservative is approved by the Timber Preservation Council for use at the following retentions:

<b>Hazard Class</b>	<b>Brand Identification</b>
H5      0.95% TAE (8.4 kg / m <sup>3</sup> )	687 01 H5

The timber treatment process has been carried out by Pinepac, 246 Main Road Kumeu, Auckland, New Zealand. Pinepac Group is "Woodmark" registered and a member of the Timber Preservation Council (TPC)

Should you require any further information in this regard, please do not hesitate to contact me.

**John van Zijl**  
Site Manager – Pinepac Roundwood  
**PINEPAC GROUP**

Mobile: 0272289283 | Office: 09 412 7011 | Fax: 09 412 6293 | DDI: 09 412 6702  
246 Main Road, Kumeu, Auckland 0618  
Email: [john.vanzijl@pinepac.co.nz](mailto:john.vanzijl@pinepac.co.nz)  
Web: [www.pinepac.co.nz](http://www.pinepac.co.nz)





33 White Rd, RD1, Reporoa, New Zealand

**Permapine**

Ministry for Primary Industries (MPI)

Registration: 01 OA 2009 1400

Fax: 07 3338766

Date: 18/10/16

### CCA TREATMENT CERTIFICATE

This is to certify that the product described below has been CCA treated to the following specifications.

#### Details of treatment

Type of treatment	Tanalith CCA Oxide	
Plant registration number	159	
Preservative Components (relative proportions of CCA components)	Copper %: 23 - 25 Cromium %: 38 - 45 Arsenic %: 30 - 37	
Standard	NZS 3640 HAZARD CLASS: H5	
Retention	Copper Retention % m/m	Total Active Elements (TAE) %m/m
H3	0.08	0.37
H4	0.16	0.72
H5	0.22	0.95
H6	0.40	1.80

Customer	Albany ITM
Delivery DKT Numbers:	284766, 284763, 285174, 285201, 284719, 284686 & 384337
Order numbers	397/119831SP, 119883SP, 119883SP, 11982 & 120793SP
Packet numbers	Multiple numbers - delivery dkts attached
Earliest Treatment Dates:	Between: 09/06/2016 - 12/02/2016

#### Contact details

Ian Piebenga

General Manager, PermaPine Ltd

Signed

Schedule 6 – Form of Producer Statement – Construction

ISSUED BY North Harbour Fencing Ltd (Contractor)

TO J.G. CIVIL LTD (Principal)

IN RESPECT OF POOL FENCING ON RETAINING WALL (Description of Contract Works)

AT MILLWATER STAGE 4A (Address)

NH FENCING (Contractor) has contracted to J.G. CIVIL (Principal) to carry out and complete certain building works in accordance with a Contract titled (the Contract)

Roy Herbert (Duly Authorised Agent) a duly authorised representative of NH FENCING (Contractor) believe on reasonable grounds that NH FENCING (Contractor) has carried out and completed:

☐ All

☒ Part only as specified in the attached particulars of the contract works in accordance with the Contract

POOL FENCING

Roy Herbert

(Signature of Authorised Agent on behalf of)

NORTH HARBOUR FENCING LTD

(Contractor)

Date 28/3/17

51A FOUNDRY RD, SILVERDALE  
(Address)



## **Appendix C: NZS 3604:2011 Expansive Soils (Extract)**

---

### **NZS 3604:2011 Expansive Soils (Extract)**

Expansive soils tend to be moderately to highly plastic clays that undergo appreciable volume change upon changes in moisture content. Technically, they are defined in NZS 3604:2011 as those soils having a liquid limit of more than 50% and a linear shrinkage of more than 15%. Where soils are quite silty or sandy, shrink and swell is less of a problem, due to the lower clay contents.

Building damage resulting from expansive soil movement can range from relatively minor brick veneer cracking and internal cracking on wall corners and wall ceiling corners with attendant door and windows jamming, through to extensive cracking of foundation block framework, extensive internal visual cracking and significant warping of building frames. Damage is dependent on building construction and materials and is rarely of structural concern.

NZS 3604:2011 "Timber Framed Buildings" defines good ground as follows:

*"Any soil or rock capable of permanently withstanding an ultimate bearing capacity of 300 kPa (i.e. an allowable bearing pressure of 100 kPa using a factor of safety of 3.0), but excludes:*

- a) Potentially compressible ground such as topsoil, soft soils such as clay which can be moulded easily in the fingers, and uncompacted loose gravel which contains obvious voids;*
- b) Expansive soils being those that have a liquid limit of more than 50% when tested in accordance with NZS 4402 Test 2.2, and a linear shrinkage of more than 15% when tested in accordance with NZS 4402 Test 2.6, and*
- c) Any ground which could foreseeably experience movement of 25 mm or greater for any reason including one or a combination of: land instability, ground creep, subsidence, seasonal swelling and shrinking, frost heave, changing ground water level, erosion, dissolution of soil in water, and effects of tree roots."*

Foundations on expansive soils are outside the scope of NZS 3604:2011 as an acceptable solution to the New Zealand Building Code (NZBC). Specific engineering design of foundation elements is involved where expansive soils are present with a recommendation that AS 2870:2011 is used for building design. While not mandatory, AS 2870 designs will allow for a non-specific design foundation to be used without resorting to further ongoing investigation or design.

This geotechnical completion report has classified the soils present on this subdivision to be in Site Class M to H1 as per the requirements of AS 2870:2011. Descriptions of the various site classes, together with characteristic surface ground movements are outlined below.



Allowing for some correlation with NZS 3604, the various site classes applicable to NZ conditions are considered to be:

Characteristic Surface Movements	Site Class	Description
a) 20 mm (Note NZS 3604:2011 assumes movement of 25 mm as part of underlying design.)	Class A (sand) and/or Class S (Silt) Equivalent to NZS 3604:2011 "Good Ground" sites	Poor to slightly expansive
b) 20 mm – 40 mm	Class M	Moderately expansive
c) 40 mm – 60 mm	Class H1	Highly expansive
d) 60 mm – 75mm	Class H2	Highly expansive
e) > 75 mm	Class E	Extremely expansive

AS 2870 uses a range of factors to assess characteristic soil movement including:

- i. Building distress due to ground movement visible on adjacent structures,
- ii. Known soil properties and site specific testing to determine the shrink / swell index of a soil (Test 7.1.1 in AS 1289 – Methods of Testing Soils for Engineering Purposes).

AS 2870 is based on defining soil types into various hazard classes based on expected surface movement and depth of desiccation that could occur. It then applies various foundation designs and embedment depths based on the form of building construction (slab on ground, strip footing, stiffened raft, stiffened slab with deep edge beams, etc). AS2870 uses more reinforcing steel than NZ designs generally would to create stiffer foundations that are better able to tolerate ground movement.

The Australian approach also regards expansive soil to a considerable extent being a home owner maintenance issue and significant emphasis is put into ensuring that people understand the influence that trees and dry summers etc may have on foundation performance. See Appendix D.

**Appendix D: CSIRO – BTF18 – Foundation  
Maintenance and Footing  
Performance: A Homeowners Guide**

---



# Foundation Maintenance and Footing Performance: A Homeowner's Guide



BTF 18  
replaces  
Information  
Sheet 10/91

Buildings can and often do move. This movement can be up, down, lateral or rotational. The fundamental cause of movement in buildings can usually be related to one or more problems in the foundation soil. It is important for the homeowner to identify the soil type in order to ascertain the measures that should be put in place in order to ensure that problems in the foundation soil can be prevented, thus protecting against building movement.

This Building Technology File is designed to identify causes of soil-related building movement, and to suggest methods of prevention of resultant cracking in buildings.

## Soil Types

The types of soils usually present under the topsoil in land zoned for residential buildings can be split into two approximate groups – granular and clay. Quite often, foundation soil is a mixture of both types. The general problems associated with soils having granular content are usually caused by erosion. Clay soils are subject to saturation and swell/shrink problems.

Classifications for a given area can generally be obtained by application to the local authority, but these are sometimes unreliable and if there is doubt, a geotechnical report should be commissioned. As most buildings suffering movement problems are founded on clay soils, there is an emphasis on classification of soils according to the amount of swell and shrinkage they experience with variations of water content. The table below is Table 2.1 from AS 2870, the Residential Slab and Footing Code.

## Causes of Movement

### Settlement due to construction

There are two types of settlement that occur as a result of construction:

- Immediate settlement occurs when a building is first placed on its foundation soil, as a result of compaction of the soil under the weight of the structure. The cohesive quality of clay soil mitigates against this, but granular (particularly sandy) soil is susceptible.
- Consolidation settlement is a feature of clay soil and may take place because of the expulsion of moisture from the soil or because of the soil's lack of resistance to local compressive or shear stresses. This will usually take place during the first few months after construction, but has been known to take many years in exceptional cases.

These problems are the province of the builder and should be taken into consideration as part of the preparation of the site for construction. Building Technology File 19 (BTF 19) deals with these problems.

### Erosion

All soils are prone to erosion, but sandy soil is particularly susceptible to being washed away. Even clay with a sand component of say 10% or more can suffer from erosion.

### Saturation

This is particularly a problem in clay soils. Saturation creates a bog-like suspension of the soil that causes it to lose virtually all of its bearing capacity. To a lesser degree, sand is affected by saturation because saturated sand may undergo a reduction in volume – particularly imported sand fill for bedding and blinding layers. However, this usually occurs as immediate settlement and should normally be the province of the builder.

### Seasonal swelling and shrinkage of soil

All clays react to the presence of water by slowly absorbing it, making the soil increase in volume (see table below). The degree of increase varies considerably between different clays, as does the degree of decrease during the subsequent drying out caused by fair weather periods. Because of the low absorption and expulsion rate, this phenomenon will not usually be noticeable unless there are prolonged rainy or dry periods, usually of weeks or months, depending on the land and soil characteristics.

The swelling of soil creates an upward force on the footings of the building, and shrinkage creates subsidence that takes away the support needed by the footing to retain equilibrium.

### Shear failure

This phenomenon occurs when the foundation soil does not have sufficient strength to support the weight of the footing. There are two major post-construction causes:

- Significant load increase.
- Reduction of lateral support of the soil under the footing due to erosion or excavation.
- In clay soil, shear failure can be caused by saturation of the soil adjacent to or under the footing.

## GENERAL DEFINITIONS OF SITE CLASSES

Class	Foundation
A	Most sand and rock sites with little or no ground movement from moisture changes
S	Slightly reactive clay sites with only slight ground movement from moisture changes
M	Moderately reactive clay or silt sites, which can experience moderate ground movement from moisture changes
H	Highly reactive clay sites, which can experience high ground movement from moisture changes
E	Extremely reactive sites, which can experience extreme ground movement from moisture changes
A to F	Filled sites
P	Sites which include soft soils, such as soft clay or silt or loose sands; landslip; mine subsidence; collapsing soils; soils subject to erosion; reactive sites subject to abnormal moisture conditions or sites which cannot be classified otherwise

#### Tree root growth

Trees and shrubs that are allowed to grow in the vicinity of footings can cause foundation soil movement in two ways:

- Roots that grow under footings may increase in cross-sectional size, exerting upward pressure on footings.
- Roots in the vicinity of footings will absorb much of the moisture in the foundation soil, causing shrinkage or subsidence.

### Unevenness of Movement

The types of ground movement described above usually occur unevenly throughout the building's foundation soil. Settlement due to construction tends to be uneven because of:

- Differing compaction of foundation soil prior to construction.
- Differing moisture content of foundation soil prior to construction.

Movement due to non-construction causes is usually more uneven still. Erosion can undermine a footing that traverses the flow or can create the conditions for shear failure by eroding soil adjacent to a footing that runs in the same direction as the flow.

Saturation of clay foundation soil may occur where subfloor walls create a dam that makes water pond. It can also occur wherever there is a source of water near footings in clay soil. This leads to a severe reduction in the strength of the soil which may create local shear failure.

Seasonal swelling and shrinkage of clay soil affects the perimeter of the building first, then gradually spreads to the interior. The swelling process will usually begin at the uphill extreme of the building, or on the weather side where the land is flat. Swelling gradually reaches the interior soil as absorption continues. Shrinkage usually begins where the sun's heat is greatest.

### Effects of Uneven Soil Movement on Structures

#### Erosion and saturation

Erosion removes the support from under footings, tending to create subsidence of the part of the structure under which it occurs. Brickwork walls will resist the stress created by this removal of support by bridging the gap or cantilevering until the bricks or the mortar bedding fail. Older masonry has little resistance. Evidence of failure varies according to circumstances and symptoms may include:

- Step cracking in the mortar beds in the body of the wall or above/below openings such as doors or windows.
- Vertical cracking in the bricks (usually but not necessarily in line with the vertical beds or perpendes).

Isolated piers affected by erosion or saturation of foundations will eventually lose contact with the bearers they support and may tilt or fall over. The floors that have lost this support will become bouncy, sometimes rattling ornaments etc.


#### Seasonal swelling/shrinkage in clay

Swelling foundation soil due to rainy periods first lifts the most exposed extremities of the footing system, then the remainder of the perimeter footings while gradually permeating inside the building footprint to lift internal footings. This swelling first tends to create a dish effect, because the external footings are pushed higher than the internal ones.

The first noticeable symptom may be that the floor appears slightly dished. This is often accompanied by some doors binding on the floor or the door head, together with some cracking of cornice mitres. In buildings with timber flooring supported by bearers and joists, the floor can be bouncy. Externally there may be visible dishing of the hip or ridge lines.

As the moisture absorption process completes its journey to the innermost areas of the building, the internal footings will rise. If the spread of moisture is roughly even, it may be that the symptoms will temporarily disappear, but it is more likely that swelling will be uneven, creating a difference rather than a disappearance in symptoms. In buildings with timber flooring supported by bearers and joists, the isolated piers will rise more easily than the strip footings or piers under walls, creating noticeable doming of flooring.

#### Trees can cause shrinkage and damage



As the weather pattern changes and the soil begins to dry out, the external footings will be first affected, beginning with the locations where the sun's effect is strongest. This has the effect of lowering the external footings. The doming is accentuated and cracking reduces or disappears where it occurred because of dishing, but other cracks open up. The roof lines may become convex.

Doming and dishing are also affected by weather in other ways. In areas where warm, wet summers and cooler dry winters prevail, water migration tends to be toward the interior and doming will be accentuated, whereas where summers are dry and winters are cold and wet, migration tends to be toward the exterior and the underlying propensity is toward dishing.

#### Movement caused by tree roots

In general, growing roots will exert an upward pressure on footings, whereas soil subject to drying because of tree or shrub roots will tend to remove support from under footings by inducing shrinkage.

#### Complications caused by the structure itself

Most forces that the soil causes to be exerted on structures are vertical – i.e. either up or down. However, because these forces are seldom spread evenly around the footings, and because the building resists uneven movement because of its rigidity, forces are exerted from one part of the building to another. The net result of all these forces is usually rotational. This resultant force often complicates the diagnosis because the visible symptoms do not simply reflect the original cause. A common symptom is binding of doors on the vertical member of the frame.

#### Effects on full masonry structures

Brickwork will resist cracking where it can. It will attempt to span areas that lose support because of subsided foundations or raised points. It is therefore usual to see cracking at weak points, such as openings for windows or doors.

In the event of construction settlement, cracking will usually remain unchanged after the process of settlement has ceased.

With local shear or erosion, cracking will usually continue to develop until the original cause has been remedied, or until the subsidence has completely neutralised the affected portion of footing and the structure has stabilised on other footings that remain effective.

In the case of swell/shrink effects, the brickwork will in some cases return to its original position after completion of a cycle, however it is more likely that the rotational effect will not be exactly reversed, and it is also usual that brickwork will settle in its new position and will resist the forces trying to return it to its original position. This means that in a case where swelling takes place after construction and cracking occurs, the cracking is likely to at least partly remain after the shrink segment of the cycle is complete. Thus, each time the cycle is repeated, the likelihood is that the cracking will become wider until the sections of brickwork become virtually independent.

With repeated cycles, once the cracking is established, if there is no other complication, it is normal for the incidence of cracking to stabilise, as the building has the articulation it needs to cope with the problem. This is by no means always the case, however, and monitoring of cracks in walls and floors should always be treated seriously.

Upheaval caused by growth of tree roots under footings is not a simple vertical shear stress. There is a tendency for the root to also exert lateral forces that attempt to separate sections of brickwork after initial cracking has occurred.



The normal structural arrangement is that the inner leaf of brickwork in the external walls and at least some of the internal walls (depending on the roof type) comprise the load-bearing structure on which any upper floors, ceilings and the roof are supported. In these cases, it is internally visible cracking that should be the main focus of attention, however there are a few examples of dwellings whose external leaf of masonry plays some supporting role, so this should be checked if there is any doubt. In any case, externally visible cracking is important as a guide to stresses on the structure generally, and it should also be remembered that the external walls must be capable of supporting themselves.

#### Effects on framed structures

Timber or steel framed buildings are less likely to exhibit cracking due to swell/shrink than masonry buildings because of their flexibility. Also, the doming/dishing effects tend to be lower because of the lighter weight of walls. The main risks to framed buildings are encountered because of the isolated pier footings used under walls. Where erosion or saturation cause a footing to fall away, this can double the span which a wall must bridge. This additional stress can create cracking in wall linings, particularly where there is a weak point in the structure caused by a door or window opening. It is, however, unlikely that framed structures will be so stressed as to suffer serious damage without first exhibiting some or all of the above symptoms for a considerable period. The same warning period should apply in the case of upheaval. It should be noted, however, that where framed buildings are supported by strip footings there is only one leaf of brickwork and therefore the externally visible walls are the supporting structure for the building. In this case, the subfloor masonry walls can be expected to behave as full brickwork walls.

#### Effects on brick veneer structures

Because the load-bearing structure of a brick veneer building is the frame that makes up the interior leaf of the external walls plus perhaps the internal walls, depending on the type of roof, the building can be expected to behave as a framed structure, except that the external masonry will behave in a similar way to the external leaf of a full masonry structure.

### Water Service and Drainage

Where a water service pipe, a sewer or stormwater drainage pipe is in the vicinity of a building, a water leak can cause erosion, swelling or saturation of susceptible soil. Even a minuscule leak can be enough to saturate a clay foundation. A leaking tap near a building can have the same effect. In addition, trenches containing pipes can become watercourses even though backfilled, particularly where broken rubble is used as fill. Water that runs along these trenches can be responsible for serious erosion, interstrata seepage into subfloor areas and saturation.

Pipe leakage and trench water flows also encourage tree and shrub roots to the source of water, complicating and exacerbating the problem.

Poor roof plumbing can result in large volumes of rainwater being concentrated in a small area of soil:

- Incorrect falls in roof guttering may result in overflows, as may gutters blocked with leaves etc.

- Corroded guttering or downpipes can spill water to ground.
- Downpipes not positively connected to a proper stormwater collection system will direct a concentration of water to soil that is directly adjacent to footings, sometimes causing large-scale problems such as erosion, saturation and migration of water under the building.

### Seriousness of Cracking

In general, most cracking found in masonry walls is a cosmetic nuisance only and can be kept in repair or even ignored. The table below is a reproduction of Table C1 of AS 2870.

AS 2870 also publishes figures relating to cracking in concrete floors, however because wall cracking will usually reach the critical point significantly earlier than cracking in slabs, this table is not reproduced here.

### Prevention/Cure

#### Plumbing

Where building movement is caused by water service, roof plumbing, sewer or stormwater failure, the remedy is to repair the problem. It is prudent, however, to consider also rerouting pipes away from the building where possible, and relocating taps to positions where any leakage will not direct water to the building vicinity. Even where gully traps are present, there is sometimes sufficient spill to create erosion or saturation, particularly in modern installations using smaller diameter PVC fixtures. Indeed, some gully traps are not situated directly under the taps that are installed to charge them, with the result that water from the tap may enter the backfilled trench that houses the sewer piping. If the trench has been poorly backfilled, the water will either pond or flow along the bottom of the trench. As these trenches usually run alongside the footings and can be at a similar depth, it is not hard to see how any water that is thus directed into a trench can easily affect the foundation's ability to support footings or even gain entry to the subfloor area.

#### Ground drainage

In all soils there is the capacity for water to travel on the surface and below it. Surface water flows can be established by inspection during and after heavy or prolonged rain. If necessary, a grated drain system connected to the stormwater collection system is usually an easy solution.

It is, however, sometimes necessary when attempting to prevent water migration that testing be carried out to establish watertable height and subsoil water flows. This subject is referred to in BTF 19 and may properly be regarded as an area for an expert consultant.


#### Protection of the building perimeter

It is essential to remember that the soil that affects footings extends well beyond the actual building line. Watering of garden plants, shrubs and trees causes some of the most serious water problems.

For this reason, particularly where problems exist or are likely to occur, it is recommended that an apron of paving be installed around as much of the building perimeter as necessary. This paving

### CLASSIFICATION OF DAMAGE WITH REFERENCE TO WALLS

Description of typical damage and required repair	Approximate crack width limit (see Note 3)	Damage category
Hairline cracks	<0.1 mm	0
Fine cracks which do not need repair	<1 mm	1
Cracks noticeable but easily filled. Doors and windows stick slightly	<5 mm	2
Cracks can be repaired and possibly a small amount of wall will need to be replaced. Doors and windows stick. Service pipes can fracture. Weathertightness often impaired	5-15 mm (or a number of cracks 3 mm or more in one group)	3
Extensive repair work involving breaking-out and replacing sections of walls, especially over doors and windows. Window and door frames distort. Walls lean or bulge noticeably, some loss of bearing in beams. Service pipes disrupted	15-25 mm but also depend on number of cracks	4



should extend outwards a minimum of 900 mm (more in highly reactive soil) and should have a minimum fall away from the building of 1:60. The finished paving should be no less than 100 mm below brick vent bases.

It is prudent to relocate drainage pipes away from this paving, if possible, to avoid complications from future leakage. If this is not practical, earthenware pipes should be replaced by PVC and backfilling should be of the same soil type as the surrounding soil and compacted to the same density.

Except in areas where freezing of water is an issue, it is wise to remove taps in the building area and relocate them well away from the building – preferably not uphill from it (see BTP 19).

It may be desirable to install a grated drain at the outside edge of the paving on the uphill side of the building. If subsoil drainage is needed this can be installed under the surface drain.

#### Condensation

In buildings with a subfloor void such as where bearers and joists support flooring, insufficient ventilation creates ideal conditions for condensation, particularly where there is little clearance between the floor and the ground. Condensation adds to the moisture already present in the subfloor and significantly slows the process of drying out. Installation of an adequate subfloor ventilation system, either natural or mechanical, is desirable.

**Warning:** Although this Building Technology File deals with cracking in buildings, it should be said that subfloor moisture can result in the development of other problems, notably:

- Water that is transmitted into masonry, metal or timber building elements causes damage and/or decay to those elements.
- High subfloor humidity and moisture content create an ideal environment for various pests, including termites and spiders.
- Where high moisture levels are transmitted to the flooring and walls, an increase in the dust mite count can ensue within the living areas. Dust mites, as well as dampness in general, can be a health hazard to inhabitants, particularly those who are abnormally susceptible to respiratory ailments.

#### The garden

The ideal vegetation layout is to have lawn or plants that require only light watering immediately adjacent to the drainage or paving edge, then more demanding plants, shrubs and trees spread out in that order.

Overwatering due to misuse of automatic watering systems is a common cause of saturation and water migration under footings. If it is necessary to use these systems, it is important to remove garden beds to a completely safe distance from buildings.

#### Existing trees

Where a tree is causing a problem of soil drying or there is the existence or threat of upheaval of footings, if the offending roots are subsidiary and their removal will not significantly damage the tree, they should be severed and a concrete or metal barrier placed vertically in the soil to prevent future root growth in the direction of the building. If it is not possible to remove the relevant roots without damage to the tree, an application to remove the tree should be made to the local authority. A prudent plan is to transplant likely offenders before they become a problem.

#### Information on trees, plants and shrubs

State departments overseeing agriculture can give information regarding root patterns, volume of water needed and safe distance from buildings of most species. Botanic gardens are also sources of information. For information on plant roots and drains, see Building Technology File 17.

#### Excavation

Excavation around footings must be properly engineered. Soil supporting footings can only be safely excavated at an angle that allows the soil under the footing to remain stable. This angle is called the angle of repose (or friction) and varies significantly between soil types and conditions. Removal of soil within the angle of repose will cause subsidence.

#### Remediation

Where erosion has occurred that has washed away soil adjacent to footings, soil of the same classification should be introduced and compacted to the same density. Where footings have been undermined, augmentation or other specialist work may be required. Remediation of footings and foundations is generally the realm of a specialist consultant.

Where isolated footings rise and fall because of swell/shrink effect, the homeowner may be tempted to alleviate floor bounce by filling the gap that has appeared between the bearer and the pier with blocking. The danger here is that when the next swell segment of the cycle occurs, the extra blocking will push the floor up into an accentuated dome and may also cause local shear failure in the soil. If it is necessary to use blocking, it should be by a pair of fine wedges and monitoring should be carried out fortnightly.

**This BTF was prepared by John Lower FAIB, MIAMA, Partner, Construction Diagnosis.**

The information in this and other issues in the series was derived from various sources and was believed to be correct when published.

The information is advisory. It is provided in good faith and not claimed to be an exhaustive treatment of the relevant subject.

Further professional advice needs to be obtained before taking any action based on the information provided.

Distributed by

**CSIRO PUBLISHING** PO Box 1139, Collingwood 3066, Australia

Freecall 1800 645 051 Tel (03) 9662 7666 Fax (03) 9662 7555 [www.publish.csiro.au](http://www.publish.csiro.au)

Email: [publishing.sales@csiro.au](mailto:publishing.sales@csiro.au)

© CSIRO 2003. Unauthorised copying of this Building Technology file is prohibited




## **Appendix E: Test Results**

---

- **21854.001–P2S4C–111**                      **Post Earthworks Investigation Plan**
- **21854.001–P2S4C–112**                      **Topsoil Depth Plan**
- **21854.001–P2S4C–113**                      **Earthworks Testing Location Plan**
- **Soil Expansion Test Results**
- **Post Earthworks Investigation Borehole Logs (P2S4C–HAC1 to P2S4C–HAC12)**
- **Earthworks Test Results**



L:\21854\21854.001\WorkingMaterial\CAD\Drawings\21854.001-P2S4C-111.dwg, 111, 25/07/2017 10:33:18 a.m., JC



				DESIGNED :	JXXL	Jul. 17
				DRAWN :	JC	Jul. 17
				DESIGN CHECKED :		
				DRAFTING CHECKED :		
				CADFILE : \\21854.001-P2S4C-111.dwg		
				APPROVED :		
				<b>NOT FOR CONSTRUCTION</b>		
				This drawing is not to be used for construction purposes unless signed as approved		
1	Completion Report Issue			COPYRIGHT ON THIS DRAWING IS RESERVED		
REVISION DESCRIPTION		BY	DATE			


NOTES :
1. All dimensions are in millimetres unless noted otherwise.
2. Coordinate Datum: NZGD2000, New Zealand Transverse Mercator (NZTM2000).
Level Datum: LINZ (MSL) Auckland Vertical Datum 1946
3. As-built plan supplied by WOODS reference "33220-04C-100-AB FINAL CONTOURS.dwg", dated June 2017.
4. Undercuts, shearkey & subsoil drains supplied by WOODS, reference "33220-04C-120-AB SK UC & SUBSOIL.dwg", dated June 2017.
REFERENCE :

**Tonkin+Taylor**  
105 Carlton Gore Road, Newmarket, Auckland  
Tel. (09) 355 6000 Fax. (09) 307 0265  
www.tonkintaylor.co.nz

DRAWING STATUS: COMPLETION REPORT

CLIENT, PROJECT	WFH PROPERTIES LTD
RESIDENTIAL SUBDIVISION	
TITLE	MILLWATER - PRECINCT 2 (STAGE 4C)
Post Earthworks Investigation Plan	
SCALES (AT A3 SIZE)	1: 1000
DWG. No.	21854.001-P2S4C-111
REV.	1





**LEGEND**

- Precinct 2 Boundary
- Stage 4C Boundary
- Lot Boundaries
- Finished Ground Contours (0.5m interval)
- Retaining Walls
- RE Slope Extent
- Undercut Extent
- Shear Key Extent
- Topsoil depth (mm) taken at centre of each lot

DRAWING STATUS: COMPLETION REPORT

				DESIGNED :	JXXL	Jul. 17
				DRAWN :	JC	Jul. 17
				DESIGN CHECKED :		
				DRAFTING CHECKED :		
				CADFILE : \\21854.001-P2S4C-112.dwg		
				APPROVED :		
				<b>NOT FOR CONSTRUCTION</b>		
				This drawing is not to be used for construction purposes unless signed as approved		
1	Completion Report Issue			COPYRIGHT ON THIS DRAWING IS RESERVED		
REVISION DESCRIPTION		BY	DATE			

**NOTES :**

- All dimensions are in millimetres unless noted otherwise.
- Coordinate Datum: NZGD2000, New Zealand Transverse Mercator (NZTM2000). Level Datum: LINZ (MSL) Auckland Vertical Datum 1946
- As-built plan supplied by WOODS reference "33220-04C-100-AB FINAL CONTOURS.dwg", dated June 2017.
- Undercuts, shearkey & subsoil drains supplied by WOODS, reference "33220-04C-120-AB SK UC & SUBSOIL.dwg", dated June 2017.

REFERENCE :


**Tonkin+Taylor**

105 Carlton Gore Road, Newmarket, Auckland  
Tel. (09) 355 6000 Fax. (09) 307 0265  
www.tonkintaylor.co.nz

CLIENT, PROJECT	WFH PROPERTIES LTD RESIDENTIAL SUBDIVISION		
TITLE	MILLWATER - PRECINCT 2 (STAGE 4C) Topsoil Depths Plan		
SCALES (AT A3 SIZE)	1: 1000	DWG. No.	21854.001-P2S4C-112
REV.			1

L:\21854\21854.001\WorkingMaterial\CAD\Drawings\21854.001-P2S4C-112.dwg, 112, 25/07/2017 10:59:59 a.m., JC





2AD\\dwg\\P2-S4C\\GCR\\21854.001-P2S4C-113.dwg, 113, 14/08/2017 9:01:33 am, JC

DESIGNED :		JXXL	Aug.17
DRAWN :		JC	Aug.17
DESIGN CHECKED :			
DRAFTING CHECKED :			
CADFILE :		\\21854.001-P2S4C-113.dwg	
APPROVED :			
NOT FOR CONSTRUCTION			
This drawing is not to be used for construction purposes unless signed as approved			
COPYRIGHT ON THIS DRAWING IS RESERVED			
REVISION DESCRIPTION	BY	DATE	

NOTES :

- All dimensions are in millimetres unless noted otherwise.
- Coordinate Datum: NZGD2000, New Zealand Transverse Mercator (NZTM2000). Level Datum: LINZ (MSL) Auckland Vertical Datum 1946
- As-built plan supplied by WOODS reference "33220-04C-100-AB FINAL CONTOURS.dwg", dated June 2017.
- Undercuts, shearkey & subsoil drains supplied by WOODS, reference "33220-04C-120-AB SK UC & SUBSOIL.dwg", dated June 2017.

REFERENCE :

**Tonkin+Taylor**  
105 Carlton Gore Road, Newmarket, Auckland  
Tel. (09) 355 6000 Fax. (09) 307 0265  
www.tonkintaylor.co.nz

DRAWING STATUS: COMPLETION REPORT

CLIENT, PROJECT  
WFH PROPERTIES LTD  
RESIDENTIAL SUBDIVISION

TITLE  
MILLWATER - PRECINCT 2 (STAGE 4C)  
Earthworks Testing Location Plan

SCALES (AT A3 SIZE)  
1: 1000

DWG. No.  
21854.001-P2S4C-113

REV.  
1





23 Morgan Street, Newmarket  
Auckland 1023, New Zealand  
p. +64 9 356 3510  
w. www.geotechnics.co.nz

Your Job No: 21854.001  
Our Job No: 1002124.0000.0.0

Page 1 of 3

Site: Precinct 2, Stage 4C, Millwater

Test Method Used: AS 1289.7.1.1 - 2003 Determination of the Shrink - Swell Index

### SUMMARY OF SHRINK - SWELL TEST RESULTS

Sample No.:	C1	C1	C2	C2	C2	C3	C3	C4	C4
DEPTH	0.5	1.0	0.5	1.0	1.0	0.5	1.0	0.5	1.0
Applied Pressure	55	55	55	55	55	55	55	55	55
Initial Water Content (%)	26.2	25.9	19.5	18.3	17.3	52.1	17.3	21.9	28.7
Bulk Density (t/m <sup>3</sup> )	1.92	1.84	1.91	2.02	2.07	2.01	2.07	1.96	1.90
Dry Density (t/m <sup>3</sup> )	1.52	1.46	1.60	1.71	1.76	1.32	1.76	1.61	1.48
Final Water Content (%)	27.5	28.8	22.3	20.6	18.9	54.0	18.9	23.1	31.0
Swelling Strain (%)	0.10	0.13	0.06	0.27	0.23	0.36	0.23	0.38	0.32
Initial Water Content (%)	30.0	34.6	16.9	26.9	17.9	18.3	17.9	19.1	28.2
Estimated Shrinkage Limit (%)	11.7	14.1	6.1	10.9	7.2	6.6	7.2	6.3	11.3
Shrinkage Strain (%)	9.1	4.7	1.2	5.2	1.6	2.0	1.6	2.1	4.8
Inert Material Estimate in the Soil Specimen (%)	0	0	0	0	0	0	0	0	0
Soil Crumbling During Shrinkage	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
Cracking of the Shrinkage Specimen	Moderate	Moderate	Moderate	Moderate	Moderate	Moderate	Moderate	Moderate	Moderate
SHRINK - SWELL INDEX (%)	5.1	2.7	0.7	3.0	0.9	1.2	0.9	1.3	2.8

Remarks: The test results are IANZ accredited.

Entered by: 51 Date: 12/6/2017 Checked by: JK Date: 12/6/2017



23 Morgan Street, Newmarket  
Auckland 1023, New Zealand  
p. +64 9 356 3510  
w. www.geotechnics.co.nz

GEOTECHNICS

Site: Precinct 2, Stage 4C, Millwater

Page 2 of 3

Your Job No: 21854.001

Our Job No: 1002124.0000.0.0

Test Method Used: AS 1289.7.1.1 - 2003 Determination of the Shrink - Swell Index

### SUMMARY OF SHRINK - SWELL TEST RESULTS

Sample No.:	C5	C5	C6	C6	C7	C7	C8	C8
DEPTH	(m)	0.5	1.0	0.5	1.0	0.5	1.0	1.0
Applied Pressure	(kPa)	55	55	55	55	55	55	55
Initial Water Content	(%)	16.7	32.2	16.8	19.8	21.9	19.9	15.2
Bulk Density	(t/m <sup>3</sup> )	2.08	1.74	1.99	2.04	1.99	1.84	2.11
Dry Density	(t/m <sup>3</sup> )	1.78	1.32	1.70	1.70	1.63	1.53	1.83
Final Water Content	(%)	18.7	34.7	19.8	21.5	24.0	23.9	17.3
Swelling Strain	(%)	0.38	0.18	0.37	0.45	0.43	0.51	0.25
Initial Water Content	(%)	19.7	35.2	21.9	24.4	23.9	21.9	18.3
Estimated Shrinkage Limit	(%)	6.0	10.5	5.8	6.6	14.5	11.8	5.4
Shrinkage Strain	(%)	3.4	6.0	3.0	4.1	3.2	3.4	3.2
Inert Material Estimate in the Soil Specimen	(%)	0	0	0	0	0	0	0
Soil Crumbling During Shrinkage		Nil	Nil	Nil	Nil	Nil	Nil	Nil
Cracking of the Shrinkage Specimen		Moderate	Moderate	Major	Moderate	Moderate	Moderate	Moderate
SHRINK - SWELL INDEX	(%)	2.0	3.4	1.8	2.4	1.9	2.0	1.9

Remarks: The test results are IANZ accredited.

Entered by: ST

Date: 12/6/2017

Checked by: JK

Date: 12/6/2017



Site: Precinct 2, Stage 4C, Millwater

Page 3 of 3

Your Job No: 21854.001

Our Job No: 1002124.0000.0.0

Test Method Used: AS 1289.7.1.1 - 2003 Determination of the Shrink - Swell Index

SUMMARY OF SHRINK - SWELL TEST RESULTS

Sample No.:	C9	C9	C10	C10	C10	C11	C11	C11	C12	C12
DEPTH										
Applied Pressure										
	(m)									
	(kPa)									
Initial Water Content	(%)									
Bulk Density	(t/m <sup>3</sup> )									
Dry Density	(t/m <sup>3</sup> )									
Final Water Content	(%)									
Swelling Strain	(%)									
Initial Water Content	(%)									
Estimated Shrinkage Limit	(%)									
Shrinkage Strain	(%)									
Inert Material Estimate in the Soil Specimen	(%)									
Soil Crumbling During Shrinkage										
Cracking of the Shrinkage Specimen										
SHRINK - SWELL INDEX	(%)									

Remarks: The test results are IANZ accredited.

Entered by: ST

Date: 12/6/2017

Checked by: JK

Date: 12/6/2017



# BOREHOLE LOG

BOREHOLE No.: P2S4C-HAC1

Hole Location: Refer to site plan

SHEET: 1 OF 1

PROJECT: P2S4 2017										LOCATION: Millwater Precinct 2										JOB No.: 21854.001 P2S4																															
CO-ORDINATES:										DRILL TYPE: 50mm Hand Auger										HOLE STARTED: 26/04/2017																															
R.L.:										DRILL METHOD: HA										HOLE FINISHED:																															
DATUM:										DRILL FLUID:										DRILLED BY: Geotechnics																															
																				LOGGED BY: RBE										CHECKED: AJL																					
GEOLOGICAL										ENGINEERING DESCRIPTION																																									
GEOLOGICAL UNIT, GENERIC NAME ORIGIN, MATERIAL COMPOSITION:										FLUID LOSS (%)		WATER		CORE RECOVERY (%)		METHOD		CASING		TESTS		SAMPLES		RL (m)		DEPTH (m)		GRAPHIC LOG		MOISTURE CONDITION		WEATHERING		STRENGTH/DENSITY CLASSIFICATION		SHEAR STRENGTH (kPa)		COMPRESSION STRENGTH (kPa)		DEFECT SPACING (mm)		Description and Additional Observations									
Topsoil																																																			

COMMENTS:

Hole Depth  
3.1m

Scale 1:20





# BOREHOLE LOG

BOREHOLE No.: **P2S4C-HAC3**

Hole Location: Refer to site plan

SHEET: 1 OF 1

PROJECT: P2S4 2017		LOCATION: Millwater Precinct 2		JOB No.: 21854.001 P2S4													
CO-ORDINATES:		DRILL TYPE: 50mm Hand Auger		HOLE STARTED: 26/04/2017													
R.L.:		DRILL METHOD: HA		HOLE FINISHED:													
DATUM:		DRILL FLUID:		LOGGED BY: RBE CHECKED: AJL													
GEOLOGICAL		ENGINEERING DESCRIPTION															
GEOLOGICAL UNIT, GENERIC NAME, ORIGIN, MATERIAL COMPOSITION	FLUID LOSS (%)	WATER	CORE RECOVERY (%)	METHOD	CASING	TESTS	SAMPLES	REL (m)	DEPTH (m)	GRAPHIC LOG	MOISTURE CONTENT (%)	WEATHERING	STRENGTH/DENSITY CLASSIFICATION	SHEAR STRENGTH (kPa)	COMPRESSION STRENGTH (MPa)	DEFECT SPACING (cm)	Description and Additional Observations
Topsoil										TS	M	VSt					SILT, non plastic, moist, dark brown mottled yellow
Fill						● 194/104 kPa					D-M	VSt-H					SILT, non plastic, moist to dry, grey mottled, yellowish brown
						● >209 kPa					D	H					SILT some sand, occasional gravel, non plastic, dry, grey mottled yellow
						● >209 kPa											
						● 72/28 kPa					M	St					SILT minor clay, trace fine sand, no to low plasticity, moist, yellowish brown and light grey,
						● 97/30 kPa											
						● >209 kPa						VSt-H					SILT, non plastic, moist, orange mottled light grey
						● UTP											
						● 182/70 kPa											
						● 149/48 kPa											
						● 125/43 kPa											3.00m: changes to; dark grey mottled orange
																	3.2m: Target depth

COMMENTS:

Hole Depth  
3.2m

Scale 1:20





# BOREHOLE LOG

BOREHOLE No.: P2S4C-HAC4

Hole Location: Refer to site plan

SHEET: 1 OF 1

PROJECT: P2S4 2017		LOCATION: Millwater Precinct 2		JOB No.: 21854.001 P2S4		
CO-ORDINATES:		DRILL TYPE: 50mm Hand Auger		HOLE STARTED: 26/04/2017		
R.L.:		DRILL METHOD: HA		HOLE FINISHED:		
DATUM:		DRILL FLUID:		DRILLED BY: Geotechnics		
				LOGGED BY: RBE		
				CHECKED: AJL		
GEOLOGICAL		ENGINEERING DESCRIPTION				
GEOLOGICAL UNIT: CLINICAL NAME: ORIGIN: MATERIAL COMPOSITION:		FLUID LOSS (%) WATER CORE RECOVERY (%) METHOD CASING TESTS SAMPLES RL (m) DEPTH (m)	GRAPHIC LOG MOISTURE / WEATHERING STRENGTH/DENSITY CLASSIFICATION SHEAR STRENGTH (kPa) COMPRESSION STRENGTH (kPa) DEFECT SPACING (mm)	Description and Additional Observations		
Topsoil			TS TS TS	M	H	SILT, non plastic, moist, dark brown mottled yellow
Fill		• >209 kPa • >209 kPa • 179/57 kPa • UTP • UTP • UTP • UTP • UTP • UTP	1 2 3	D-M	VS-L-H	SILT some sand, occasional gravel, non plastic, moist to dry, mottled grey and yellow
						3.1m: Target depth
COMMENTS:						
Hole Depth 3.1m Scale 1:20						

# BOREHOLE LOG

BOREHOLE No.: **P2S4C-HAC5**

Hole Location: Refer to site plan

SHEET: 1 OF 1

PROJECT: P2S4 2017				LOCATION: Millwater Precinct 2				JOB No.: 21854.001 P2S4							
CO-ORDINATES:				DRILL TYPE: 50mm Hand Auger				HOLE STARTED: 26/04/2017							
R.L.:				DRILL METHOD: HA				HOLE FINISHED:							
DATUM:				DRILL FLUID:				DRILLED BY: Geotechnics							
								LOGGED BY: RBE							
								CHECKED: AJL							
GEOLOGICAL				ENGINEERING DESCRIPTION											
GEOLOGICAL UNIT, COMMON NAME, ORIGIN, MATERIAL COMPOSITION				Description and Additional Observations											
FLUID LOSS (%)				SHEAR STRENGTH (kPa)											
WATER				COMPRESSION STRENGTH (kPa)											
CORE RECOVERY (%)				DEFECT SPACING (cm)											
METHOD															
CASING															
TESTS															
SAMPLES															
R.L. (m)															
DEPTH (m)															
GRAPHIC LOG															
MOISTURE CONDITION															
WEATHERING															
STRENGTH/DENSITY CLASSIFICATION															

COMMENTS:

Hole Depth  
3.1m

Scale 1:20





# BOREHOLE LOG

BOREHOLE No.: **P2S4C-HAC6**

Hole Location: refer to site plan

SHEET: 1 OF 1

PROJECT: P2S4 2017		LOCATION: Millwater Precinct 2		JOB No.: 21854.001 P2S4													
CO-ORDINATES:		DRILL TYPE: 50mm Hand Auger		HOLE STARTED: 26/04/2017													
R.L.:		DRILL METHOD: HA		HOLE FINISHED:													
DATUM:		DRILL FLUID:		DRILLED BY: Geotechnics													
				LOGGED BY: RBE													
				CHECKED: AJL													
GEOLOGICAL		ENGINEERING DESCRIPTION															
GEOLOGICAL UNIT, GENERIC NAME, ORIGIN, MATERIAL COMPOSITION	FLUID LOSS (%)	WATER	CORE RECOVERY (%)	METHOD	CASING	TESTS	SAMPLES	RL (m)	DEPTH (m)	GRAPHIC LOG	MOISTURE CONTENT	WEATHERING	STRENGTH CLASSIFICATION	SHEAR STRENGTH (kPa)	COMPRESSION STRENGTH (MPa)	DEFECT SPACING (cm)	Description and Additional Observations
Topsoil										TS	M	H					clayey SILT, low plasticity, moist, brown
Fill						● >211 kPa							VSH				clayey SILT, low plasticity, moist, grey and yellowish brown
						● 164/83 kPa											SILT some clay, low plasticity, moist, grey and yellowish brown
						● 119/54 kPa			1								0.60m: changes to; non plastic
						● 149/86 kPa											0.90m: changes to; low to no plasticity
						● UTP			2								1.20m: changes to; non plastic
						● UTP											
						● UTP											
						● 169/86 kPa											2.40m: abundant yellowish brown inclusions
						● >211 kPa											
						● 145/74 kPa			3								
3.1m: Target depth																	
COMMENTS:																	
Hole Depth 3.1m																	
Scale 1:20																	



# BOREHOLE LOG

BOREHOLE No.: P2S4C-HAC7  
Hole Location: Refer to site plan  
SHEET: 1 OF 1

PROJECT: P2S4 2017		LOCATION: Millwater Precinct 2		JOB No.: 21854.001 P2S4	
CO-ORDINATES:		DRILL TYPE: 50mm Hand Auger		HOLE STARTED: 26/04/2017	
R.L.:		DRILL METHOD: HA		HOLE FINISHED:	
DATUM:		DRILL FLUID:		DRILLED BY: Geotechnics	
				LOGGED BY: RBE	
				CHECKED: AJL	

GEOLOGICAL		ENGINEERING DESCRIPTION														
GEOLOGICAL UNIT, GENERIC NAME, ORIGIN, MATERIAL COMPOSITION	FLUID LOSS (%)	WATER	CORE RECOVERY (%)	METHOD	CASING	TESTS	SAMPLES	RL (m)	DEPTH (m)	GRAPHIC LOG	WEATHERING MOISTURE CONDITION	STRENGTH/DENSITY CLASSIFICATION	SHEAR STRENGTH (kPa)	COMPRESSIVE STRENGTH (kPa)	DEFECT SPACING (cm)	Description and Additional Observations
Topsoil											M	H				SILT, non plastic, moist, dark brown
Fill						<ul style="list-style-type: none"> <li>● &gt;209 kPa</li> <li>● &gt;209 kPa</li> <li>● &gt;209 kPa</li> <li>● &gt;209 kPa</li> <li>● UTP</li> <li>● UTP</li> </ul>			1							SILT, non plastic, moist, grey and orange, some gravel inclusions
									2		D-M					SILT, non plastic, dry, grey 1.50m: changes to; moist, mottled grey and orange and dark brown, some gravel inclusions
Hukerenui Mudstone	DRY	26/04/2017									D					SILT, non plastic, dry, grey 2.2m: Refusal
									3							

COMMENTS:

Hole Depth  
2.2m

Scale 1:20



# BOREHOLE LOG

BOREHOLE No.: **P2S4C-HAC8**

Hole Location: Refer to site plan

SHEET: 1 OF 1

PROJECT: P2S4 2017				LOCATION: Millwater Precinct 2				JOB No.: 21854.001 P2S4							
CO-ORDINATES:				DRILL TYPE: 50mm Hand Auger				HOLE STARTED: 26/04/2017							
R.L.:				DRILL METHOD: HA				HOLE FINISHED:							
DATUM:				DRILL FLUID:				LOGGED BY: RBE		CHECKED: AJL					
GEOLOGICAL				ENGINEERING DESCRIPTION											
GEOLOGICAL UNIT, GENERIC NAME, ORIGIN, MATERIAL COMPOSITION				Description and Additional Observations											
FLUID LOSS (%)				SHEAR STRENGTH (kPa)											
WATER				COMPRESSION STRENGTH (kPa)											
CORE RECOVERY (%)				DEFECT SPACING (mm)											
METHOD															
CASING															
TESTS															
SAMPLES															
RL (m)															
DEPTH (m)															
GRAPHIC LOG															
MOISTURE CONDITION															
WEATHERING															
STRENGTH/DENSITY CLASSIFICATION															

COMMENTS:

Hole Depth  
3.2m

Scale 1:20

# BOREHOLE LOG

BOREHOLE No.: **P2S4C-HAC9**

Hole Location: Refer to site plan

SHEET: 1 OF 1

PROJECT: P2S4 2017		LOCATION: Millwater Precinct 2		JOB No.: 21854.001 P2S4													
CO-ORDINATES:		DRILL TYPE: 50mm Hand Auger		HOLE STARTED: 26/04/2017													
R.L.:		DRILL METHOD: HA		HOLE FINISHED:													
DATUM:		DRILL FLUID:		DRILLED BY: Geotechnics													
				LOGGED BY: RBE													
				CHECKED: AJL													
GEOLOGICAL		ENGINEERING DESCRIPTION															
GEOLOGICAL UNIT, GENERIC NAME, ORIGIN, MATERIAL COMPOSITION	FLUID LOSS (%)	WATER	CORE RECOVERY (%)	METHOD	CASING	TESTS	SAMPLES	RL (m)	DEPTH (m)	GRAPHIC LOG	MOISTURE CONTENT (%)	WEATHERING	STRENGTH/DENSITY CLASSIFICATION	SHEAR STRENGTH (kPa)	COMPRESSIVE STRENGTH (kPa)	DEFECT SPACING (mm)	Description and Additional Observations
Topsoil										TS			VSr				SILT some clay, low plasticity, moist, brown
Fill						● 164/53 kPa			1								SILT, non plastic, moist, grey and brown with yellow brown inclusions
						● 102/59 kPa											
						● 184/78 kPa											
						● 196/68 kPa											1.30m: grey with redish brown and yellowish brown inclusions
						● 124/59 kPa											clayey SILT, low plasticity, moist, greyish brown, mottled yellowish brown
Hukerenui Mudstone						● 169/69 kPa			2								SILT, low to no plasticity, moist, grey with yellowish brown inclusions
						● UTP						H					SILT minor clay, non plastic, moist, grey, very hard to auger sandy SILT, non plastic, moist, grey 2.2m: Refusal
									3								

COMMENTS:

Hole Depth  
2.2m

Scale 1:20





# BOREHOLE LOG

BOREHOLE No.: **P2S4C-HAC10**

Hole Location: Refer to site plan

SHEET: 1 OF 1

PROJECT: P2S4 2017		LOCATION: Millwater Precinct 2		JOB No.: 21854.001 P2S4	
CO-ORDINATES:		DRILL TYPE: 50mm Hand Auger		HOLE STARTED: 26/04/2017	
R.L.:		DRILL METHOD: HA		HOLE FINISHED:	
DATUM:		DRILL FLUID:		LOGGED BY: RBE CHECKED: AJL	

GEOLOGICAL		ENGINEERING DESCRIPTION																
GEOLOGICAL UNIT, GENERIC NAME, ORIGIN, MATERIAL COMPOSITION	FLUID LOSS (%)	WATER	CORE RECOVERY (%)	METHOD	CASING	TESTS	SAMPLES	R.L. (m)	DEPTH (m)	GRAPHIC LOG	MOISTURE CONDITION	WEATHERING	STRENGTH/DENSITY CLASSIFICATION	SHEAR STRENGTH (kPa)	COMPRESSIVE STRENGTH (MPa)	DEFECT SPACING (cm)	Description and Additional Observations	
Topsoil										TS	D-M	H					SILT, non plastic, moist to dry, dark brown mottled yellow	
Fill						<ul style="list-style-type: none"> <li>● UTP</li> <li>● &gt;209 kPa</li> <li>● &gt;209 kPa</li> <li>● UTP</li> <li>● 194/45 kPa</li> <li>● &gt;209 kPa</li> <li>● &gt;209 kPa</li> <li>● UTP</li> <li>● UTP</li> </ul>		1		D						SILT, non plastic, dry, light grey, mottled yellow		
											M	VSt					SILT very minor clay, low to no plasticity, yellowish brown mottled light grey and dark grey	
Hukerenui Mudstone						<ul style="list-style-type: none"> <li>● 194/45 kPa</li> <li>● &gt;209 kPa</li> <li>● &gt;209 kPa</li> <li>● UTP</li> <li>● UTP</li> </ul>		2			D-M	VSt-H					SILT, non plastic, moist, dark grey	
																	2.00m: changes to; dry	
						<ul style="list-style-type: none"> <li>● UTP</li> </ul>		3										3m: Target depth

DRY 26/04/2017

3m

3m

COMMENTS:

Hole Depth 3m

# BOREHOLE LOG

BOREHOLE No.: **P2S4C-HAC11**

Hole Location: Refer to site plan

SHEET: 1 OF 1

PROJECT: P2S4 2017				LOCATION: Millwater Precinct 2				JOB No.: 21854.001 P2S4														
CO-ORDINATES:				DRILL TYPE: 50mm Hand Auger				HOLE STARTED: 26/04/2017														
R.L.:				DRILL METHOD: HA				HOLE FINISHED:														
DATUM:				DRILL FLUID:				LOGGED BY: RBE		CHECKED: AJL												
GEOLOGICAL				ENGINEERING DESCRIPTION																		
GEOLOGICAL UNIT, GENERIC NAME, ORIGIN, MATERIAL COMPOSITION				FLUID LOSS (%)	WATER	CORE RECOVERY (%)	METHOD	CASING	TESTS	SAMPLES	RL (m)	DEPTH (m)	GRAPHIC LOG	MOISTURE CONDITION	WEATHERING	STRENGTH/DENSITY CLASSIFICATION	SHEAR STRENGTH (kPa)	COMPRESSION STRENGTH (kPa)	DEFECT SPACING (mm)	Description and Additional Observations		
Topsoil													TS	M	St					SILT, non plastic, moist, dark brown		
Fill									● 110/52 kPa  ● >209 kPa  ● 200/95 kPa  ● >209 kPa  ● 191/119 kPa		1				Vst						SILT, non plastic, moist, grey mottled yellowish brown  0.50m: occasional gravel inclusions	
Hukerenui Mudstone														D	H						SILT, non plastic, dry, grey	
									● UTP			2									1.8m: Refusal	
												3										

COMMENTS:

Hole Depth  
1.8m

Scale 1:20





URN	Easting	Northing	RL	Location	Tech.	Date	Nuclear Wet Density (t/m <sup>3</sup> )	Oven Dry Density (t/m <sup>3</sup> )	Oven Moisture content (%)	Solid Density (t/m <sup>3</sup> ) assumed	Oven Calculated Air Voids (%)	Shear Strength (kPa)				Average Shear Strength (kPa)	Re - Test (V)	pass / fail Specification > 140 kPa and < 10 % Air Voids
												Test 1	Test 2	Test 3	Test 4			
S15-026/2	2660184.05	6508665.345	24.438	Bonair Cres - Undercut Backfill	JED	22/09/2015	-	-	-	2.7	-	195	195	195	195	195		P
S15-032/1	2660207.936	6508672.475	25.709	Bonair Cres - Undercut Backfill	JED	23/09/2015	1.97	1.58	24.9	2.7	2.4	UTP	UTP	UTP	UTP	UTP		P
S15-032/2	2660200.800	6508670.893	25.376	Bonair Cres - Undercut Backfill	JED	23/09/2015	2.10	1.81	16.3	2.7	3.6	UTP	UTP	UTP	UTP	UTP		P
S15-099/13	2660234.82	6508691.449	23.867	Bonair	TAJ	25/11/2015	1.92	1.80	16.3	2.7	3.9	196	196	196	196	196		P
S15-100/13	2660225.356	6508695.059	25.264	Bonair	TAJ	28/11/2015	1.93	1.57	23.1	2.7	5.8	151	186	198	196	182		P
S15-113/9	2660183.262	6508690.797	28.478	Re Wall	TAJ	14/12/2015	2.13	1.82	16.9	2.7	2.0	196	196	196	196	196		P
S15-113/10	2660183.212	6508710.140	30.101	Re Wall	TAJ	14/12/2015	2.03	1.74	17.0	2.7	6.1	196	196	196	196	196		P
S15-114/7	2660181.639	6508718.062	32.095	Bonair Hillside	TAJ	15/12/2015	1.98	1.80	23.6	2.7	2.7	196	196	196	196	196		P
S15-115/13				Re Wall	TAJ	16/12/2015	2.00	1.81	23.6	2.7	2.1	196	196	196	196	196		P
S15-115/14				Re Wall	TAJ	16/12/2015	1.99	1.70	17.3	2.7	7.6	196	196	196	196	196		P
S16 012/6	2659993.823	6508572.471	28.973	Above Pond	TAJ	19/01/2016	2.02	1.73	16.7	2.7	7.1	196	196	196	196	196		P
S16 017/4	2659993.733	6508621.745	31.514	Above Reserve	NTW	26/01/2016	2.00	1.88	19.2	2.7	5.5	196	196	196	196	196		P
S16 020/3	2659997.238	6508622.485	32.135	Beside Reserve	NTW	28/01/2016	2.02	1.69	19.2	2.7	4.9	157	196	137		163	Y	F
S16 020/4	2660007.801	6508635.269	31.706	Beside Reserve	NTW	29/01/2016	2.02	1.81	12.4	2.7	10.7	81	98	81	196	114	Y	F
S16 026/8	2659985.593	6508684.652	36.906	shear key	TAJ	4/02/2016	1.86	1.56	19.2	2.7	12.4	205	205	205	205	205		P
S16 029/2	2660124.486	6508849.577	44.069	Undercut	TAJ	11/02/2016	1.72	1.24	36.7	2.7	6.2	140	137	133	150	140		P
S16 029/9	2660082.461	6508629.002	25.821	Silt pond	TAJ	11/02/2016	1.73	1.38	36.7	2.7	6.5	164	154	157	161	159		P
S16 031/1	2660125.257	6508645.683	26.622	Siltpond	TAJ	13/02/2016	1.91	1.49	28.3	2.7	2.8	205	205	205	205	205		P
S16 032/8	2660138.861	6508665.449	27.740	Silt pond	TAJ	15/02/2016	1.93	1.58	21.9	2.7	6.8	205	205	205	205	205		P
S16 032/9	2660103.322	6508650.132	27.807	Siltpond	TAJ	15/02/2016	1.90	1.71	21.4	2.7	-0.2	205	205	205	205	205		P
S16 035/1	2660072.606	6508628.704	30.181	Silt pond	TAJ	22/02/2016	2.01	1.71	17.8	2.7	7.2	205	205	205	205	205		P
S16 035/2	2660049.801	6508621.535	30.676	Silt pond	TAJ	22/02/2016	2.16	1.89	27.8	2.7	0.0	205	205	205	205	205		P
S16 035/3	2660023.465	6508612.466	31.545	Silt pond	TAJ	22/02/2016	2.04	1.81	13.1	2.7	9.4	205	205	205	205	205		P
S16 036/1	2660044.115	6508627.552	31.532	Silt pond	TAJ	23/02/2016	2.05	1.81	13.1	2.7	9.3	205	205	205	205	205		P
							2.10	1.68	24.8	2.7	0.0	205	205	205	205	205		P
							2.12	1.82	16.3	2.7	2.9	205	205	205	205	205		P
							2.10	1.80	16.3	2.7	3.9							



**Job: Silverdale PRECINCT 2**

Client: Tonkin & Taylor  
T&T Job #:

21854.0010

Job # 614089.000/1

Entered By: YARHNUJED

NZS 4407:1991 Field water content and field dry density using a nuclear densiometer

Test 4.2.1 Direct Transmission Mode

NZGS August 2001 Guidelines for hand held shear vane test.

Checked By:

Page

of

URN	Easting	Northing	RL	Location	Tech.	Date	Nuclear Wet Density (t/m <sup>3</sup> )	Oven Dry Density (t/m <sup>3</sup> )	Oven Moisture content (%)	Solid Density (t/m <sup>3</sup> ) assumed	Oven Calculated Air Voids (%)	Shear Strength (kPa)				Average Shear Strength (kPa)	Re - Test (Y)	pass / fail Specification > 140 kPa and < 10 % Air Voids
												Test 1	Test 2	Test 3	Test 4			
S16 038/2	2660067.464	6508632.302	30.769	Silt pond	TAJ	23/02/2016	2.06	1.76	16.9	2.7	5.0	205	205	205	205	205		P
S16 038/3	2660069.342	6508637.642	30.095	Silt pond	TAJ	23/02/2016	1.94	1.66	24.4	2.7	4.3	205	205	205	205	205		P
S16 038/1	2660006.269	6508634.832	33.464	Silt pond	TAJ	24/02/2016	1.87	1.28	46.3	2.7	0.0	205	205	205	205	205		P
S16 038/2	2660028.674	6508636.536	32.560	Silt pond	TAJ	24/02/2016	1.89	1.29	48.3	2.7	0.0	205	205	205	205	205		P
S16 038/3	2660057.255	6508646.121	31.473	Silt pond	TAJ	24/02/2016	2.06	1.74	18.3	2.7	3.6	205	205	205	205	205		P
S16 038/4	2660079.584	6508711.226	30.541	Shear Key	TAJ	24/02/2016	2.06	1.76	17.1	2.7	4.7	205	205	205	205	205		P
S16 038/5	2660053.162	6508699.947	32.076	Shear Key	TAJ	24/02/2016	2.03	1.79	13.6	2.7	9.4	205	205	205	205	205		P
S16 038/8	2660009.417	6508635.049	33.355	Above Shear Key	TAJ	24/02/2016	2.05	1.81	13.6	2.7	8.8	205	205	205	205	205		P
S16 040/1	2660100.632	6508661.590	32.155	Silt pond	TAJ	25/02/2016	1.93	1.50	28.4	2.7	1.9	205	205	205	205	205		P
S16 040/2	2660024.169	6508691.231	35.627	Shear Key	TAJ	25/02/2016	2.08	1.82	14.2	2.7	6.9	205	205	205	205	205		P
S16 040/4	2659982.034	6508644.499	34.400	silt pond	TAJ	25/02/2016	1.97	1.65	19.1	2.7	7.2	205	205	205	205	205		P
S16 040/5	2660054.030	6508700.274	33.668	shear Key	TAJ	25/02/2016	2.07	1.76	17.5	2.7	4.0	205	205	205	205	205		P
S16 041/5	2660005.085	6508633.108	34.437	silt pond	TAJ	26/02/2016	2.06	1.75	17.5	2.7	4.5	205	205	205	205	205		P
S16 041/6	2660056.721	6508646.576	33.011	silt pond	TAJ	26/02/2016	2.05	1.75	17.2	2.7	5.0	205	205	205	205	205		P
S16 041/7	2660067.459	6508652.434	31.894	silt pond	TAJ	26/02/2016	2.04	1.74	17.2	2.7	6.6	205	205	205	205	205		P
S16 041/8	2660121.572	6508726.036	34.606	shear Key	TAJ	26/02/2016	2.05	1.80	14.0	2.7	8.1	205	205	205	205	205		P
S16 041/9	2660051.914	6508706.475	33.728	shear Key	TAJ	26/02/2016	2.11	1.85	14.3	2.7	5.1	205	205	205	205	205		P
S16 041/10	2660044.268	6508700.456	34.715	shear Key	TAJ	26/02/2016	2.10	1.84	14.3	2.7	5.5	205	205	205	205	205		P
S16 043/1	2660054.463	6508652.633	33.316	silt pond	TAJ	3/03/2016	2.10	1.79	17.3	2.7	2.8	205	205	205	205	205		P
S16 043/2	2660111.354	6508673.507	31.959	silt pond	TAJ	3/03/2016	2.13	1.82	17.3	2.7	1.4	205	205	205	205	205		P
S16 043/3	2660022.726	6508686.663	38.056	shear key	TAJ	3/03/2016	2.06	1.71	20.6	2.7	1.5	205	205	205	205	205		P
S16 044/4		No GPS		shear key	TAJ	3/03/2016	2.07	1.72	20.6	2.7	1.0	205	205	205	205	205		P
S16 044/5		No GPS		shear key	TAJ	3/03/2016	2.05	1.87	22.4	2.7	0.7	205	205	205	205	205		P
S16 044/8		No GPS		shear key	TAJ	3/03/2016	2.05	1.88	22.4	2.7	0.4	205	205	205	205	205		P
S16 045/2		No GPS		shear key	TAJ	7/03/2016	2.04	1.70	20.0	2.7	3.2	205	205	205	205	205		P
							2.03	1.70	20.0	2.7	3.3	205	205	205	205	205		P
							2.14	1.90	12.4	2.7	6.1	205	205	205	205	205		P
							2.13	1.90	12.4	2.7	6.2	205	205	205	205	205		P
							2.10	1.86	12.9	2.7	7.1	205	205	205	205	205		P
							2.11	1.87	12.9	2.7	6.8	205	205	205	205	205		P
							2.12	1.76	20.9	2.7	0.0	205	205	205	205	205		P
							2.16	1.96	10.9	2.7	6.0	205	205	205	205	205		P
							2.16	1.96	10.9	2.7	5.9	205	205	205	205	205		P
							2.08	1.78	16.5	2.7	4.6	205	205	205	205	205		P
							2.06	1.77	16.5	2.7	5.3	205	205	205	205	205		P
							2.09	1.86	12.6	2.7	7.8	205	205	205	205	205		P
							2.09	1.86	12.6	2.7	7.9	205	205	205	205	205		P
							2.07	1.77	17.1	2.7	4.4	205	205	205	205	205		P
							2.11	1.80	17.1	2.7	2.9	205	205	205	205	205		P

URN	Easting	Northing	RL	Location	Tech.	Date	Nuclear Wet Density (t/m <sup>3</sup> )	Oven Dry Density (t/m3)	Oven Moisture content (%)	Solid Density (t/m3) assumed	Oven Calculated Air Voids (%)	Shear Strength (kPa) (UTP = Unable to penetrate)				Average Shear Strength (kPa)	Re - Test (Y)	pass / fail Specification > 140 kPa and < 10 % Air Voids
												Test 1	Test 2	Test 3	Test 4			
S16 046/5		No GPS		shear key	TAJ	9/03/2016	2.01	1.55	28.7	2.7	0.0	205	205	205	205	205		P
							2.00	1.54	28.7	2.7	0.0							
S16 046/6		No GPS		Re wall	TAJ	9/03/2016	2.02	1.67	21.0	2.7	3.2	205	205	205	205	205		P
							2.01	1.66	21.0	2.7	3.4							
S16 046/7		No GPS		Re wall	TAJ	9/03/2016	2.03	1.54	31.9	2.7	0.0	205	205	205	205	205		P
							2.02	1.53	31.9	2.7	0.0							
S16 047/1	2660966.678	6508656.757	37.115	Silt pond	TAJ	10/03/2016	1.84	1.40	31.4	2.7	4.1	205	205	205	205	205		P
							1.85	1.41	31.4	2.7	3.8							
S16 047/2	2660941.911	6508647.396	37.583	Silt pond	TAJ	10/03/2016	1.99	1.63	17.8	2.7	7.3	188	195	188	205	189		P
							2.01	1.70	17.8	2.7	6.6							
S16 047/3	2660010.128	6508640.327	38.214	Silt pond	TAJ	10/03/2016	1.94	1.59	22.3	2.7	5.8	205	205	205	205	205		P
							1.95	1.60	22.3	2.7	5.2							
S16 047/7	2660068.323	6508718.446	38.211	Above RE Wall	TAJ	10/03/2016	1.97	1.61	21.7	2.7	5.2	205	205	205	205	205		P
							1.97	1.62	21.7	2.7	4.9							
S16 047/8	2660058.741	6508715.901	39.449	Above RE Wall	TAJ	10/03/2016	1.96	1.59	23.1	2.7	4.4	205	205	205	205	205		P
							1.94	1.58	23.1	2.7	5.2							
S16 047/13	2660036.602	6508657.367	38.277	Silt pond	TAJ	10/03/2016	2.06	1.71	20.6	2.7	1.6	205	205	205	205	205		P
							2.05	1.70	20.6	2.7	2.1							
S16 047/14	2660009.499	6508645.889	38.735	Silt pond	TAJ	10/03/2016	2.00	1.67	19.4	2.7	5.6	205	205	205	205	205		P
							2.08	1.84	11.7	2.7	10.3							F
S16 047/15	2659985.904	6508640.814	39.249	Silt pond	TAJ	10/03/2016	2.06	1.85	11.7	2.7	10.0	205	205	205	205	205		P
							2.14	1.91	11.5	2.7	7.1							
S16 049/6	2660073.094	6508719.589	39.419	Undercut	TAJ	14/03/2016	2.13	1.91	11.5	2.7	7.4	196	196	196	196	196		P
							2.18	1.93	12.8	2.7	3.8							
S16 050/3	2660117.952	6508652.222	29.605	Silt pond	TAJ	15/03/2016	2.17	1.92	12.8	2.7	4.2	196	196	196	196	196		P
							1.83	1.39	31.9	2.7	4.2							
S16 050/4	2660087.838	6508638.041	30.436	Re Wall	TAJ	15/03/2016	1.82	1.38	31.9	2.7	4.7	199	196	196	196	196		P
							2.06	1.76	18.3	2.7	2.7							
S16 050/5	2660064.33	6508630.304	31.007	Re Wall	TAJ	15/03/2016	2.08	1.76	18.3	2.7	2.8	196	196	196	196	196		P
							2.05	1.73	18.5	2.7	4.1							
S16 051/3	2660114.461	6508650.28	30.754	Silt pond	TAJ	16/03/2016	2.04	1.72	18.5	2.7	4.3	198	196	196	196	196		P
							2.03	1.62	25.7	2.7	0.0							
S16 051/4	2660142.049	6508654.407	29.794	Silt pond	TAJ	16/03/2016	2.01	1.60	25.7	2.7	0.0	196	196	196	196	196		P
							2.05	1.80	28.4	2.7	0.0	199	196	196	196	196		P
S16 051/5	2660165.654	6508674.895	28.788	Silt pond	TAJ	16/03/2016	2.04	1.59	28.4	2.7	0.0	199	196	196	196	196		P
							1.85	1.37	34.6	2.7	1.6							
S16 051/8	2660062.891	6508629.118	31.854	Silt pond	TAJ	16/03/2016	1.86	1.38	34.6	2.7	1.2	196	196	196	196	196		P
							1.94	1.49	30.0	2.7	0.1							
S16 051/9	2660044.303	6508621.876	32.191	Silt pond	TAJ	16/03/2016	1.95	1.67	16.7	2.7	10.1	196	196	196	196	196		P
							1.95	1.50	30.0	2.7	0.0							
S16 051/10	2660013.715	6508614.771	33.792	Silt pond	TAJ	16/03/2016	1.94	1.66	16.7	2.7	10.8							F
							2.09	1.74	16.7	2.7	1.0							
S16 051/12	2660103.651	6508725.588	35.973	Re wall	TAJ	16/03/2016	2.09	1.75	19.7	2.7	0.7	196	196	196	196	196		P
S16 051/13	2660111.366	6508728.596	36.132	Re wall	TAJ	16/03/2016	2.01	1.69	18.1	2.7	5.3	196	196	196	196	196		P
							2.00	1.68	19.1	2.7	5.6							
S16 052/4	2660042.89	6508615.15	33.358	Silt pond	TAJ	17/03/2016	1.96	1.78	12.4	2.7	12.8	196	196	196	196	196		F
							1.99	1.77	12.4	2.7	12.3							
S16 052/5	2660041.438	6508622.542	33.164	Silt pond	TAJ	17/03/2016	1.89	1.42	32.2	2.7	1.5	196	196	196	196	196		P
							1.91	1.45	32.2	2.7	0.0							



**Job: Silverdale PRECINCT 2**

**Client: Tonkin & Taylor**  
**T&T Job #:**

**Job #** 614089.000/1  
**Entered By:** YARI/INJED  
**Checked By:**  
**Page** of

**21854.0010**

**NZS 4407:1991** Field water content and field dry density using a nuclear densometer  
**Test 4.2.1** Direct Transmission Mode  
**NZGS August 2001** Guidelines for hand held shear vane test.

URN	Easting	Northing	RL	Location	Tech.	Date	Nuclear Wet Density (t/m <sup>3</sup> )	Over Dry Density (t/m <sup>3</sup> )	Over Moisture content (%)	Solid Density (t/m <sup>3</sup> ) assumed	Over Calculated Air Voids (%)	Shear Strength (kPa) (UTP = Unable to penetrate)	Average Shear Strength (kPa)	Re - Test (Y)	pass / fail Specification > 140 kPa and < 10 % Air Voids)
S16 052/6	2660021.894	6508613.908	34.145	Silt pond	TAJ	17/03/2016	1.81	1.27	42.6	2.7	0.0	196	196		P
S16 052/7				Re wall 605	TAJ	17/03/2016	1.96	1.52	28.9	2.7	0.0	196	196		P
S16 052/8				Re wall 606	TAJ	17/03/2016	1.96	1.54	26.3	2.7	1.7	196	196		P
S16 053/1	2660072.038	6508632.503	32.986	Silt pond	TAJ	19/03/2016	2.05	1.53	33.7	2.7	0.0	140	154		P
S16 053/2	2660043.989	6508625.909	33.924	Silt pond	TAJ	19/03/2016	1.89	1.71	16.3	2.7	8.8	186	196		P
S16 053/3	2660022.786	6508619.486	34.502	Re wall	TAJ	19/03/2016	1.95	1.55	18.0	2.7	9.3	186	196	Y	F
S16 053/13	2660054.744	6508634.833	33.468	Shear key	TAJ	18/03/2016	2.02	1.39	45.3	2.7	0.0	196	196		P
S16 053/14	2660037.494	6508624.759	34.398	Shear key	TAJ	18/03/2016	2.17	1.88	15.3	2.7	1.7	196	196		P
S16 053/15	2660013.175	6508621.413	35.134	Shear key	TAJ	19/03/2016	2.07	1.74	18.3	2.7	2.2	196	196		P
S16 053/16	2660081.498	6508718.876	38.793	Re wall	TAJ	19/03/2016	2.04	1.72	18.5	2.7	4.4	186	196		P
S16 053/17	2660051.345	6508704.311	38.973	Re wall	TAJ	19/03/2016	2.11	1.77	18.9	2.7	0.8	196	196		P
S16 054/1	2660098.341	6508725.834	40.495	Re Wall	TAJ	19/03/2016	1.95	1.53	27.3	2.7	1.2	196	196		P
S16 054/2	2660032.92	6508715.652	41.067	Re Wall	TAJ	19/03/2016	1.97	1.55	26.4	2.7	1.4	196	196		P
S16 055/1	2660050.635	6508635.787	34.606	silt pond	TAJ	21/03/2016	2.14	1.84	16.4	2.7	1.8	196	196		P

URN	Eastings	Northing	RL	Location	Tech.	Date	Nuclear Wet Density (t/m <sup>3</sup> )	Oven Dry Density (t/m <sup>3</sup> )	Oven Moisture content (%)	Solid Density (t/m <sup>3</sup> ) assumed	Oven Calculated Air Voids (%)	Shear Strength (kPa) (UTP = Unable to penetrate)				Average Shear Strength (kPa)	Re - Test (Y)	Pass / fail Specification > 140 kPa and < 10 % Air Voids)
												Test 1	Test 2	Test 3	Test 4			
S16 055/2	2660011.032	6508622.872	35.693	Silt pond	TAJ	21/03/2016	2.12	1.89	25.9	2.7	0.0	196	196	196	196	196		P
S16 055/3	266018.25	6508774.555	37.712	undercut	TAJ	21/03/2016	1.90	1.56	22.2	2.7	7.8	154	143	196	196	172		P
S16 055/4	2660173.389	6508775.873	37.225	undercut	TAJ	21/03/2016	1.90	1.58	22.2	2.7	8.0	196	196	196	196	196		P
S16 056/4	2660095.277	6508650.669	33.691	Silt pond	TAJ	22/03/2016	1.95	1.63	20.1	2.7	7.1	196	196	196	196	196		P
S16 056/5	2660060.6	6508637.037	34.712	Silt pond	TAJ	22/03/2016	2.06	1.67	23.5	2.7	0.0	196	196	196	196	196		P
S16 056/6	2660035.302	6508630.299	35.744	Silt pond	TAJ	22/03/2016	2.07	1.68	23.5	2.7	0.0	196	196	196	196	196		P
S16 056/7	2660012.78	6508623.2	35.963	Silt pond	TAJ	22/03/2016	2.08	1.59	30.5	2.7	0.0	196	196	196	196	196		P
S16 056/8	2659994.831	6508619.537	36.483	Silt pond	TAJ	22/03/2016	2.04	1.69	20.5	2.7	2.7	196	196	196	196	196		P
S16 057/5				Re Wall	TAJ	28/03/2016	2.04	1.73	17.9	2.7	5.1	196	196	196	196	196		P
S16 057/6				Re Wall	TAJ	28/03/2016	2.03	1.72	17.8	2.7	5.4	196	196	196	196	196		P
S16 057/7				Re Wall	TAJ	29/03/2016	1.91	1.58	21.3	2.7	8.1	196	196	196	196	196		P
S16 059/11	2660087.352	6508728.643	42.037	Re Wall	TA	31/03/2016	1.99	1.56	21.3	2.7	9.1	196	196	196	196	196		P
S16 059/12	2660066.146	6508726.68	42.12	Re Wall	TA	31/03/2016	2.01	1.67	19.9	2.7	4.8	196	196	196	196	196		P
S16 060/3	2660069.341	6508717.414	43.707	RE Wall	TA	1/04/2016	2.01	1.67	19.9	2.7	4.8	196	196	196	196	196		P
S16 060/4	2660053.547	6508713.886	43.327	RE Wall	TA	1/04/2016	2.05	1.75	17.1	2.7	5.3	196	196	196	196	196		P
S16 061/1	2660109.139	6508736.661	40.358	RE Wall	TA	4/04/2016	2.03	1.74	17.1	2.7	6.0	196	196	196	196	196		P
S16 061/2	2660076.795	6508722.627	43.117	RE Wall	TA	4/04/2016	1.93	1.60	20.6	2.7	8.0	196	196	196	196	196		P
S16 061/3	2660051.074	6508715.784	44.916	RE Wall	TA	4/04/2016	1.91	1.58	20.6	2.7	8.7	196	196	196	196	196		P
S16 063/1	2660122.167	6508699.857	34.297	Main Fill ( up a level)	TA	6/04/2016	2.03	1.72	18.0	2.7	5.2	196	196	196	196	196		P
S16 063/2	2660080.713	6508688.229	36.521	Main Fill	TA	6/04/2016	2.02	1.65	22.1	2.7	8.2	196	196	196	196	196		P
S16 070/3	2660134.447	6508637.209	28.222	Beside reserve	TA	14/04/2016	2.03	1.66	22.1	2.7	1.8	196	196	196	196	196		P
S16 071/7	2660217.909	6508786.323	28.097	Re Wall	TA	15/04/2016	2.13	1.77	20.2	2.7	0.0	196	196	196	196	196		P
S16 071/8	2660225.533	6508797.669	28.3	Re Wall	TA	15/04/2016	2.12	1.77	20.2	2.7	0.0	196	196	196	196	196		P
S16 073/1	2660211.1	6508780.261	29.484	Re Wall	TA	19/04/2016	2.03	1.58	26.8	2.7	0.0	192	192	192	192	192		P
S16 073/2	2660222.923	6508798.75	29.165	Re Wall	TA	19/04/2016	2.05	1.59	26.8	2.7	0.0	192	192	192	192	192		P
							2.08	1.82	14.2	2.7	6.8	192	192	192	192	192		P
							2.07	1.78	16.0	2.7	5.4	192	192	192	192	192		P
							2.05	1.77	16.0	2.7	6.2	192	192	192	192	192		P
							1.68	1.66	19.3	2.7	6.6	147	192	164	151	164		P
							1.88	1.66	19.3	2.7	6.6	147	192	164	151	164		P
							1.93	1.52	26.6	2.7	3.0	147	147	164	176	159		P
							1.94	1.54	26.6	2.7	2.3	147	147	164	176	159		P



Job: Silverdale PRECINCT 2

Client: Tonkin & Taylor  
T&T Job #:

NZS 4407:1991 Field water content and field dry density using a nuclear densometer  
Test 4.2.1 Direct Transmission Mode

21854.0010

Job # 614089.000/1  
Entered By: YARH/NJED  
Checked By:  
Page of

NZGS August 2001 Guidelines for hand held shear vane test.

URN	Easting	Northing	RL	Location	Tech.	Date	Nuclear Wet Density (t/m <sup>3</sup> )	Oven Dry Density (t/m <sup>3</sup> )	Oven Moisture content (%)	Solid Density (t/m <sup>3</sup> ) assumed	Oven Calculated Air Voids (%)	Shear Strength (kPa)				Average Shear Strength (kPa)	Re - Test (Y)	pass / fail Specification > 140 kPa and < 10 % Air Voids
												Test 1	Test 2	Test 3	Test 4			
S16 073/3	2660237.64	6508815.956	29.012	Re Wall	TA	19/04/2016	1.91	1.50	27.3	2.7	3.6	147	147	164	178	159		P
S16 074/28	2660220.891	6508757.963	27.789	Undercut	TA	21/04/2016	1.94	1.57	23.6	2.7	4.6	192	192	192	192	192		P
S16 074/27	2660228.12	6508772.063	27.153	Undercut	TA	21/04/2016	1.93	1.56	23.6	2.7	5.2	192	192	192	192	192		P
S16 075/12	2660224.07	6508802.729	31.577	RE Wall	TA	22/04/2016	2.14	1.83	17.2	2.7	0.8	192	192	192	192	192		P
S16 075/13	2660205.947	6508781.396	31.611	RE Wall	TA	22/04/2016	1.98	1.53	21.5	2.7	4.8	192	192	192	192	192		P
S16 075/2	2660237.328	6508779.6	26.629	Undercut	TA	22/04/2016	1.95	1.61	21.5	2.7	6.0	192	192	192	192	192		P
S16 075/3	2660199.949	6508771.442	31.153	RE Wall	TA	22/04/2016	2.04	1.62	26.1	2.7	-2.1	192	192	192	192	192		P
S16 075/4	2660208.268	6508785.063	31.114	RE Wall	TA	22/04/2016	2.09	1.76	18.6	2.7	2.2	192	192	192	192	192		P
S16 075/5	2660229.304	6508809.343	31.127	RE Wall	TA	22/04/2016	2.08	1.76	18.6	2.7	2.2	192	192	192	192	192		P
S16 076/1				RE Wall	TA	25/04/2016	2.00	1.65	21.2	2.7	3.8	192	192	192	192	192		P
S16 076/2				RE Wall	TA	26/04/2016	1.95	1.67	23.6	2.7	4.6	192	192	192	192	192		P
S16 076/3				RE Wall	TA	26/04/2016	1.96	1.58	23.6	2.7	4.1	192	192	192	192	192		P
S16 077/3				RE Wall	TA	27/04/2016	2.04	1.73	18.1	2.7	4.7	192	192	192	192	192		P
S16 077/4				RE Wall	TA	27/04/2016	2.05	1.67	22.6	2.7	0.4	192	192	192	192	192		P
S16 077/5				RE Wall	TA	27/04/2016	1.98	1.68	17.8	2.7	7.8	192	192	192	192	192		P
S16 077/6				RE Wall	TA	27/04/2016	1.99	1.69	17.8	2.7	7.4	192	192	192	192	192		P
S16 080/1	2660174.201	6508764.928	36.580	RE Wall	TA	21/05/2016	1.97	1.60	23.7	2.7	3.1	192	192	192	192	192		P
S16 081/6	2660254.676	6508824.427	26.475	Undercut	TA	3/05/2016	1.97	1.59	23.7	2.7	3.3	192	192	192	192	192		P
S16 087/1	2660209.852	6508740.965	29.702	Undercut	TA	11/05/2016	1.97	1.58	24.5	2.7	2.8	192	192	192	192	192		P
							1.81	1.42	27.4	2.7	8.4	192	192	192	192	192		P
							2.06	1.79	16.5	2.7	4.3	192	192	192	192	192		P
							2.07	1.78	16.5	2.7	4.9	192	192	192	192	192		P
							2.04	1.76	15.4	2.7	7.5	192	192	192	192	192		P
							2.05	1.77	15.4	2.7	7.0	192	192	192	192	192		P
							2.02	1.66	21.5	2.7	2.9	151	161	166	212	170		P
							2.03	1.67	21.5	2.7	2.3							P

NZS 4407:1991 Field water content and field dry density using a nuclear densiometer  
Test 4.2.1 Direct Transmission Mode  
NZGS August 2001 Guidelines for hand held shear vane test.

URN	Easting	Northing	RL	Location	Tech.	Date	Nuclear Wet Density (t/m <sup>3</sup> )	Oven Dry Density (t/m <sup>3</sup> )	Oven Moisture content (%)	Solid Density (t/m <sup>3</sup> ) assumed	Oven Calculated Air Voids (%)	Shear Strength (kPa)				Average Shear Strength (kPa)	Re - Test (V)	pass / fail Specification > 140 kPa and < 10 % Air Voids)
												Test 1	Test 2	Test 3	Test 4			
S16 087/2	2660240.354	6508772.686	27.004	Undercut	TA	11/05/2016	2.03	1.68	20.4	2.7	3.4	212	181	166	166	181		P
S16 087/3	2660257.240	6508792.175	25.318	Undercut	TA	11/05/2016	2.01	1.68	18.3	2.7	6.2	212	181	166	166	181		P
S16 088/5				Re Wall	TA	13/05/2016	2.03	1.69	20.0	2.7	3.3	212	212	212	212	212		P
S16 088/6				Re Wall	TA	13/05/2016	2.02	1.69	19.8	2.7	3.9	212	212	212	212	212		P
S16 091/6				Below Re Wall	TA	17/05/2016	2.06	1.68	30.2	2.7	0.0	212	212	212	212	212		P
S16 091/7				Below Re Wall	TA	17/05/2016	2.01	1.70	18.4	2.7	5.7	212	212	212	212	212		P
S16 091/8				Below Re Wall	TA	17/05/2016	2.01	1.73	18.0	2.7	8.2	212	212	212	212	212		P
S16 091/9				Below Re Wall	TA	17/05/2016	1.98	1.57	25.8	2.7	1.1	212	212	212	212	212		P
S16 097/3				Below Re Wall	TA	7/06/2016	1.97	1.56	25.8	2.7	1.7	153	168	183	214	180		P
S16 097/4				Below Re Wall	TA	7/06/2016	1.97	1.54	27.4	2.7	0.6	166	153	168	199	172		P
S16 097/5				Below Re Wall	TA	7/06/2016	1.94	1.48	30.7	2.7	0.0	180	214	208	214	204		P
S16 098/1				Below Re Wall	TAJ	8/06/2016	2.09	1.77	17.6	2.7	3.0	214	214	214	214	214		P
S16 098/2				Below Re Wall	TAJ	8/06/2016	2.14	1.87	14.2	2.7	4.1	214	214	214	214	214		P
S16 098/3				Re Wall	TAJ	8/06/2016	2.12	1.90	11.8	2.7	7.2	214	214	214	214	214		P
S16 098/4				Re Wall	TAJ	8/06/2016	2.01	1.72	17.0	2.7	7.3	214	214	214	214	214		P
S16 101/1				Below Re Wall	TAJ	16/06/2016	1.96	1.66	19.6	2.7	7.9	214	214	214	214	214		P
S16 101/2				Below Re Wall	TAJ	16/06/2016	1.97	1.55	19.2	2.7	7.2	214	214	214	214	214		P
S16 101/3				Below Re Wall	TAJ	16/06/2016	2.06	1.76	16.9	2.7	4.8	214	214	214	214	214		P
S16 102/1				Below Re Wall	TAJ	17/06/2016	2.07	1.81	13.9	2.7	7.6	214	214	214	214	214		P
S16 102/2				Below Re Wall	TAJ	17/06/2016	2.06	1.78	15.9	2.7	5.7	214	214	214	214	214		P
S16 102/3				Below Re Wall	TAJ	17/06/2016	2.08	1.76	17.9	2.7	3.3	214	214	214	214	214		P
S16 104/1				Below Re Wall	TAJ	21/06/2016	1.99	1.64	21.3	2.7	4.5	214	214	198	214	210		P
S16 104/2				Below Re Wall	TAJ	21/06/2016	2.04	1.73	18.0	2.7	4.7	214	163	168	214	195		P



