



MILLWATER - PRECINCT 2 STAGE 4D

Geotechnical Completion Report

Prepared for
WFH Properties Ltd

Prepared by
Tonkin & Taylor Ltd

Date
August 2017

Job Number
21854.001/S4D.v1



Exceptional thinking together

www.tonkintaylor.co.nz

Distribution:

WFH Properties Ltd

2 copies

Woods Ltd

2 copies

Tonkin & Taylor Ltd (FILE)

1 copy

Table of contents

1	Introduction	1
1.1	General	1
1.2	Description of Subdivision	1
1.3	Geological Setting	2
2	Earthworks Operations	4
2.1	Plant	4
2.2	Construction Programme	4
2.3	Compaction Control	5
3	Geotechnical Development Works	6
3.1	Subsoil Drainage	6
3.2	Shear Key	6
3.3	Reinforced Earth Slopes	7
3.4	Timber Pole Wall	8
4	Stability Analyses	9
5	Project Evaluation / Building Design Considerations	10
5.1	General	10
5.2	Bearing capacity for building foundations	10
5.3	Settlement	10
5.4	Retaining walls	10
5.5	Subsoil Drainage	11
5.6	Post Earthworks Investigations	11
5.7	Stormwater	11
5.8	Service lines	12
5.9	Road subgrades	12
5.10	Topsoil	12
5.11	Expansive soils	12
6	Statement of Professional Opinion as to the Suitability of Land for Building Development	14
7	Applicability	18
8	References	19

Appendix A1 : Woods Drawings

Appendix A2: T+T Drawings

Appendix B: Contractors Certificates

Appendix C: NZS 3604:2011 Expansive Soils (Extract)

Appendix D: CSIRO – BTF18 – Foundation Maintenance and Footing Performance: A Homeowners Guide

Appendix E: Test Results

Executive summary

Tonkin + Taylor Ltd (T+T) was engaged by WFH Properties Ltd (WFH) to monitor and provide earthworks certification for the 46 No. Residential Lots contained within Stage 4D of Precinct 2 in the Millwater Subdivision in Silverdale. Stage 4D comprises residential Lots 342, 343, 372, 400 to 410, 432 to 437, 448 to 454, 641 and 643 to 660 inclusive as shown on the Woods Final Contour As-Built Plans (Woods Ref 33221-04D-100-AB to -102) in Appendix A1. This Geotechnical Completion Report contains information required for subdivisional earthworks completion reporting, as well as outlining geotechnical design issues that need to be considered for subsequent building design and construction on each residential Lot.

Previous geotechnical investigation work across the subdivision was undertaken by T+T and reported in:

- a 2000 and 2001 Preliminary feasibility reporting (Ref. [1] and [2]).
- b 2003 Major reconnaissance report covering land in the Silverdale North and Orewa West areas (Ref. [3]).
- c 2004 Geotechnical Investigation Report for the Wainui Road Subdivision (Ref. [4]), updated in October 2005 following scheme modifications (Ref. [5]).
- d 2006 Investigation report following purchase of Westlake property (Ref. [6]).
- e May 2014 Geotechnical Investigation Report for Precinct 2 (Ref. [7]).

Woods Ltd (Woods) undertook the engineering design for this stage and the overall subdivision.

Bulk earthworks commenced on site in late 2014 and were completed by October 2016. Earthworks comprised the following:

- a Stripping of vegetation, organic materials and topsoil to stockpile.
- b Installation of gully and subsoil drains.
- c Construction of 1 No. Shear Key (SK03) as shown on T+T Drawing 21854.001-P2S4D-101 in Appendix A2.
- d Cut to fill earthworks across the entire site, incorporating construction of 4 No. reinforced earth slopes (i.e. part of RE 602 and RE 604, RE 605 and RE 606), as shown on T+T Drawing 21854.001-P2S4D-101 in Appendix A2.

Civil earthworks commenced on site in November 2016 and were completed by June 2017, and comprised the following:

- a Minor cut to fill earthworks across parts of the site as part of final Lot development, as shown on the Woods Cut/Fill Contour As-Built Plan Earthworks Surface – Final Surface (Woods Ref 33221-04D-111-AB) in Appendix A1.
- b Construction of 1 No. timber pole retaining wall (i.e. Wall 320) in the location shown on the Woods Retaining Wall As-Built Plans (Woods Ref 33221-04D-130-AB to -131) in Appendix A1.
- c Installation of roading and services.

Overall subdivisional soil types are moderately expansive (Class M), based on laboratory testing undertaken in accordance with AS 2870:2011 (Ref. [9]). Due to this classification, soils lie outside the definition of good ground within NZS 3604:2011 (Ref. [10]). Building foundations will require either specific foundation design for expansive soils or foundation design in accordance with AS 2870:2011 (Ref. [9]). Subject to design issues outlined in Section 3, and CSIRO recommendations outlined in the appendices relating to expansive soils foundation design and home owner maintenance, each residential Lot is considered to have a building platform area generally suitable for domestic residential development subject to specific geotechnical assessment and foundation design due to the presence of expansive soils.

Foundation design for residential development should proceed in accordance with Sections 6.5 to 6.11 of this report.

1 Introduction

1.1 General

Tonkin + Taylor Ltd (T+T) was engaged by WFH Properties Ltd (WFH) to monitor and provide earthworks certification for the 46 No. Residential Lots contained within Stage 4D of Precinct 2 in the Millwater Subdivision in Silverdale. Stage 4D comprises residential Lots 342 to 343, 372, 400 to 410, 432 to 437, 448 to 454, 641 and 643 to 660 inclusive as shown on the Woods Final Contour As-Built Plans (Woods Ref 33221-04D-100-AB to -102) in Appendix A1.

Previous geotechnical investigation work across the subdivision was undertaken by T+T and reported in:

- a 2000 and 2001 Preliminary feasibility reporting (Ref. [1], [2]).
- b 2003 Major reconnaissance report covering land in the Silverdale North and Orewa West areas (Ref. [3]).
- c 2004 Geotechnical Investigation Report for the Wainui Road Subdivision (Ref. [4]), updated in October 2005 following scheme modifications (Ref. [5]).
- d 2006 Investigation report following purchase of Westlake property (Ref. [6]).
- e May 2014 Geotechnical Investigation Report for Precinct 2 (Ref. [7]).

The preliminary (Ref. [1], [2]) and investigation reports (Ref. [3], [4], [5], [6], [7]) noted the presence of existing instability comprising landsliding, soil creep and shallow slope movement across much of Precinct 2. These features were proposed to be stabilised, and/or undercut and replaced with engineered fill, during development works. Stability analyses further indicated that shear keys and geotechnical remediation works were also required to achieve satisfactory factors of safety against instability for the finished development of Stage 4D.

Earthworks compaction control, in terms of minimum shear strengths and maximum air voids, was recommended, and, along with other recommendations, has been incorporated into our control of the works and, where applicable, included in completion reporting.

The scope of work covered by this completion report includes:

- a Review of geotechnical investigation reporting for the site;
- b Monitoring and certification of earthworks operations in compliance with NZS 4431:1989 (Ref. [8]);
- c Monitoring and certification of construction of 1 No. timber pole retaining wall (i.e. Wall 320);
- d Assessment of soils for expansive conditions in accordance with AS 2870:2011 (Ref. [9]);
- e Certification of completed Lots for residential development in accordance with NZS 3604:2011 (Ref. [10]).

Woods Ltd (Woods) undertook subdivision engineering design and civil works construction observations. As-built plans showing final contours and cut and fill depths have been prepared by Woods and are attached in Appendix A1.

1.2 Description of Subdivision

The Millwater subdivision is situated to the north of the Silverdale Township, and west of the Metro Park East reserve area, and comprises approximately 260 hectares. The subdivision is bound to the south and west by Wainui Road, to the north by the Orewa Estuary and to the east by the Orewa Estuary and Millwater Parkway. The original site comprised a mix of farm properties and associated dwellings and existing residential developments.

The Precinct 2, Stage 4D area of the Millwater subdivision is located within what is known as Precinct 2 in the Silverdale North Structure Plan.

The Precinct 2 area is bound by Manuel Road to the northwest, Old Mill Road to the east, Wainui Road to the south and west, and Precinct 3 to the northeast. The overall Precinct 2 and Stage 4D areas are shown on T+T Drawing 21854.001-P2S4D-100 in Appendix A2.

Pre-development gradients within the Stage 4D area were gentle to moderately steep (1 in 15 to 1 in 4 (V:H)) with an overall fall to the south east.

Post-development gradients within the Stage 4D area are gentle to moderate (1 in 15 to 1 in 10 (V:H)) and generally fall to the south east as before. In order to form more level building platforms, 1 No. timber pole retaining wall and four reinforced earth slopes have been constructed along some Lot boundaries as shown on T+T Drawing 21854.001-P2S4D-101, and Woods Drawings 33221-04D-130-AB to -131.

Stage 4D is presently accessed from the existing Grut Greens.

1.3 Geological Setting

Published geological mapping and information indicates the Precinct 2 area is underlain by Northland Allochthon materials. In addition to the Northland Allochthon, our investigations identified the presence of alluvial materials on site.




Figure 1 - Local Geology (from Edbrooke)

Land south of the Orewa River is located on an area of extensively deformed and sheared mudstones and muddy to sandy limestones described as Onerahi Chaos – Northland Allochthon material. Recent stream alluvium and slope colluvium derived from residual Northland Allochthon material is mapped towards the base of the gullies at the bottom of the slopes. Recent stream alluvium and discontinuous areas of older Pleistocene Age alluvium are also likely to be present overlying the Northland Allochthon.

Summary descriptions of geological units in Wainui/Manuel Roads area (after Kermode 1991) are as follows:

a **Northland Allochthon**

Deformed sediments, commonly known as Onerahi Chaos - Northland Allochthon: forms hummocky rolling hills covering more than 100 km² west of Whangaparaoa Peninsula. Mixture of undifferentiated deposits of various and widely sized (cm-km), randomly oriented blocks comprising conglomerate limestone, mudstone, alternating sandstone and mudstone, and serpentinite in a matrix of closely fractured and crushed, moderately soft, grey, brown, and greenish grey mudstone and some sandstone (calcareous or siliceous). Some of the large blocks, especially of limestone, have been mapped individually.

b **Pleistocene Age Alluvium**

Up to 20 m thick and from 3 to 10 m above present base level: forms higher coastal and valley terraces throughout the map area; in places locally discontinuous or absent. These alluvial deposits are typically very thinly to very thickly bedded, yellow-grey to orange-brown, angular to well rounded, mixed sizes (usually graded, coarse becoming fine upwards) of mud, sand and gravel, comprising rock fragments and weathered rock residue from the hinterland. They include some beds of black, humus-rich clay and white, pumice silt.

Geological cross-sections through the Precinct 2, Stage 4D area are enclosed as Drawing Numbers 21854.001-P2S4D-103 to -104 in Appendix A2. Borehole logs from the post-earthworks investigations are enclosed in Appendix E.

Fill material placed across the site to form the final design profile typically comprised site-won Northland Allochthon.

2 Earthworks Operations

2.1 Plant

Bulk earthworks were undertaken by Hick Bros Civil Construction Ltd (Hicks). Various areas of soft and/or wet materials were encountered during the works and were undercut and replaced with engineered fill. Much of this undercut material was considered suitable for re-use as engineered fill when conditioned appropriately. Accordingly, mixing of the cohesive fill materials with lime/cement to facilitate fill placement and compaction was undertaken by Hiway Stabilizers Ltd (Hiway) under Hicks' control.

Civil works have been completed by Hopper Construction Ltd (Hoppers). Construction of the timber pole retaining wall was undertaken by ICB Retaining and Construction Ltd (ICB) under Hoppers' control.

Various earthworks equipment was used to undertake the works, comprising D6 and D8 bulldozers and scoops, motor scrapers, tractors and discs, sheepsfoot compactors, padfoot rollers, and a number of 12 to 35 tonne excavators. This plant generally carried out all construction earthworks.

Specialist contractors and plant were brought on site for pavement construction. Certification of the pavement construction is beyond the scope of this report.

2.2 Construction Programme

Subdivisional earthworks commenced from late 2014 through to October 2016 under Hicks' control. Civil earthworks and construction for the residential Lots were under Hoppers' control and were undertaken progressively from November 2016 through to completion in June 2017.

Key Stage 4D earthworks components included:

- a Stripping of vegetation, organic materials and topsoil to stockpile.
- b Installation of gully and subsoil drains.
- c Construction of 1 No. Shear Key (SK03) as shown on T+T Drawing 21854.001–P2S4D–101 in Appendix A2.
- d Cut to fill earthworks across the entire site, incorporating construction of 4 No. reinforced earth slopes (i.e. part of RE 602 and RE 604, RE 605 and RE 606), as shown on T+T Drawing 21854.001–P2S4D–101 in Appendix A1.

Key Stage 4D civil works components included:

- a Minor cut to fill earthworks across parts of the site as part of final Lot development, as shown on the Woods Cut/Fill Contour As-Built Plan Earthworks Surface – Final Surface (Woods Ref 33221–04D–111–AB) in Appendix A1.
- b Construction of 1 No. timber pole retaining wall (i.e. Wall 320) in the location shown on the Woods Retaining Wall As-Built Plans (Woods Ref 33221–04D–130–AB to –131) in Appendix A1.
- c Installation of roading and services.

The earthworks, reinforced earth slopes, shear keys, undercuts, subsoil drainage, and retaining wall as-built plans are included in Appendix A1 (Woods Drawings 33221–04D–100–AB to –102, –110 to –112, –120 and –130 to –131), and show the earthworks undertaken across the site.

2.3 Compaction Control

Compaction control criteria, consisting of maximum allowable air voids and minimum allowable shear strengths, were used for cohesive fill control. The Technical Specification included in our Geotechnical Investigation Report (Ref. [4],[5],[6],[7]) included the following requirement for the subdivisional earthworks:

Minimum Shear Strength and Maximum Air Voids Method

Minimum Undrained Shear Strength (Measured by insitu vane – IANZ calibrated)

General fills:

Average value not less than	140 kPa
Minimum single value	110 kPa

High Strength Structural fills (Shear Keys & Reinforced Earth Fill Slopes):

Average value not less than	150 kPa
Minimum single value	120 kPa

Maximum Air Voids Percentage (as defined in NZS 4402:1986)

General fills:

Average value not more than	10%
Maximum single value	12%

High Strength Structural fills (Shear Keys & Reinforced Earth Fill Slopes):

Average value not more than	8%
Minimum single value	10%

The average corrected shear strength value was determined over any ten consecutive tests.

Regular in situ density, strength and water content tests were carried out on the filling at, or in excess of, the frequency recommended by NZS 4431:1989 (Ref. [8]). Test results are contained in Appendix E.

Quality Control (QC) testing showed that the results for the filling were consistently meeting the required undrained shear strength and air voids criteria, demonstrating that the water content of placed fill was consistently at, or close to, optimum. To the best of our knowledge, any problems encountered were rectified, where required, by close monitoring of the selection of borrow materials, discing and remixing of the available soil types, and minor reworking.

3 Geotechnical Development Works

3.1 Subsoil Drainage

A network of subsoil drains has been installed within the original gully alignments across Precinct 2 during the original bulk earthworks, in addition to those drains installed as part of the shear key, reinforced earth slope and timber pole retaining wall construction.

The subsoil drains installed within the original gullies and shear key were excavated into the underlying rock to intercept groundwater and springs. The subsoil drains comprised 600mm to 1m wide trenches, installed in the base of the mucked out gully alignments, prior to placement of up to 8m of fill, and backfilled with:

- a 160mm diameter, Hiway grade, perforated Nexus pipes along the base of the trench.
- b SAP50 scoria over the top of the Nexus pipe to within 1m of the ground surface (at time of construction).
- c Bidim A19 geotextile filter-cloth over the top of the scoria.
- d Compacted, engineered fill within the top metre of the trench.

The shear key and gully drains discharge into the main downslope gully that runs centrally through Precinct 2.

Subsoil drains installed as part of reinforced earth slope construction comprised the following:

- a 160mm diameter, Hiway grade, perforated Nexus pipes along the base of the rear of the reinforced soil block.
- b SAP50 scoria over the top of the Nexus pipe and up the back face of the reinforced soil block, to within 2.0 metres of the ground surface (at time of construction).
- c Bidim A19 geotextile filter-cloth over the top of the scoria prior to placement of the reinforced soil.

The reinforced earth slope drains were connected to the reticulated stormwater system within Precinct 2.

In addition to the above, subsoil drains were installed as part of the retaining wall structure.

Timber pole wall drainage comprised a 110mm diameter Nexus pipe covered in SAP50 scoria installed along the rear of the timber poles and brought through under the base of the wall to discharge into the reticulated stormwater system. A cap of engineered fill was placed over the top of the drainage trench to limit surface seepage.

The subsoil drainage system and connections are shown on the Woods Shear Key, Undercuts & Subsoil Drains As-Built Plans (Woods Ref 33221-04D-120-AB) in Appendix A1, and on T+T Drawing 21854.001-P2S4D-102 in Appendix A2.

3.2 Shear Key

Based on stability analyses undertaken as part of the investigation reporting, shear keys were identified as being required across Precinct 2 to provide satisfactory factors of safety against instability for the finished development of Stage 4D.

Shear Key 03 (SK03) was excavated within Stage 4D during the recent bulk earthworks in the location shown on the T+T Drawing 21854.001-P2S4D-101, included in Appendix A2. Excavations for SK03 were inspected and mapped by an Engineering Geologist to check that the key base had been extended sufficiently into the underlying more competent Northland Allochthon rock materials, and that there were no apparent adverse structural features or lower strength materials exposed within

the base of the excavation. Any areas of suspect ground, including areas of identified land-slippage, were removed under the instruction of our site Geologist and replaced with well compacted engineered fill, placed in accordance with the bulk earthworks specification (Section 2.3 above).

The shear key long-section for SK03 was developed based on the mapping undertaken and is included in Appendix A2 (Drawings 21854.001–P2S4D–107). This section shows the materials exposed within the rear of the shear key excavation and relevant geological structural information mapped during our inspections.

Following completion of the shear key excavation, drainage blankets were placed along the rear face of the key, and comprised the following:

- a 160mm diameter perforated Hiway grade Nexus drain pipe: This was run along the base of the rear of the excavation and connected to the gully subsoil drainage in several locations (as per the Woods As-Built plan 33221–04D–120–AB). Additional Nexus drain pipes were also installed along mid-height benches where appropriate and connected into the key drainage outlet system.
- b SAP50 scoria: A layer of minimum 300mm thickness of SAP 50 was placed across the entire rear face, and extended to within 1.0m of the top of the key. It should be noted that the top of the key at this stage generally coincided with the original ground surface.
- c Bidim A19 geotextile filtercloth: This was placed over the surface of the SAP 50 scoria to prevent contamination of the drainage aggregate with overlying bulk earthworks materials.

The rear face drainage blanket was extended up to at least 1 metre above the soil / rock interface to intercept perched groundwater flows which typically flows along this interface.

Ground conditions exposed during shear key construction were generally as anticipated from the design stage of the development. The slope stability analysis results from the original design phase are discussed in Section 4.

3.3 Reinforced Earth Slopes

Four reinforced earth (RE) slopes (i.e. part of RE602 and RE 604, RE 605 and RE 606) were constructed during the recent bulk earthworks within Stage 4D.

The slopes comprise biaxial geogrids placed at 0.5m (vertical) intervals within the well compacted engineered fill, placed in accordance with the bulk earthworks specification (Section 2.3 above). The grids extend up to within 1.5m (vertical) of the slope crest. They have been placed at various lengths, starting at the face of the slope.

Typical cross-sections through the RE slopes are shown on T+T Drawing 21854.001–P2S4D–105 in Appendix A2.

The placement of the geogrid allows steeper finished gradients than is typically possible with unreinforced bulk fills, and minimises the risk of instability across the face of the slope, particularly where finished gradients across the slopes are up to 1 in 1.5 (V:H).

Construction of the RE slopes comprised the following:

- a Foundation preparation;
- b Placement and compaction of fill to the required levels;
- c Placement of the geogrid layers, ensuring that the grid is held tightly in place;
- d Spreading of fill across the surface of the geogrid with lightweight plant;
- e Compaction and placement of further fill up to the level of the next grid layer;

- f Installation of Enkamat across the face of any slopes steeper than 1 in 2 (V:H) to assist in retention of the topsoil facing while vegetation is established.

The fill was placed and compacted beyond the limit of the final slope face and then trimmed back to ensure full compaction of the slope face was achieved, taking care not to damage the geogrid.

As noted in Section 3.1, a drainage blanket was installed at the rear of the reinforced block of soil and comprised a minimum of 300mm thickness of SAP50 scoria, covered in Bidim A19 geotextile filtercloth and a cap of cohesive fill 2.0m in thickness. A 160mm diameter perforated Nexus pipe at the base of the drainage blanket provides a discharge outlet for any groundwater captured in the drainage blanket. The drainage pipe is connected into the stormwater system.

This slope has been designed to accommodate construction of a lightweight structure of up to 10kPa distributed load at the crest of the slope.

The reinforced earth slope drainage system is also shown on the T+T As-Built plans in Appendix A2.

3.4 Timber Pole Wall

One timber pole retaining wall was constructed across this stage of the subdivision, comprising Wall 320 at the location shown on T+T Drawing 21854.001–P2S4D–101. This wall was designed by T+T and allow for the various design conditions encountered across the stage, including toe slopes, slope surcharges and vehicle surcharges, as appropriate. Construction drawings for Wall 320 were issued in September 2016 and a copy of these are included in Appendix A2. This wall was constructed during the Civils construction stage by ICB under Hoppers' control.

The wall comprises high density timber poles installed to various depths dependent on design conditions. Inspections for this wall was undertaken by T+T staff to confirm pile hole diameter, depth and spacing, pile sizes, and installation of drainage materials and lagging, in accordance with the design drawings.

The drainage pipes from behind the wall are connected into the stormwater system, as shown on the Woods subsoil drainage as-built plans in Appendix A1.

This wall has been designed to accommodate a maximum 5kPa surcharge, although development immediately behind/above the wall is likely to be precluded by Council planning rules.

Certification of Wall 320 in accordance with the relevant Engineering Approval is to be supplied under a separate cover.

4 Stability Analyses

As noted in Section 1, slope stability analyses undertaken during the investigation stage of the project identified the need for shear keys to be constructed across Precinct 2 so as to provide acceptable factors of safety against slope instability for the finished development of Stage 4D.

Observations and monitoring were undertaken during bulk earthworks construction to confirm that the ground conditions exposed were consistent with the assumptions made in the stability analyses.

We are satisfied that the design stability analyses remain valid for the completed works on the following basis:

- a the exposed ground conditions generally conform to those assumed for design;
- b the as-built profiles match design levels;
- c the earthworks monitoring shows compliance with specified criteria, upon which fill properties have been based.

5 Project Evaluation / Building Design Considerations

5.1 General

Ground conditions within Precinct 2, Stage 4D straddle a range of “design conditions” including cut ground, filled ground and expansive soils. The following sections set out relevant geotechnical design issues.

5.2 Bearing capacity for building foundations

All filled and natural ground within the influence of conventional residential shallow strip and pad foundation loads is assessed as generally having a geotechnical ultimate bearing capacity of 300kPa, as required by NZS 3604:2011 (Ref. [10]). This corresponds to a factored (Ultimate Limit State) bearing capacity of 150kPa and working (Serviceability Limit State) bearing capacity of 100kPa.

Due to the presence of expansive soils, foundation conditions fall outside the definition of “good ground” contained in NZS 3604:2011 (Ref. [10]). In terms of AS 2870:2011 (Ref. [9]), the soils present are considered to lie within Site Class M (moderately expansive) with characteristic surface movements anticipated to be in the range of 20mm to 40mm. Due allowance should be made for expansive soils, as discussed in Section 5.11.

Where a geotechnical ultimate bearing capacity greater than 300kPa is required to support any dwelling constructed outside the scope of NZS 3604:2011 (Ref. [10]), further specific site investigation and design of foundations will be required.

5.3 Settlement

From our inspections during earthworks operations, and the results of compaction quality control testing, we consider that differential settlement induced by self-weight of engineered fill should now be largely complete. Further settlements should be within normally accepted design tolerances of 25mm, as outlined in NZS 3604:2011 (Ref. [10]), with respect to conventional building development.

In order to minimise the risk of ground settlements exceeding 25 mm, NZS 3604:2011 (Ref. [10]) allows a maximum fill surcharge of 600 mm over the building platform during future development. Filling in excess of this thickness should be subject to specific foundation design and assessment.

5.4 Retaining walls

Due to the shallow grades across most of the Stage 4D Lots, it is not anticipated that significant retaining walls will be required as part of any Lot development. However, if walls are required, then the retaining wall design will be dependent on the site specific requirements.

For preliminary design we recommend the use of the following geotechnical design parameters:

$$\gamma = 18 \text{ kN/m}^3,$$

$$c' = 0 \text{ kPa},$$

$$\phi' = 30^\circ,$$

$$K_a = 0.30,$$

$$K_p = 3.33,$$

“Su” of 50kPa for the embedment soil (subject to confirmation during construction).

These values are based on level ground above and below the wall and will require appropriate amendment to allow for slope, traffic and other surcharges or toe slopes and the specific lot geometry and development requirements, as applicable.

All retaining walls should include a layer of free draining granular fill (with geotextile over the top) immediately behind the wall covered with a 0.3m thick (minimum) compacted clay fill cap, with intercepted groundwater seepage piped into the reticulated stormwater system.

Any walls greater than 1.5m retained height will require a geotechnical assessment, as a minimum, to check and confirm that the stability of the subject (or adjacent) Lot is not detrimentally affected.

The existing timber pole retaining wall constructed within the Precinct 2 Stage 4D area is shown on the Woods Retaining Wall As-Built Plans (Woods Ref 33221-04D-130-AB to -131). This wall have been designed to accommodate a maximum 5kPa surcharge, although development immediately behind/above the walls is likely to be precluded by Council planning rules. The presence of this wall should be taken into account for any proposed works downslope of the wall, specifically to ensure that any proposed cuts do not undermine the base of the wall. In general, earthworks should be limited to no closer than 1.5m from the toe of the wall.

For clarity, the Lots within Stage 4D that will need to consider the presence of the existing retaining wall during site development are:

- a Timber wall 320 – Lots 402 to 407, 643 to 645, 647 to 648, and 657 to 660 inclusive

5.5 Subsoil Drainage

Following gully muckouts during initial bulk earthworks, groundwater drainage was installed using Nexus drains covered in geotextile cloth to permanently handle ground water flows.

The extent of the subsoil drainage systems are shown on the Woods Shear Key, Undercuts & Subsoil Drains As-Built Plan (Woods Ref 33221-04D-120-AB) in Appendix A1, and on T+T Drawing 21854.001-P2S4D-102 in Appendix A2.

This drainage system is relatively deep and located so that it is unlikely to be encountered during future residential site development and is expected to be maintenance free. Any deep excavations should take account of the presence of these drains nonetheless. If a drain is encountered, damaged, or identified as defective, repairs should be observed by a Chartered Professional (Geotechnical) Engineer familiar with this report, and notified to Auckland Council.

The Woods Shear Key, Undercuts & Subsoil Drains As-Built Plan (Woods Ref 33221-04D-120-AB) shows the location of the subsoil drainage through this Stage.

5.6 Post Earthworks Investigations

Following the completion of earthworks operations, T+T have undertaken supplementary fieldwork to confirm the consistency of the natural subsoils and engineered fill. From the investigations, we confirm that the subsoils are considered to have a geotechnical ultimate bearing capacity of 300kPa, as required by NZS 3604:2011 (Ref. [10]). This corresponds to a factored (Ultimate Limit State) bearing capacity of 150kPa and working (Serviceability Limit State) bearing capacity of 100kPa. Associated borehole logs and site plan are attached in Appendix E (T+T Drawing 21854.001-P2S4D-110).

5.7 Stormwater

Public stormwater services have been installed within the Precinct 2, Stage 4D. Stormwater and runoff from roofs, decks and paved areas, together with discharges from retaining wall drains and other subsoil drains must be connected directly into the public stormwater drainage network.

5.8 Service lines

Trench backfill has been compacted to minimise potential for future settlements. However, where building envelopes lie adjacent to or across service lines, all foundations should extend and be founded below the 45 degree zone of influence line from pipe inverts. This requirement is to avoid excessive pipe surcharges, and to allow for future maintenance of the system without detrimentally affecting adjacent structures. Subject to approval from Auckland Council, foundations may extend and bridge over service lines provided specific foundation design is undertaken.

A copy of the stormwater as-built plans are included in Appendix A1 (Woods Stormwater As-Built Plans, Woods Ref 33221-4D-300-AB to -304).

5.9 Road subgrades

Based on the fill monitoring and site observations during development, filled and natural ground within the road and vehicle access Lots is considered generally suitable for the proposed residential pavements. Subgrade strength testing was carried out following excavation to formation levels along the road alignments. These subgrade test results were passed on to Woods for use in their pavement design. All road subgrades have been lime and cement stabilised to assist in pavement strengths, and to minimise the impact of expansive soils on road pavements.

For future road construction in other parts of the Precinct 2 Stage 4D development, within natural ground, a design CBR of 2% is considered appropriate while, within engineered fill areas, a design CBR of 7% is appropriate.

5.10 Topsoil

Following completion of topsoil spreading and grassing, topsoil depths were measured in each of the Lots and these are shown on T+T Drawing 21854.001-P2S4D-112 attached in Appendix E. Due to variations in placement depths and earth worked surface levels, topsoil depths may vary from those recorded.

5.11 Expansive soils

Expansive soils (or “reactive soils” using Australian terminology) are clay soils that undergo appreciable volume change upon changes in moisture content. The reactivity and the typical range of movement that could be expected from soils underlying any given building site depend on the amount of clay present, clay mineral type, and proportion, depth and distribution of clay throughout the soil profile. Moisture changes tend to occur slowly in clays and produce swelling upon wetting and shrinkage upon drying.

Apart from seasonal moisture changes (wet winters / dry summers) other factors that can influence soil moisture content include:

- a Influence of garden watering and site drainage;
- b The presence of large trees (especially fast growing Australian species such as eucalyptus) close to building envelopes, and;
- c Initial soil moisture conditions at construction time.

Visually, the surfaces of expansive soils are noted for developing extensive cracking during dry periods (especially late summer through autumn in Auckland) and can be locally identified by this feature when sites are excavated and left for a week or two to dry out. Further information on expansive soils is given in Appendices C and D of this report.

In order to assess for the presence of expansive soils within this stage of the development, representative soil samples were retrieved from near surface strata and tested by Geotechnics Ltd to determine soil shrinkage characteristics in accordance with AS 1289.7.1.1.

Based on the laboratory results (attached in Appendix E), the foundation soils on this stage of the subdivision lie outside the definition of 'good ground' as outlined in NZS 3604:2011 (Ref. [10]).

In terms of AS 2870:2011 (Ref. [9]), the soils present are considered to lie within Site Class M (moderately expansive) with characteristic surface movements anticipated to be in the range of 20mm to 40mm.

Accordingly, building foundations on this stage of the subdivision will need to be subject to specific foundation design by a Chartered Professional Engineer familiar with the contents of this report and responsible for design of structural elements (including foundations) of the building. Reference should be made to AS 2870:2011 (Ref. [9]) for assistance.

6 Statement of Professional Opinion as to the Suitability of Land for Building Development

I, Mr C.J. Freer of Tonkin & Taylor Ltd, P O Box 5271, Wellesley St, Auckland, hereby confirm that:

- 6.1 I am a Chartered Professional Engineer experienced in the field of geotechnical engineering and an authorised representative of Tonkin + Taylor who was retained by WFH Properties Ltd as the Geotechnical Engineer on Precinct 2 Stage 4D (comprising residential Lots 342, 343, 372, 400 to 410, 432 to 437, 448 to 454, 641 and 643 to 660 inclusive) of the Millwater Residential Subdivision Development off the Millwater Parkway in Silverdale. Inspection and observation of the works have been carried out during construction by either myself or staff acting under my direction.
- 6.2 The extents of preliminary investigations are described in Tonkin & Taylor Ltd Precinct 2 Geotechnical Investigation Report Ref No. 21854.001 dated May 2014. The conclusions and recommendations of those documents have been re-evaluated in the preparation of this report. Details of all earthworks control tests performed are enclosed (Appendix E).
- 6.3 The Contractors have confirmed that the work undertaken has been completed in accordance with the drawings, specifications and any variations issued and is consistent with the inspections and observations carried out by Tonkin & Taylor Ltd. Complete Construction Certificates have been provided by the Contractors and are presented in Appendix B. Tonkin & Taylor Ltd accepts no liability for any errors or omissions represented by those documents.
- 6.4 On the basis of our observations and inspections together with the information supplied by others, including the Contractor's Construction Certificates, it is my professional opinion, not to be construed as a guarantee that:
 - 6.4.1 The earth fills shown on the attached Woods drawings, Project No 33221, Millwater, Precinct 2, Stage 4D, Drawing Numbers 33221-04D-100-AB to -102 and -110 to -112, have been generally placed in compliance with NZS 4431:1989 (Ref. ([8])).
 - 6.4.2 The completed earthworks give due regard to land slope and foundation stability considerations.
- 6.5 **For Residential Lots 342, 343, 372, 432 to 437 and 448 to 454 inclusive:**
 - 6.5.1 These Lots contain a "Building Line Restriction" relating to the reinforced earth slopes which form the 1 in 1.5(V:H) slopes along the Lot boundaries. The restriction zone is shown on T+T Drawing 21854.001-P2S4D-110 in Appendix A2. Excavation, filling and/or construction within this zone is not to be undertaken, to ensure stability of the slope is not compromised.
 - 6.5.2 The presence of geogrids within the reinforced earth slopes is brought to the attention of future building and services designers. The topmost grid is located between 1 to 2 metres below the surface at the top of the slope, and does not generally extend more than 2 metres back from the crest of the slope. It is not expected that the grids will be encountered during future development of these Lots, however, the presence of the grids should be recognized. Any exposure and/or damage and subsequent repair to the grids during any future development must be observed and certified by a Chartered Professional Engineer (Geotechnical) familiar with the contents of this report.

Design of the reinforced earth slope has assumed a maximum distributed load of 10kPa (dead plus live loads) up to the crest of the slope.

6.5.3 Any cut or fill walls greater than 1.5m retained height, or of any height within 2m of the building restriction lines shown on T+T Drawing 21854.001-P2S4D-110 in Appendix A2, will require a geotechnical assessment, as a minimum, to ensure stability of the subject or adjacent Lot is not detrimentally affected.

6.6 For Residential Lots 342, 343, 372, 400 to 410, 432 to 437, 448 to 454, 641 and 643 to 660 inclusive:

6.6.1 Foundation design

The filled and natural ground within residential Lot boundaries is considered generally suitable for the erection thereon of light timber framed, flexibly clad residential buildings subject to clauses 6.6.2 to 6.6.5.

6.6.2 Bearing capacity

Foundation design for these Lots should limit geotechnical ultimate bearing capacity to 300 kPa (factored (ULS) 150 kPa, working (SLS) 100 kPa). This is as specified in NZS 3604:2011 (Ref. [10]).

6.6.3 Expansive soils

Due to the presence of expansive clay soils, foundation soils lie outside the definition of 'good ground' in NZS 3604:2011 (Ref. [10]). Soils are considered to lie in Site Class M (moderately expansive) as defined in AS 2870:2011 (Ref. [9]) with anticipated characteristic surface ground movements of 20mm to 40mm. Clause 6.5.3.1 of this Geotechnical Completion Report may be used for expansive soil foundation design on this subdivision:

6.6.3.1 Specific foundation design for expansive soils

Specific foundation design should be undertaken by a Chartered Professional Engineer familiar with the contents of this report and responsible for design of structural elements (including foundations) of the building.

The minimum specific design requirements set for expansive soils within this clause are:

- i) Minimum foundation embedment of 600 mm following topsoil removal and benching of building platform areas to finished ground levels
- ii) Four bar steel reinforcing cages should be used
- iii) For buildings having brittle exterior cladding, for example brick veneer, stucco plaster, solid plaster, block work, styrofoam type cladding or sprayed plaster over harditex systems etc, the potential effects of seasonal ground movements need to be considered by the building designer.

The above minimum requirements within this clause may be superceded if individual engineers are able to demonstrate their specific design solutions are applicable to site soil conditions to the satisfaction of Auckland Council. Specific design may be undertaken by first principles or by reference to AS 2870:2011 (Ref. [9]), Section 4 and related documents.

6.6.4 Floor Slab Construction

Slab on grade construction is expected to be relatively straightforward across the subdivision, but problems can occur with slab construction on shrink/swell sensitive soils. In soils which become desiccated in summer, subsequent capillary moisture rise may cause dry soils to wet up and swell, causing slab uplift and building distress. Alternatively, construction during winter may result in subgrade soils with high moisture contents drying out through summer, with subsequent soil shrinkage and possible building deformation.

The structural engineer should take likely construction timeframes into account and confirm that their design and construction methodologies will accommodate the soil shrinkage or swelling that may occur.

The Contractor should ensure that the ground beneath the floor slab areas is suitably conditioned to ensure that the subgrade is neither too dry nor too wet prior to hardfill placement and concrete pouring to avoid undue shrink or swell movements.

6.6.5 Building maintenance - Owners responsibility

The owner is responsible for maintenance of the building and site and should be familiar with the performance and maintenance requirements set out in CSIRO sheet BTF18 Foundation Maintenance and Footing Performance: A Home Owners Guide. A copy of this sheet is included in Appendix D.

6.6.6 Retaining walls / Earthworks

No retaining wall construction in excess of 1.5 metres height and no earthworks involving fills in excess of 600mm depth should take place on these Lots unless endorsed by a suitable design undertaken by a Chartered Professional (Geotechnical) Engineer familiar with the contents of this report and responsible for design of structural elements of the building.

6.7 Underfill (Subsoil) drainage

Underfill (Subsoil) drains have been installed during subdivisional development in the locations shown on the Woods Shear Key, Undercuts & Subsoil Drains As-Built Plan (Woods Ref 33221-04D-120-AB) in Appendix A1, and on T+T Drawing 21854.001-P2S4D-102 in Appendix A2. These drains are considered to be maintenance free. This drainage system is relatively deep and located so that it is unlikely to be encountered during future residential site development. Although future works are unlikely to encounter the drains, their location should be considered prior to designing deep foundations and, if damaged, repairs should be observed by a Chartered Professional (Geotechnical) Engineer familiar with this report, and notified to Auckland Council.

The Woods Shear Key, Undercuts & Subsoil Drains As-Built Plan (Woods Ref 33221-04D-120-AB) shows the location of the subsoil drains through these Lots.

6.8 Stormwater and Sanitary Sewer Lines

Where building envelopes lie adjacent to or across service lines, all foundations should extend and be founded below the 45 degree zone of influence line extending from pipe inverts. This requirement is to avoid excessive pipe surcharges, and to allow for future maintenance of the system without detrimentally affecting adjacent structures. Subject to approval from Auckland Council, foundations may extend and bridge over service lines provided specific foundation design is undertaken. A copy of the stormwater as-built plans are included in Appendix A1.

6.9 Road and Access Lots

Based on the fill monitoring and site observations undertaken during site development, the filled and natural ground within Precinct 2, Stage 4D is considered generally suitable for residential road and accessway construction. Scala penetrometer testing should be undertaken when road subgrades have been prepared to confirm subgrade strengths. Subject to such subgrade testing, for future road construction in other parts of the Precinct 2 Stage 4D development, within natural ground, a design CBR of 2% is considered appropriate, while within engineered fill areas, a design CBR of 7% is appropriate.

6.10 Unexpected ground conditions

Our assessment is based on interpolation between borehole positions, site observations and periodic earthworks control visits. Local variations in ground conditions may occur. Although unlikely, unfavourable ground conditions may be encountered during site benching and footing excavations. It is important that we be contacted in this eventuality, or in the event that any variation in subsoil conditions from those described in the report are found. Design assistance is available as required to accommodate any unforeseen ground conditions present.


7 Applicability

This report has been prepared for the benefit of WFH Properties Ltd with respect to the particular brief given to us and it may not be relied upon in other contexts or for any other purpose without our prior review and agreement.

It does not remove the necessity for the normal inspection of foundation conditions at the time of erection of any dwelling, especially in cases where concrete blockwork and/or brick veneer or stucco plaster buildings are sited partly on fill or partly on natural ground, or where they are entirely sited on filling whose depth changes significantly across the building platform.


Tonkin & Taylor Ltd

Report prepared by:



Andrew Linton
Senior Geotechnical Engineer

Technical review by:



Andrew Stiles
Senior Geotechnical Engineer

Authorised for Tonkin & Taylor Ltd by:



Chris Freer
Project Director BE (Civil), MIPENZ, C.P. Eng.

JXXL


p:\21854\21854.001 - precinct 2\gcr\stage 4d\jxxl 170614 p2s4d-gcr.docx

8 References

- [1] Tonkin & Taylor Ltd., October 2001. *Stoney Block*, T+T Ref. 18214.
- [2] Tonkin & Taylor Ltd., May 2001. *Silverdale Blocks, Silverdale, Geotechnical Issues – Future Medium Density Development*, T+T Ref. 18213.
- [3] Tonkin & Taylor Ltd., November 2003. *Silverdale North and Orewa West Blocks, Silverdale, Geotechnical Issues – Future Medium Density Development*, T+T Ref. 20914.
- [4] Tonkin & Taylor Ltd., November 2004. *Wainui Road Subdivision, Silverdale, Geotechnical Investigation Report*, T+T Ref. 21854.
- [5] Tonkin & Taylor Ltd., October 2005. *Wainui Road Subdivision, Silverdale, Geotechnical Investigation Report – Scheme Plan 7*, T+T Ref. 21854.
- [6] Tonkin & Taylor Ltd., March 2006. *Silverdale North – Westlake Block, Geotechnical Investigation Report*, T+T Ref. 21854.
- [7] Tonkin & Taylor Ltd., June 2014. *Millwater – Precinct 2, Geotechnical Investigation Report*. T+T Ref. 21854.001
- [8] New Zealand Standards, 1989. *NZS 4431:1989 Code of Practice for Earth Fill for Residential Development*.
- [9] Standards Australia, 2011. *AS 2870:2011 Residential slabs and footings*.
- [10] New Zealand Standards, 2011. *NZS 3604:2011 Timber Framed Buildings*.

Appendix A1: Woods Drawings

- **33221-04D-100-AB to -102** **Final Contour As-Built Plans**
- **33221-04D-110-AB** **Cut/Fill Contour As-Built Plan**
Original Surface – Earthworks Surface
- **33221-04D-111-AB** **Cut/Fill Contour As-Built Plan**
Earthworks Surface – Final Surface
- **33221-04D-112-AB** **Cut/Fill Contour As-Built Plan**
Original Surface – Final Surface
- **33221-04D-120-AB** **Shear Key, Undercuts & Subsoil Drains As-Built Plan**
- **33221-04D-130-AB to -131** **Retaining Wall As-Built Plans**
- **33221-04D-300-AB to -304** **Stormwater As-Built Plans**



SEE SHEET 101

SEE SHEET 102

DISCLAIMER:
THE INFORMATION PORTRAYED ON THIS PLAN IS INTENDED TO BE SOLELY USED AS THE BASE DATA FOR THE PURPOSES OF 224C APPLICATION TO COUNCIL.
WFH PROPERTIES LTD AND WOODS AND PARTNERS CONSULTANTS ACCEPT NO RESPONSIBILITY FOR ANY BUILDING DESIGN OR CONSTRUCTION WORK BASED ON THIS DRAWING FILE.

I certify that these As-built Plans are an accurate record of the works undertaken and that:

- The coordinates (X,Y) are in terms of NZTM on NZGD2000
- The Levels (Z) are in terms of Auckland Vertical Datum 1946 (MSL) LINZ datum

Signed: _____
Registered Professional Surveyor

Date: 31/07/2017

Name: ROWAN HALLAM

REVISION DETAILS	NAME	DATE

NOTES
1. CONTOURS ARE AT 0.5 METER INTERVALS

LEGEND	
	CONTOURS MAJOR
	CONTOURS MINOR
	STAGE BOUNDARIES
	LOT BOUNDARIES

CLIENT:




WOODS
Engineers. Surveyors. Planners.

**MILLWATER
PRECINCT 2
STAGE 4D**

**FINAL CONTOUR
AS-BUILT PLAN**

AUCKLAND COUNCIL

DESIGNED: RV	ASBUILT
CHECKED: KR	DRAWN: KR
APPROVED: RH	SURVEYED: WOODS
JOB NUMBER: 33221	SCALE: 1:1500 @ A3
ISSUED: JULY 2017	
DWG. NO. 33221-04D-100-AB	REV.



REVISION DETAILS		NAME	DATE

NOTES
1. CONTOURS ARE AT 0.5 METER INTERVALS

LEGEND
— CONTOURS MAJOR
- - CONTOURS MINOR
- - STAGE BOUNDARIES
— LOT BOUNDARIES

CLIENT:
WFH PROPERTIES

WOODS
Engineers. Surveyors. Planners.

**MILLWATER
PRECINCT 2
STAGE 4D**

**FINAL CONTOUR
AS-BUILT PLAN**

AUCKLAND COUNCIL

DESIGNED: JB	ASBUILT
CHECKED: KR	DRAWN: KR
APPROVED: RH	SURVEYED: WOODS
JOB NUMBER: 33221	SCALE: 1:750 @ A3
ISSUED: JULY 2017	
DWG. NO. 33221-04D-101-AB	REV.

DISCLAIMER:
THE INFORMATION PORTRAYED ON THIS PLAN IS INTENDED TO BE SOLELY USED AS THE BASE DATA FOR THE PURPOSES OF 224C APPLICATION TO COUNCIL.
WFH PROPERTIES LTD AND WOODS AND PARTNERS CONSULTANTS ACCEPT NO RESPONSIBILITY FOR ANY BUILDING DESIGN OR CONSTRUCTION WORK BASED ON THIS DRAWING FILE.


I certify that these As-built Plans are an accurate record of the works undertaken and that:


- The coordinates (X,Y) are in terms of NZTM on NZGD2000
- The Levels (Z) are in terms of Auckland Vertical Datum 1946 (MSL) LINZ datum

Signed:
Registered Professional Surveyor

Date: 31/07/2017

Name: ROWAN HALLAM





REVISION DETAILS		NAME	DATE

NOTES
1. CONTOURS ARE AT 0.5 METRE INTERVALS

LEGEND
— ZERO CONTOUR
— CUT CONTOUR
— FILL CONTOUR
- - - STAGE BOUNDARIES
— LOT BOUNDARIES

CLIENT:
WFH PROPERTIES

WOODS
Engineers. Surveyors. Planners.

**MILLWATER
PRECINCT 2
STAGE 4D**

CUT/FILL CONTOUR AS-BUILT
EARTHWORKS SURFACE - FINAL
SURFACE

AUCKLAND COUNCIL

DESIGNED: RV	ASBUILT
CHECKED: KR	DRAWN: KH
APPROVED: MRH	SURVEYED: WOODS
JOB NUMBER: 33221	SCALE: 1:1000 @ A3
ISSUED: JULY 2017	
DWG. NO. 33221-04D-111-AB	REV.

DISCLAIMER:
THE INFORMATION PORTRAYED ON THIS
PLAN IS INTENDED TO BE SOLELY USED AS
THE BASE DATA FOR THE PURPOSES OF 224C
APPLICATION TO COUNCIL.
WFH PROPERTIES LTD AND WOODS AND
PARTNERS CONSULTANTS ACCEPT NO
RESPONSIBILITY FOR ANY BUILDING DESIGN
OR CONSTRUCTION WORK BASED ON THIS
DRAWING FILE.


I certify that these As-built Plans are an accurate record of the works undertaken and that:

- The coordinates (X,Y) are in terms of NZTM on NZGD2000
- The Levels (Z) are in terms of Auckland Vertical Datum 1946 (MSL) LINZ datum


Signed: _____
Registered Professional Surveyor

Date: 31/07/2017

Name: ROWAN HALLAM



REVISION DETAILS	NAME	DATE
<div> <div> <h3>NOTES</h3> <p>1. CONTOURS ARE AT 0.5 METRE INTERVALS</p> </div> <div> <h3>LEGEND</h3> <ul style="list-style-type: none"> ZERO CONTOUR CUT CONTOUR FILL CONTOUR STAGE BOUNDARIES LOT BOUNDARIES </div> </div>		
<div> <div> <p>CLIENT:</p>  </div> <div>  </div> </div>		
<div> <h2>MILLWATER PRECINCT 2 STAGE 4D</h2> </div>		
<div> <h3>CUT/FILL CONTOUR AS-BUILT ORIGINAL SURFACE - FINAL SURFACE</h3> </div>		
<div> <p>AUCKLAND COUNCIL</p> </div>		
<div> <div>DRAWN: KR</div> <div>CHECKED: KR</div> <div>APPROVED: MRH</div> <div>JOB NUMBER: 33221</div> <div>ISSUED: JULY 2017</div> </div>	<div> <div>ASBUILT</div> <div>DRAWN: KH</div> <div>SURVEYED: WOODS</div> <div>SCALE: 1:1000 @ A3</div> </div>	
DWG. NO.	33221-04D-112-AR	REV.



DISCLAIMER:
THE INFORMATION PORTRAYED ON THIS PLAN IS INTENDED TO BE SOLELY USED AS THE BASE DATA FOR THE PURPOSES OF 224C APPLICATION TO COUNCIL.
WFH PROPERTIES LTD AND WOODS AND PARTNERS CONSULTANTS ACCEPT NO RESPONSIBILITY FOR ANY BUILDING DESIGN OR CONSTRUCTION WORK BASED ON THIS DRAWING FILE.

REVISION DETAILS	NAME	DATE

LEGEND	
	NOVACOIL SUBSOIL DRAINS
	REINFORCED EARTH & RETAINING WALL SUBSOIL DRAINS
	EXISTING STORMWATER DRAINAGE
	NEW STORMWATER DRAINAGE
	STAGE BOUNDARIES
	LOT BOUNDARIES
	CONTOURS
	SHEAR KEY & UNDERCUT AREAS

NOTES
1. CONTOURS ARE AT 0.5 METRE INTERVALS

CLIENT:

Engineers. Surveyors. Planners.

**MILLWATER
PRECINCT 2
STAGE 4D**

**SHEAR KEY, UNDERCUTS &
SUBSOIL DRAINS
AS-BUILT PLAN**

AUCKLAND COUNCIL

I certify that these As-built Plans are an accurate record of the works undertaken and that:


- The coordinates (X,Y) are in terms of NZTM on NZGD2000
- The Levels (Z) are in terms of Auckland Vertical Datum 1946 (MSL) LINZ datum

Signed: Registered Professional Surveyor

Date: 31/07/2017

Name: Rowan Hallam

DESIGNED: RV	ASBUILT
CHECKED: KR	DRAWN: KR
APPROVED: RH	SURVEYED: WOODS
JOB NUMBER: 33221	SCALE: 1:1000 @ A3
ISSUED: JULY 2017	
DWG. NO. 33221-04D-120-AB	REV.



REVISION DETAILS		NAME	DATE

NOTE:
BOTTOM FACE OF WALL AS SHOWN IS
FRONT FACE OF WOODEN POSTS

BOTTOM FACE OF WALL
AS SHOWN ON PLAN

POSTS ○○○○

WOODEN RETAINING WALL

LEGEND:

- BOTTOM FACE OF WALL
- TOP FACE OF WALL
- EXISTING WALL
- CATCH PIT/BERM SUMP
- STORMWATER MANHOLE
- FENCES
- STORMWATER LINE
- BOUNDARY
- WALL DRAINAGE

CLIENT:

WFH
PROPERTIES

WOODS
Engineers. Surveyors. Planners.

**MILLWATER
PRECINCT 2
STAGE 4D**

**RETAINING WALL AS-BUILT
PAGE 1 OF 2**

AUCKLAND COUNCIL

DESIGNED: RV	ASBUILT
CHECKED: KR	DRAWN: KR
APPROVED: MRH	SURVEYED: WOODS
JOB NUMBER: 33221	SCALE: 1:1000 @ A3
ISSUED: JULY 2017	
DWG. NO. 33221-04D-130-AB	REV.

DISCLAIMER:
THE INFORMATION PORTRAYED ON THIS
PLAN IS INTENDED TO BE SOLELY USED AS
THE BASE DATA FOR THE PURPOSES OF 224C
APPLICATION TO COUNCIL.
WFH PROPERTIES LTD AND WOODS AND
PARTNERS CONSULTANTS ACCEPT NO
RESPONSIBILITY FOR ANY BUILDING DESIGN
OR CONSTRUCTION WORK BASED ON THIS
DRAWING FILE.


I certify that these As-built Plans are an accurate record of the works undertaken and that:

- The coordinates (X,Y) are in terms of NZTM on NZGD2000
- The Levels (Z) are in terms of Auckland Vertical Datum 1946 (MSL) LINZ datum

Signed: _____
Registered Professional Surveyor

Date: 31/07/2017

Name: Rowan Hallam



DISCLAIMER:
THE INFORMATION PORTRAYED ON THIS
PLAN IS INTENDED TO BE SOLELY USED AS
THE BASE DATA FOR THE PURPOSES OF 224C
APPLICATION TO COUNCIL.
WFH PROPERTIES LTD AND WOODS AND
PARTNERS CONSULTANTS ACCEPT NO
RESPONSIBILITY FOR ANY BUILDING DESIGN
OR CONSTRUCTION WORK BASED ON THIS
DRAWING FILE.

REVISION DETAILS		NAME	DATE

NOTE:
BOTTOM FACE OF WALL AS SHOWN IS
FRONT FACE OF WOODEN POSTS

BOTTOM FACE OF WALL
AS SHOWN ON PLAN

POSTS ○○○○

WOODEN RETAINING WALL

LEGEND:

- BOTTOM FACE OF WALL
- TOP FACE OF WALL
- EXISTING WALL
- CATCH PIT/BERM SUMP
- STORMWATER MANHOLE
- FENCES
- STORMWATER LINE
- BOUNDARY
- WALL DRAINAGE

CLIENT:

WFH
PROPERTIES

WOODS
Engineers. Surveyors. Planners.

**MILLWATER
PRECINCT 2
STAGE 4D**

**RETAINING WALL AS-BUILT
PAGE 2 OF 2**

AUCKLAND COUNCIL

DESIGNED: RV	ASBUILT
CHECKED: KR	DRAWN: KR
APPROVED: MRH	SURVEYED: WOODS
JOB NUMBER: 33221	SCALE: 1:500 @ A3
ISSUED: JULY 2017	
DWG. NO. 33221-04D-131-AB	REV.


I certify that these As-built Plans are an accurate record of the works undertaken and that:

- The coordinates (X,Y) are in terms of NZTM on NZGD2000
- The Levels (Z) are in terms of Auckland Vertical Datum 1946 (MSL) LINZ datum

Signed: _____
Registered Professional Surveyor

Date: 31/07/2017

Name: Rowan Hallam



DISCLAIMER:
THE INFORMATION PORTRAYED ON THIS PLAN IS INTENDED TO BE SOLELY USED AS THE BASE DATA FOR THE PURPOSES OF 224C APPLICATION TO COUNCIL.
WFH PROPERTIES LTD AND WOODS AND PARTNERS CONSULTANTS ACCEPT NO RESPONSIBILITY FOR ANY BUILDING DESIGN OR CONSTRUCTION WORK BASED ON THIS DRAWING FILE.

REVISION DETAILS

NAME

DATE

LEGEND

STORMWATER MANHOLE

STORMWATER CESSPIT

STORMWATER DOUBLE CESSPIT

OVERLAND FLOW

NEW STORMWATER

EXISTING STORMWATER

RETAINING WALL DRAINAGE

STAGE BOUNDARY

SCHEDULE OF COORDINATES STORMWATER LOT CONNECTIONS			
Lot No.	mE	mN	Length
Lot 432	1749632.74	5947027.25	1.38
Lot 433	1749609.79	5947018.64	2.12
Lot 434	1749588.02	5947009.18	2.39
Lot 435	1749574.18	5947002.84	2.26
Lot 436	1749558.45	5946993.52	5.37
Lot 437	1749529.19	5946975.65	4.10
Lot 448	1749742.74	5947112.94	2.88
Lot 449	1749733.07	5947098.66	2.99
Lot 450	1749723.93	5947084.76	2.88
Lot 451	1749712.97	5947073.28	3.04
Lot 452	1749700.55	5947062.90	2.97
Lot 453	1749687.94	5947051.01	5.77
Lot 454	1749655.46	5947031.74	4.31
Lot 400	1749494.31	5947080.33	0.76
Lot 401	1749504.62	5947065.33	0.56
Lot 402	1749511.64	5947054.68	2.35
Lot 403	1749525.41	5947026.15	3.83
Lot 404	1749540.72	5947030.73	3.82
Lot 405	1749556.40	5947036.93	4.21
Lot 406	1749571.31	5947043.06	3.96
Lot 407	1749587.39	5947049.86	3.86
Lot 408	1749670.10	5947088.41	3.98
Lot 409	1749684.99	5947100.82	3.87
Lot 410	1749704.63	5947124.80	3.93
Lot 643	1749602.61	5947056.15	3.63
Lot 644	1749617.45	5947062.88	3.92
Lot 645	1749632.67	5947068.93	3.42
Lot 646	1749654.09	5947079.52	4.02
Lot 647	1749622.66	5947102.75	1.86
Lot 648	1749617.67	5947100.98	1.04
Lot 649	1749585.91	5947102.29	5.99
Lot 650	1749569.75	5947107.99	5.59
Lot 651	1749550.69	5947112.29	4.03
Lot 652	1749530.96	5947115.53	2.60
Lot 653	1749512.22	5947120.36	24.11
Lot 654	1749527.12	5947135.68	3.68
Lot 655	1749513.34	5947111.05	5.30
Lot 656	1749529.50	5947104.40	9.50
Lot 657	1749526.92	5947062.85	0.93
Lot 658	1749543.69	5947068.71	0.83
Lot 659	1749559.23	5947074.95	0.81
Lot 660	1749582.21	5947085.65	0.86
*Lot 372	1749501.84	5946981.52	2.80
*Lot 342	1746472.58	5947017.20	6.70
*Lot 343	1749449.98	5947060.07	2.26

- NOTES**
- ALL WORKS AND MATERIALS COMPLY WITH AC STANDARDS FOR ENGINEERING DESIGN AND CONSTRUCTION.
 - ALL PIPE BEDDING COMPLIES WITH AC STANDARDS
 - ALL CESSPIT LEADS ARE REINFORCED CONCRETE PIPES CLASS 4 (Z) RRJ. ALL OTHER PIPELINES ARE REINFORCED CONCRETE CLASS 2 (X) RRJ UNLESS OTHERWISE NOTED.
 - ALL PIPE CROSSINGS UNDER ROADS AND ACCESSWAYS HAVE BEEN HARDFILL BACKFILLED.
 - ALL SW 100mm DIA. RAMPED RISERS HAVE BEEN EXTENDED AND CAPPED OFF 1.0m BELOW THE FINISHED GROUND SURFACE.
 - ALL PRIVATE DRAINAGE CONNECTIONS ARE 100mmØ UNLESS OTHERWISE STATED.
 - LOT BOUNDARIES ARE SUBJECT TO FINAL SURVEY.
 - ASBUILT DATA HAS BEEN SOURCED FROM A COMBINATION OF WOODS SURVEY MEASURED DATA AND CONTRACTOR RECEIVED DATA.

I certify that these As-built Plans are an accurate record of the works undertaken and that:

- The coordinates (X,Y) are in terms of NZTM on NZGD2000
- The Levels (Z) are in terms of Auckland Vertical Datum 1946 (MSL) LINZ datum

Signed: _____
Registered Professional Surveyor

Date: 31/07/2017

Name: ROWAN HALLAM

CLIENT:

WFH PROPERTIES

WOODS Engineers. Surveyors. Planners.

MILLWATER PRECINCT 2
STAGE 4D

STORMWATER AS-BUILT
OVERALL LAYOUT
Sheet 1 of 5

AUCKLAND COUNCIL

DESIGNED: RV

ASBUILT

CHECKED: KR

DRAWN: KH

APPROVED: MRH

SURVEYED: WOODS


JOB NUMBER: 33221

SCALE: 1:1250 @ A3

ISSUED: JULY 2017

DWG. NO. 33221-04D-300-AB

REV.



NOTES

- ALL WORKS AND MATERIALS COMPLY WITH AC STANDARDS FOR ENGINEERING DESIGN AND CONSTRUCTION.
- ALL PIPE BEDDING COMPLIES WITH AC STANDARDS
- ALL CESSPIT LEADS ARE REINFORCED CONCRETE PIPES CLASS 4 (Z) RRJ. ALL OTHER PIPELINES ARE REINFORCED CONCRETE CLASS 2 (X) RRJ UNLESS OTHERWISE NOTED.
- ALL PIPE CROSSINGS UNDER ROADS AND ACCESSWAYS HAVE BEEN HARDFILL BACKFILLED.
- ALL SW 100mm DIA. RAMPED RISERS HAVE BEEN EXTENDED AND CAPPED OFF 1.0m BELOW THE FINISHED GROUND SURFACE.
- ALL PRIVATE DRAINAGE CONNECTIONS ARE 100mmØ UNLESS OTHERWISE STATED.
- LOT BOUNDARIES ARE SUBJECT TO FINAL SURVEY.
- ASBUILT DATA HAS BEEN SOURCED FROM A COMBINATION OF WOODS SURVEY MEASURED DATA AND CONTRACTOR RECEIVED DATA.

I certify that these As-built Plans are an accurate record of the works undertaken and that:

- The coordinates (X,Y) are in terms of NZTM on NZGD2000
- The Levels (Z) are in terms of Auckland Vertical Datum 1946 (MSL) LINZ datum

Signed: 
Registered Professional Surveyor

Date: 31/07/2017

Name: ROWAN HALLAM









DISCLAIMER:

THE INFORMATION PORTRAYED ON THIS PLAN IS INTENDED TO BE SOLELY USED AS THE BASE DATA FOR THE PURPOSES OF 224C APPLICATION TO COUNCIL.
WFH PROPERTIES LTD AND WOODS AND PARTNERS CONSULTANTS ACCEPT NO RESPONSIBILITY FOR ANY BUILDING DESIGN OR CONSTRUCTION WORK BASED ON THIS DRAWING FILE.

REVISION DETAILS

NAME	DATE


LEGEND

STORMWATER MANHOLE	
STORMWATER CESSPIT	
STORMWATER DOUBLE CESSPIT	
OVERLAND FLOW	
NEW STORMWATER	
EXISTING STORMWATER	
RETAINING WALL DRAINAGE	
STAGE BOUNDARY	

SCHEDULE OF COORDINATES STORMWATER LOT CONNECTIONS

Lot No.	mE	mN	Length
Lot 432	1749632.74	5947027.25	1.38
Lot 433	1749609.79	5947018.64	2.12
Lot 434	1749588.02	5947009.18	2.39
Lot 435	1749574.18	5947002.84	2.26
Lot 436	1749558.45	5946993.52	5.37
Lot 437	1749529.19	5946975.65	4.10
Lot 448	1749742.74	5947112.94	2.88
Lot 449	1749733.07	5947098.66	2.99
Lot 450	1749723.93	5947084.76	2.88
Lot 451	1749712.97	5947073.28	3.04
Lot 452	1749700.55	5947062.90	2.97
Lot 453	1749687.94	5947051.01	5.77
Lot 454	1749655.46	5947031.74	4.31
Lot 400	1749494.31	5947080.33	0.76
Lot 401	1749504.62	5947065.33	0.56
Lot 402	1749511.64	5947054.68	2.35
Lot 403	1749525.41	5947026.15	3.83
Lot 404	1749540.72	5947030.73	3.82
Lot 405	1749556.40	5947036.93	4.21
Lot 406	1749571.31	5947043.06	3.96
Lot 407	1749587.39	5947049.86	3.86
Lot 408	1749670.10	5947088.41	3.98
Lot 409	1749684.99	5947100.82	3.87
Lot 410	1749704.63	5947124.80	3.93
Lot 643	1749602.61	5947056.15	3.63
Lot 644	1749617.45	5947062.88	3.92
Lot 645	1749632.67	5947068.93	3.42
Lot 646	1749654.09	5947079.52	4.02
Lot 647	1749622.66	5947102.75	1.86
Lot 648	1749617.67	5947100.98	1.04
Lot 649	1749585.91	5947102.29	5.99
Lot 650	1749569.75	5947107.99	5.59
Lot 651	1749550.69	5947112.29	4.03
Lot 652	1749530.96	5947115.53	2.60
Lot 653	1749512.22	5947120.36	24.11
Lot 654	1749527.12	5947135.68	3.68
Lot 655	1749513.34	5947111.05	5.30
Lot 656	1749529.50	5947104.40	9.50
Lot 657	1749526.92	5947062.85	0.93
Lot 658	1749543.69	5947068.71	0.83
Lot 659	1749559.23	5947074.95	0.81
Lot 660	1749582.21	5947085.65	0.86
*Lot 372	1749501.84	5946981.52	2.80
*Lot 342	1746472.58	5947017.20	6.70
*Lot 343	1749449.98	5947060.07	2.26

* DENOTES CONSTRUCTED AS PART OF PREVIOUS STAGE



CLIENT:




MILLWATER
PRECINCT 2
STAGE 4D


STORMWATER AS-BUILT
Sheet 2 of 5

AUCKLAND COUNCIL

DESIGNED: RV	ASBUILT
CHECKED: KR	DRAWN: KH
APPROVED: MRH	SURVEYED: WOODS
JOB NUMBER: 33221	SCALE: 1:500 @ A3
ISSUED: JULY 2017	
DWG. NO. 33221-04D-301-AB	REV.



SCHEDULE OF COORDINATES STORMWATER LOT CONNECTIONS			
Lot No.	mE	mN	Length
Lot 432	1749632.74	5947027.25	1.38
Lot 433	1749609.79	5947018.64	2.12
Lot 434	1749588.02	5947009.18	2.39
Lot 435	1749574.18	5947002.84	2.26
Lot 436	1749558.45	5946993.52	5.37
Lot 437	1749529.19	5946975.65	4.10
Lot 448	1749742.74	5947112.94	2.88
Lot 449	1749733.07	5947098.66	2.99
Lot 450	1749723.93	5947084.76	2.88
Lot 451	1749712.97	5947073.28	3.04
Lot 452	1749700.55	5947062.90	2.97
Lot 453	1749687.94	5947051.01	5.77
Lot 454	1749656.46	5947031.74	4.31
Lot 400	1749494.31	5947080.33	0.76
Lot 401	1749504.62	5947065.33	0.56
Lot 402	1749511.64	5947054.68	2.35
Lot 403	1749525.41	5947026.15	3.83
Lot 404	1749540.72	5947030.73	3.82
Lot 405	1749556.40	5947036.93	4.21
Lot 406	1749571.31	5947043.06	3.96
Lot 407	1749587.39	5947049.86	3.86
Lot 408	1749670.10	5947088.41	3.98
Lot 409	1749684.99	5947100.82	3.87
Lot 410	1749704.63	5947124.80	3.93
Lot 643	1749602.61	5947056.15	3.63
Lot 644	1749617.45	5947062.88	3.92
Lot 645	1749632.67	5947068.93	3.42
Lot 646	1749654.09	5947079.52	4.02
Lot 647	1749622.66	5947102.75	1.86
Lot 648	1749617.67	5947100.98	1.04
Lot 649	1749585.91	5947102.29	5.99
Lot 650	1749569.75	5947107.99	5.59
Lot 651	1749550.69	5947112.29	4.03
Lot 652	1749530.96	5947115.53	2.60
Lot 653	1749512.22	5947120.36	24.11
Lot 654	1749527.12	5947135.68	3.68
Lot 655	1749513.34	5947111.05	5.30
Lot 656	1749529.50	5947104.40	9.50
Lot 657	1749526.92	5947062.85	0.93
Lot 658	1749543.69	5947068.71	0.83
Lot 659	1749559.23	5947074.95	0.81
Lot 660	1749582.21	5947085.65	0.86
*Lot 372	1749501.84	5946981.52	2.80
*Lot 342	1746472.58	5947017.20	6.70
*Lot 343	1749449.98	5947060.07	2.26



DISCLAIMER:
THE INFORMATION PORTRAYED ON THIS PLAN IS INTENDED TO BE SOLELY USED AS THE BASE DATA FOR THE PURPOSES OF 224C APPLICATION TO COUNCIL.
WFH PROPERTIES LTD AND WOODS AND PARTNERS CONSULTANTS ACCEPT NO RESPONSIBILITY FOR ANY BUILDING DESIGN OR CONSTRUCTION WORK BASED ON THIS DRAWING FILE.

I certify that these As-built Plans are an accurate record of the works undertaken and that:
• The coordinates (X,Y) are in terms of NZTM on NZGD2000
• The Levels (Z) are in terms of Auckland Vertical Datum 1946 (MSL) LINZ datum

Signed: _____
Registered Professional Surveyor

Date: 31/07/2017

Name: ROWAN HALLAM

- NOTES**
1. ALL WORKS AND MATERIALS COMPLY WITH AC STANDARDS FOR ENGINEERING DESIGN AND CONSTRUCTION.
 2. ALL PIPE BEDDING COMPLIES WITH AC STANDARDS
 3. ALL CESSPIT LEADS ARE REINFORCED CONCRETE PIPES CLASS 4 (Z) R.R.J. ALL OTHER PIPELINES ARE REINFORCED CONCRETE CLASS 2 (X) R.R.J. UNLESS OTHERWISE NOTED.
 4. ALL PIPE CROSSINGS UNDER ROADS AND ACCESSWAYS HAVE BEEN HARDFILL BACKFILLED.
 5. ALL SW 100mm DIA. RAMPED RISERS HAVE BEEN EXTENDED AND CAPPED OFF 1.0m BELOW THE FINISHED GROUND SURFACE.
 6. ALL PRIVATE DRAINAGE CONNECTIONS ARE 100mmØ UNLESS OTHERWISE STATED.
 7. LOT BOUNDARIES ARE SUBJECT TO FINAL SURVEY.
 8. ASBUILT DATA HAS BEEN SOURCED FROM A COMBINATION OF WOODS SURVEY MEASURED DATA AND CONTRACTOR RECEIVED DATA.

REVISION DETAILS		NAME	DATE

LEGEND

STORMWATER MANHOLE

STORMWATER CESSPIT

STORMWATER DOUBLE CESSPIT

OVERLAND FLOW

NEW STORMWATER

EXISTING STORMWATER

RETAINING WALL DRAINAGE

STAGE BOUNDARY

CLIENT:


WFH
PROPERTIES

WOODS
Engineers. Surveyors. Planners.

**MILLWATER
PRECINCT 2
STAGE 4D**

STORMWATER AS-BUILT
Sheet 3 of 5
AUCKLAND COUNCIL

DESIGNED: RV	ASBUILT
CHECKED: KR	DRAWN: KH
APPROVED: MRH	SURVEYED: WOODS
JOB NUMBER: 33221	SCALE: 1:500 @ A3
ISSUED: JULY 2017	
DWG. NO. 33221-04D-302-AB	REV.



REVISION DETAILS	NAME	DATE

LEGEND	
STORMWATER CESSPIT	
STORMWATER DOUBLE CESSPIT	
OVERLAND FLOW	
NEW STORMWATER	
EXISTING STORMWATER	
RETAINING WALL DRAINAGE	
STAGE BOUNDARY	

CLIENT:

WFH
PROPERTIES

WOODS
Engineers. Surveyors. Planners.

**MILLWATER
PRECINCT 2
STAGE 4D**

STORMWATER AS-BUILT
Sheet 4 of 5

AUCKLAND COUNCIL

DESIGNED: RV	ASBUILT
CHECKED: KR	DRAWN: KH
APPROVED: MRH	SURVEYED: WOODS
JOB NUMBER: 33221	SCALE: 1:500 @ A3
ISSUED: JULY 2017	
DWG. NO. 33221-04D-303-AB	REV.

Appendix A2: T+T Drawings

- 21854.001-P2S4D-100 Drawing List and Site Location Plan
- 21854.001-P2S4D-101 Geotechnical Works Plan
- 21854.001-P2S4D-102 Geotechnical Works Subsoil Drain Plan
- 21854.001-P2S4D-103 Geological Cross Sections 6 & 7
- 21854.001-P2S4D-104 Geological Cross Section 8
- 21854.001-P2S4D-105 RE Slope 604-606 Typical Cross Section Detail
- 21854.001-P2S4D-106 Shear Key 03 Plan
- 21854.001-P2S4D-107 Shear Key 03 Longsection
- 21854.001-P2S4D-108 Geology Legend and Definition of Terms

- 21854.001-P2S4D-110 Building Limitation Plan

Timber Pole Wall 320 Drawings

- 21854.001-P2S4D-101 Geotechnical Works Subsoil Drain Plan
- 21854.001-P2S4D-110 Geological Longsection – Wall 320
- 21854.001-P2S4D-120 Typical Timber Pole Retaining Wall Detail
- 21854.001-P2S4D-121 Fence Panel Detail

WFH PROPERTIES LTD
RESIDENTIAL SUBDIVISION
MILLWATER-PRECINCT 2 (STAGE 4D)
Completion Report Issue

DRAWING Rev Title

GENERAL

- 21854.001-P2S4D-100 1 Drawing List and Site Location Plan
- 21854.001-P2S4D-101 1 Geotechnical Works Plan
- 21854.001-P2S4D-102 1 Geotechnical Works Subsoil Drain Plan
- 21854.001-P2S4D-103 1 Geological Cross Sections 6 & 7
- 21854.001-P2S4D-104 1 Geological Cross Section 8
- 21854.001-P2S4D-105 1 RE Slope 604-606 Typical Cross Section Detail
- 21854.001-P2S4D-106 1 Shear Key 03 Plan
- 21854.001-P2S4D-107 1 Shear Key 03 Longsection
- 21854.001-P2S4D-108 1 Geology Legend and Definition of Terms

- 21854.001-P2S4D-110 1 Building Limitation Plan

APPENDIX E

- 21854.001-P2S4D-111 1 Post Earthworks Investigation Plan
- 21854.001-P2S4D-112 1 Topsoil Depths Plan
- 21854.001-P2S4D-113 1 Earthworks Testing Location Plan

- Denotes drawing this issue: 18/08/2017



Street map sourced from Land Information New Zealand data (Crown Copyright Reserved).



LOCATION PLAN
SCALE 1: 10000


			DESIGNED :	JXXL	Aug.17	NOTES : 1. All dimensions are in millimetres unless noted otherwise.
			DRAWN :	JC	Aug.17	
			DESIGN CHECKED :			
			DRAFTING CHECKED :			
			CADFILE : \\21854.001-P2S4D-100.dwg			
			APPROVED :			REFERENCE :
			NOT FOR CONSTRUCTION			
			This drawing is not to be used for construction purposes unless signed as approved			
			COPYRIGHT ON THIS DRAWING IS RESERVED			
1	Completion Report Issue		BY	DATE		

**Tonkin+Taylor**

105 Carlton Gore Road, Newmarket, Auckland
Tel. (09) 355 6000 Fax. (09) 307 0265
www.tonkintaylor.co.nz

DRAWING STATUS: COMPLETION REPORT

CLIENT, PROJECT		WFH PROPERTIES LTD	
		RESIDENTIAL SUBDIVISION	
TITLE		MILLWATER – PRECINCT 2 (STAGE 4D)	
		Drawing List and Site Location Plan	
SCALES (AT A3 SIZE)		DWG. No.	REV.
AS SHOWN		21854.001-P2S4D-100	1



DESIGNED :	JXXL	Aug. 17
DRAWN :	JC	Aug. 17
DESIGN CHECKED :		
DRAFTING CHECKED :		
CADFILE :	21854.001-P2S4D-101.dwg	
APPROVED :		
NOT FOR CONSTRUCTION		
This drawing is not to be used for construction purposes unless signed as approved		
COPYRIGHT ON THIS DRAWING IS RESERVED		

NOTES :


- All dimensions are in millimetres unless noted otherwise.
- Coordinate Datum: NZGD2000, New Zealand Transverse Mercator (NZTM2000). Level Datum: LINZ (MSL) Auckland Vertical Datum 1946
- As-built plan supplied by WOODS reference "33221-04D-100-AB FINAL CONTOURS.dwg", dated August 2017.
- Undercuts, shearkey & subsoil drains supplied by WOODS, reference "33221-04D-110-AB CUT FILL CONTOURS.dwg", dated August 2017.

REFERENCE :

Tonkin+Taylor
 105 Carlton Gore Road, Newmarket, Auckland
 Tel. (09) 355 6000 Fax. (09) 307 0265
 www.tonkintaylor.co.nz

DRAWING STATUS: COMPLETION REPORT

CLIENT, PROJECT	WFH PROPERTIES LTD
	RESIDENTIAL SUBDIVISION
TITLE	MILLWATER - PRECINCT 2 (STAGE 4D)
	Geotechnical Works Plan
SCALES (AT A3 SIZE)	DWG. No.
1: 1000	21854.001-P2S4D-101
	REV. 1



C:\AD\Drawings\21854\001-P2S4D-102.dwg, 102, 18/08/2017 8:22:53 AM, ammm

A3 SCALE 1: 1000
0 5 10 15 20 30 40 50 (m)
ORIGINAL IN COLOUR


DESIGNED :	JXXL	Aug. 17
DRAWN :	JC	Aug. 17
DESIGN CHECKED :		
DRAFTING CHECKED :		
CADFILE :	\\21854.001-P2S4D-102.dwg	
APPROVED :		
NOT FOR CONSTRUCTION		
This drawing is not to be used for construction purposes unless signed as approved		
COPYRIGHT ON THIS DRAWING IS RESERVED		

NOTES :	1. All dimensions are in millimetres unless noted otherwise.
	2. Coordinate Datum: NZGD2000, New Zealand Transverse Mercator (NZTM2000). Level Datum: LINZ (MSL) Auckland Vertical Datum 1946
	3. As-built plan supplied by WOODS reference "33221-04D-100-AB FINAL CONTOURS.dwg", dated August 2017.
	4. Undercuts, shearkey & subsoil drains supplied by WOODS, reference "33221-04D-110-AB CUT FILL CONTOURS.dwg", dated August 2017.
REFERENCE :	


Tonkin+Taylor
105 Carlton Gore Road, Newmarket, Auckland
Tel. (09) 355 6000 Fax. (09) 307 0265
www.tonkintaylor.co.nz

DRAWING STATUS: COMPLETION REPORT



CLIENT, PROJECT		WFH PROPERTIES LTD	
		RESIDENTIAL SUBDIVISION	
TITLE		MILLWATER - PRECINCT 2 (STAGE 4D)	
		Geotechnical Works Subsoil Drain Plan	
SCALES (AT A3 SIZE)	DWG. No.	REV.	
1: 1000	21854.001-P2S4D-102	1	



SECTION 6
SCALE 1:1000



SECTION 7
SCALE 1:1000



DRAWING STATUS: COMPLETION REPORT


1-21854-12-1854-001\Working\				DESIGNED :	JXXL	Aug. 17
				DRAWN :	JC	Aug. 17
				DESIGN CHECKED :		
				DRAFTING CHECKED :		
				CADFILE :	\\21854.001-P2S4D-103_104.dwg	
				APPROVED :	NOT FOR CONSTRUCTION This drawing is not to be used for construction purposes unless signed as approved	
	Completion Report Issue			COPYRIGHT ON THIS DRAWING IS RESERVED		
REVISION DESCRIPTION	BY	DATE				

NOTES :
1. All dimensions are in millimetres unless noted otherwise.

Tonkin+Taylor
105 Carlton Gore Road, Newmarket, Auckland
Tel. (09) 355 6000 Fax. (09) 307 0265
www.tonkintaylor.co.nz

CLIENT, PROJECT	WFH PROPERTIES LTD RESIDENTIAL SUBDIVISION	
TITLE	MILLWATER - PRECINCT 2 (STAGE 4D) Geological Cross Sections 6 & 7	
SCALES (AT A3 SIZE)	1:1000	DWG. No. 21854.001-P2S4D-103
REV.	1	

\\21854\21854\1001\WorkingMaterial\CAD\Drawings\21854\001-P2S4D-103_104.dwg, 104, 18/08/2017 8:23:49 AM, anm



LEGEND	
	Engineered Fill
	Alluvium
	Northland Allochthon Residual Soil
	Northland Allochthon Rock
	Original Ground Level
	Finished Ground Level
	Inferred geology interface

A3 SCALE 1: 1000
0 5 10 15 20 30 40 50 (m)

DRAWING STATUS: COMPLETION REPORT


A-21854-001 (Working) A-21854-001 A-21854-001 A-21854-001 A-21854-001 A-21854-001 A-21854-001 A-21854-001 A-21854-001 A-21854-001				DESIGNED :	JXXL	Aug. 17	NOTES : 1. All dimensions are in millimetres unless noted otherwise.	
				DRAWN :	JC	Aug. 17		
				DESIGN CHECKED :				
				DRAFTING CHECKED :				
				CADFILE :	\\21854.001-P2S4D-103_104.dwg			
				APPROVED :	NOT FOR CONSTRUCTION			
				This drawing is not to be used for construction purposes unless signed as approved				
				COPYRIGHT ON THIS DRAWING IS RESERVED				
	Completion Report Issue							REFERENCE :
	REVISION DESCRIPTION	BY	DATE					

Tonkin+Taylor
105 Carlton Gore Road, Newmarket, Auckland
Tel. (09) 355 6000 Fax. (09) 307 0265
www.tonkintaylor.co.nz

CLIENT, PROJECT		WFH PROPERTIES LTD RESIDENTIAL SUBDIVISION	
TITLE		MILLWATER — PRECINCT 2 (STAGE 4D) Geological Cross Section 8	
SCALES (AT A3 SIZE)		DWG. No.	REV.
1: 1000		21854.001-P2S4D-104	1

GEOGRIDS REQUIREMENTS FOR RE SLOPE 605 & 606

MAXIMUM SLOPE HEIGHTS (m)	GEOGRID REQUIREMENTS		
	Height above slope toe (m)	Geogrid Length (m)	Geogrid Type
6.0	0.0, 1.5, 3.0, 4.5	8.0	Miragrid GX 60/30 (Primary)
	0.5, 1.0, 2.0, 2.5, 3.5, 4.0, 5.0, 5.5	2.0	Tensor SS20 (Secondary)




RE Slope 602, 604-606 TYPICAL SECTION DETAILS
SCALE 1:75

LEGEND

---	Miragrid GX60/30 (Primary Geogrid)
...	Tensor SS20 (Secondary)

A3 SCALE 1:75



A-21854-21854-001 Working				DESIGNED :	JXXL	Jul. 17
				DRAWN :	JC	Jul. 17
				DESIGN CHECKED :		
				DRAFTING CHECKED :		
				CADFILE : \\21854.001-P2S4D-105.dwg		
				APPROVED :		
				NOT FOR CONSTRUCTION		
	Completion Report Issue			This drawing is not to be used for construction purposes unless signed as approved		
REVISION DESCRIPTION	BY	DATE	COPYRIGHT ON THIS DRAWING IS RESERVED			


- NOTES :
- All dimensions are in millimetres unless noted otherwise.
 - See drawing 21854.001-P2S4D-101 for plan.

REFERENCE :

Tonkin+Taylor
105 Carlton Gore Road, Newmarket, Auckland
Tel. (09) 355 6000 Fax. (09) 307 0265
www.tonkintaylor.co.nz

DRAWING STATUS: COMPLETION REPORT

CLIENT, PROJECT	WFH PROPERTIES LTD RESIDENTIAL SUBDIVISION
TITLE	MILLWATER - PRECINCT 2 (STAGE 4D) RE Slope 604-606 Typical Cross Section Detail
SCALES (AT A3 SIZE)	1:75
DWG. No.	21854.001-P2S4D-105
REV.	1



A3 SCALE 1: 1000
0 5 10 15 20 30 40 50 (m)
ORIGINAL IN COLOUR

SHEAR KEY 03A PLAN
SCALE 1: 1000



DRAWING STATUS: COMPLETION REPORT

				DESIGNED :	JXXL	Aug. 17
				DRAWN :	JC	Aug. 17
				DESIGN CHECKED :		
				DRAFTING CHECKED :		
				CADFILE :	\\21854.001-P2S4D-106_107.dwg	
				APPROVED :	<div>NOT FOR CONSTRUCTION</div> <div>This drawing is not to be used for construction purposes unless signed as approved</div> <div>COPYRIGHT ON THIS DRAWING IS RESERVED</div>	
1	Completion Report Issue					
REVISION DESCRIPTION				BY	DATE	

NOTES :	
1. All dimensions are in millimetres unless noted otherwise.	
2. Coordinate Datum: NZGD2000, New Zealand Transverse Mercator (NZTM2000). Level Datum: LINZ (MSL) Auckland Vertical Datum 1946	
3. As-built plan supplied by WOODS reference "33221-04D-100-AB FINAL CONTOURS.dwg", dated August 2017.	
4. Undercuts, shearkey & subsoil drains supplied by WOODS, reference "33221-04D-110-AB CUT FILL CONTOURS.dwg", dated August 2017.	
REFERENCE :	

Tonkin+Taylor
105 Carlton Gore Road, Newmarket, Auckland
Tel. (09) 355 6000 Fax. (09) 307 0265
www.tonkintaylor.co.nz

CLIENT, PROJECT	
WFH PROPERTIES LTD RESIDENTIAL SUBDIVISION	
TITLE	
MILLWATER - PRECINCT 2 (STAGE 4D) Shear Key 03 Plan	
SCALES (AT A3 SIZE)	DWG. No.
1: 1000	21854.001-P2S4D-106
	REV. 1



A3 SCALE 1:500
0 5 10 15 20 25 (m)
ORIGINAL IN COLOUR

				DESIGNED :	JXXL	Aug. 17
				DRAWN :	JC	Aug. 17
				DESIGN CHECKED :		
				DRAFTING CHECKED :		
				CADFILE :	\\21854.001-P2S4D-106_107.dwg	
				APPROVED :	NOT FOR CONSTRUCTION	
				This drawing is not to be used for construction purposes unless signed as approved		
1	Completion Report Issue			COPYRIGHT ON THIS DRAWING IS RESERVED		
REVISION DESCRIPTION		BY	DATE			




NOTES :
1. All dimensions are in metres unless noted otherwise.

REFERENCE :

Tonkin+Taylor
105 Carlton Gore Road, Newmarket, Auckland
Tel. (09) 355 6000 Fax. (09) 307 0265
www.tonkintaylor.co.nz





DRAWING STATUS: COMPLETION REPORT

CLIENT, PROJECT	WFH PROPERTIES LTD RESIDENTIAL SUBDIVISION
TITLE	MILLWATER - PRECINCT 2 (STAGE 4D) Shear Key 03 Longsection
SCALES (AT A3 SIZE)	1:500
DWG. No.	21854.001-P2S4D-107
REV.	1

	Alluvium Silty Clay and Clayey Silt, firm to stiff, moist to wet, light grey to white, organic layers, generally thinly bedded (subhorizontal)
	Northland Allochthon residual soil, stiff to very stiff silts and clays, moist, moderately to highly plastic, light yellow grey
	NORTHLAND ALLOCHTHON Siltstone, highly weathered to moderately weathered, grey, dark grey and light brown, fractured, common minor polished surfaces at various orientations, generally dry
	NORTHLAND ALLOCHTHON Mudstone, highly weathered, grey and red/brown, fractured, common minor polished surfaces at various orientations, dry to damp
	NORTHLAND ALLOCHTHON Sandstone, highly weathered to moderately weathered, grey/brown and light green/grey, fractured, generally dry
	Saturated zone
	Groundwater seepage
	Seepage
	Shear Surface
	Existing Ground Level
	Undercut Level


SHAPE		ROUGHNESS		APERTURE		
TERM	CODE	DESCRIPTION OF JOINT SURFACE	CODE	TERM	SYMBOL	DESCRIPTION (Seperation)
Planar	PL	Slicksided	SL	Very Tight	VT	less than 0.1mm
Slightly Curved	SC	Smooth	SM	Tight	T	0.1 to 1.0mm
Curved	CV	Defined Ridges	DR	Open	O	1.0 to 10.0mm
Irregular	IR	Small Steps	ST	Very Open	VO	more than 10mm
Stepped	ST	Rough	R			
Wavy	WV	Very Rough	VR			
Undulated	UN					

Clay Gouge	CG	Joints have openings between opposing faces of intact rock substance in excess of 1mm filled with clay gouge. Clay is generally described in terms of soil properties.
Clay Veneers	CV	Joints contain clay coating whose maximum thickness does not exceed 1mm. Note: Describe clay in terms of soil properties.
Penetrative Limonite	PL	Joint traces are marked in terms of well defined zones of slightly to moderately weathered ferruginised rock—substance within the adjacent rock.
Limonite Stained	FeSt	Joint surfaces are stained or coated with limonite, although the rock substance immediately adjacent to the joints is fresh.
Coated	CT SC	Joints exhibit Coatings other than clay or limonite, eg. Carbonate (CT) or silica (SC)
Cemented	CL CS CC	Joints are cemented with limonite (CL), silica (CS), or carbonates (CC)
Clean	CN	Joint surfaces show no trace of clay, limonite, or other coatings

TYPE		
TERM	CODE	SYMBOL
Bedding	B	
Joint	J	
Shear zone	SZ	
Fault trace	F	

3 J60/152', PL, SL, T, CV, stiff green CLAY

No. in defect set
Type
Dip angle
Dip direction
Shape
Roughness
Aperture
Infilling/Coating Type
Infilling Description
(as per Soil Description)


 **Tonkin+Taylor**
105 Carlton Gore Road, Newmarket, Auckland
Tel. (09) 355 6000 Fax. (09) 307 0265
www.tonkintaylor.co.nz

CLIENT, PROJECT	
WFH PROPERTIES LTD	
RESIDENTIAL SUBDIVISION	
TITLE	
MILLWATER – PRECINCT 2 (STAGE 4D)	
Geology Legend and Definition of Terms	
SCALES (AT A3 SIZE)	DWG. No.
AS SHOWN	21854.001-P2S4D-108
	REV. 1

				DESIGNED :	JXXL	Aug. 1
				DRAWN :	JC	Aug. 1
				DESIGN CHECKED :		
				DRAFTING CHECKED :		
				CADFILE : \\21854.001-P2S4D-108.dwg		
				APPROVED :		
				NOT FOR CONSTRUCTION		
				This drawing is not to be used for construction purposes unless signed as approved		
				COPYRIGHT ON THIS DRAWING IS RESERVED		
1	Completion Report Issue					
REVISION	DESCRIPTION	BY	DATE			

7	NOTES :
7	1. All dimensions are in millimetres unless noted otherwise.

REFERENCE :




DESIGNED :			JXXL	Aug. 17
DRAWN :			JC	Aug. 17
DESIGN CHECKED :				
DRAFTING CHECKED :				
CADFILE :			\\21854.001-P2S4D-110.dwg	
APPROVED :				
NOT FOR CONSTRUCTION				
This drawing is not to be used for construction purposes unless signed as approved				
COPYRIGHT ON THIS DRAWING IS RESERVED				
Completion Report Issue	BY	DATE		
REVISION DESCRIPTION	BY	DATE		

NOTES :		1. All dimensions are in millimetres unless noted otherwise.
		2. Coordinate Datum: NZGD2000, New Zealand Transverse Mercator (NZTM2000). Level Datum: LINZ (MSL) Auckland Vertical Datum 1946
		3. As-built plan supplied by WOODS reference "33220-04C-100-AB FINAL CONTOURS.dwg", dated June 2017.
		4. Undercuts, shearkey & subsoil drains supplied by WOODS, reference "33220-04C-120-AB SK UC & SUBSOIL.dwg", dated June 2017.
REFERENCE :		

Tonkin+Taylor
105 Carlton Gore Road, Newmarket, Auckland
Tel. (09) 355 6000 Fax. (09) 307 0265
www.tonkintaylor.co.nz

CLIENT, PROJECT		WFH PROPERTIES LTD	
		RESIDENTIAL SUBDIVISION	
TITLE		MILLWATER - PRECINCT 2 (STAGE 4D)	
		Building Limitation Plan	
SCALES (AT A3 SIZE)		DWG. No.	REV.
1: 1000		2 1854.001-P2S4D-110	1



DRAWING STATUS: CONSTRUCTION ISSUE

				DESIGNED :	JXXL	Oct. 16
				DRAWN :	JC	Oct. 16
				DESIGN CHECKED :	12	12/16
				DRAFTING CHECKED :	12	12/16
				CADFILE :	\\21854-001--P2S4D--101.dwg	
				APPROVED :	18/10/16	
A	Construction Issue			This drawing is not to be used for construction purposes unless signed as approved		
REVISION DESCRIPTION		BY	DATE	COPYRIGHT ON THIS DRAWING IS RESERVED		

- NOTES :**
- All dimensions are in metres unless noted otherwise.
 - Baseplan and retaining wall location supplied by WOODS, reference data "33221-4D-100-EW Earthworks.dwg" dated 16 Sep 2016.
 - Coordinate Datum: NZGD2000, Mt Eden Circuit Coordinates. Origin: Lot 36 52 47S 174 45 51E 800,000mN 400,000mE Level Datum: LINZ (MSL) Auckland Vertical Datum 1946

REFERENCE :




105 Carlton Gore Road, Newmarket, Auckland
Tel. (09) 355 6000 Fax. (09) 307 0265
www.tonkintaylor.co.nz


CLIENT, PROJECT	WFH PROPERTIES LTD MILLWATER PRECINCT 2
TITLE	STAGE 4D RETAINING WALLS Geotechnical Works Plan - Subsoil Drainage
SCALES (AT A3 SIZE)	AS SHOWN
DWG. No.	21854.001-P2S4D-101
REV.	A

LEGEND

----- Original ground level
 ——— Top of retaining
 ——— Bottom of retaining
 — ? — Inferred Geological Boundary



RETAINING WALL 320 LONGITUDINAL SECTION
 SCALE 1: 1000(H), 1: 500(V)



DRAWING STATUS: CONSTRUCTION ISSUE




				DESIGNED :	JXXL	Oct. 16
				DRAWN :	JC	Oct. 16
				DESIGN CHECKED :	102	19/16
				DRAFTING CHECKED :	102	19/16
				CADFILE : \\2 1854.001-P2S4D-110.dwg		
				APPROVED : 18/19/16		
A	Construction Issue			This drawing is not to be used for construction purposes unless signed as approved		
REVISION DESCRIPTION		BY	DATE	COPYRIGHT ON THIS DRAWING IS RESERVED		

NOTES :
 1. All dimensions are in millimetres unless noted otherwise.
 2. Level Datum: LINZ (MSL) Auckland Vertical Datum 1946

REFERENCE :

Tonkin+Taylor
 105 Carlton Gore Road, Newmarket, Auckland
 Tel. (09) 355 6000 Fax. (09) 307 0265
 www.tonkintaylor.co.nz

CLIENT, PROJECT		WFH PROPERTIES LTD MILLWATER PRECINCT 2	
TITLE		STAGE 4D RETAINING WALLS Geological Longsection — Wall 320	
SCALES (AT A3 SIZE)	DWG. No.	REV.	
AS SHOWN	2 1854.001-P2S4D-110	A	



 **Tonkin+Taylor**
105 Carlton Gore Road, Newmarket, Auckland
Tel. (09) 355 6000 Fax. (09) 307 0265
www.tonkintaylor.co.nz


DRAWING STATUS: CONSTRUCTION ISSUE

CLIENT, PROJECT
WFH PROPERTIES LTD
MILLWATER PRECINCT 2


TITLE
STAGE 4D RETAINING WALLS
Typical Timber Pole Retaining Wall Detail

SCALES (AT A3 SIZE) AS SHOWN	DWG. No. 2 1854.001-P2S4D-120	REV. A
---------------------------------	----------------------------------	-----------

L:\21854\21854.001\WorkingMaterial\CAD\DWG\21854.001-P2S4D-120_121.dwg, 121, 12/10/2016 8:51:18 a.m., jc



DETAIL A POST DETAIL
SCALE 1:20



SECTION
SCALE 1:20

ELEVATION
SCALE 1:20

A3 SCALE 1:20
0 0.2 0.4 0.6 0.8 1.0 (m)

			DESIGNED :	JXXL	Oct. 16	NOTES : 1. All dimensions are in millimetres unless noted otherwise. 2. Fence panels to be hot dip galvanised and black powder coated. 3. Fence panels must not have more than 100mm gap from ground level to base of installed panel. 4. Posts to be 50mm hot dip galvanised pipe and black powder coated. 5. Posts to be installed vertically and packed out appropriately. 6. Fence panels & posts to be installed in accordance with manufacturers specifications.
			DRAWN :	JC	Oct. 16	
			DESIGN CHECKED :	102	10/16	
			DRAFTING CHECKED :	102	10/16	
			CADFILE :	\\21854.001-P2S4D-120_121.dwg		
			APPROVED :	102 10/16		
A	Construction Issue		This drawing is not to be used for construction purposes unless signed as approved			REFERENCE :
REVISION DESCRIPTION		BY	DATE	COPYRIGHT ON THIS DRAWING IS RESERVED		

- NOTES :
1. All dimensions are in millimetres unless noted otherwise.
 2. Fence panels to be hot dip galvanised and black powder coated.
 3. Fence panels must not have more than 100mm gap from ground level to base of installed panel.
 4. Posts to be 50mm hot dip galvanised pipe and black powder coated.
 5. Posts to be installed vertically and packed out appropriately.
 6. Fence panels & posts to be installed in accordance with manufacturers specifications.

Tonkin+Taylor
105 Carlton Gore Road, Newmarket, Auckland
Tel. (09) 355 6000 Fax. (09) 307 0265
www.tonkintaylor.co.nz

DRAWING STATUS: CONSTRUCTION ISSUE

CLIENT, PROJECT	WFH PROPERTIES LTD MILLWATER PRECINCT 2
TITLE	STAGE 4D RETAINING WALL Fence Panel Detail
SCALES (AT A3 SIZE)	1:20
DWG. No.	21854.001-P2S4D-121
REV.	A

Appendix B: Contractors Certificates

- **Hick Bros Ltd – Sixth Schedule (Bulk Earthworks – Stage 3)**
- **Hopper Construction Ltd – Sixth Schedule (Civil Earthworks)**
- **ICB Retaining and Construction Ltd – Producer Statement 3 (Timber Pole Retaining Wall 320 Construction)**
- **Croft Poles – Timber and Timber Pole Grading and Treatment Certification**
- **FGS Group Ltd – Producer Statement Construction PS3 (Pool Fence Installation for Wall 320)**

PS3 - FORM OF PRODUCER STATEMENT- CONSTRUCTION

ISSUED BY: HICK BROS CIVIL CONSTRUCTION LIMITED

TO: WFH PROPERTIES


IN RESPECT OF: MILLWATER PRECINT 2 STAGE 3 GEOTECHNICAL REMEDIATION AND BULK EARTHWORKS

AT: PRECINCT 2 STAGE 3 CONTRACT 33213 - 01

HICK BROS CIVIL CONSTRUCTION LTD has contracted to WFH PROPERTIES to carry out and complete certain building works in accordance with a contract, titled MILLWATER PRECINT 2 STAGE 3 GEOTECHNICAL REMEDIATION AND BULK EARTHWORKS ("the contract")

I JAMES BILKEY a duly authorized representative of HICK BROS CIVIL CONSTRUCTION LIMITED believe on reasonable grounds that HICK BROS CIVIL CONSTRUCTION LIMITED has carried out and completed part only as specified in the attached particulars of the contract works in in accordance with the contract.

Date: 23rd August 2016



(Signature of Authorized Agent on behalf of)

HICK BROS CIVIL CONSTRUCTION LIMITED
(Contractor)

42 FORGE ROAD, SILVERDALE
(Address)

Attachments:

- 1) List detailing works carried out

ATTACHMENT 1

MILLWATER PRECINT 2 STAGE 3 GEOTECHNICAL REMEDIATION AND BULK EARTHWORKS

LIST OF WORK CARRIED OUT:

- 1) All the earthworks within Stage 3
- 2) Construction of Reinforced Earth Wall 601 including drainage
- 3) Construction of Reinforced Earth Wall 602 including drainage
- 4) Construction of Reinforced Earth Wall 603 including drainage
- 5) Construction of Reinforced Earth Wall 604 including drainage
- 6) Construction of Reinforced Earth Wall 605 including drainage
- 7) Construction of Reinforced Earth Wall 606 including drainage
- 8) Construction of Reinforced Earth Wall 404 including drainage
- 9) Construction of Reinforced Earth Wall 405 including drainage
- 10) Subsoil drainage as instructed and asbuilt

JB

Schedule 6 – Form of Producer Statement – Construction

ISSUED BY	Hopper Construction Ltd	(Contractor)
TO	WFH Properties Ltd	(Principal)
IN RESPECT OF	Contract 33221- 4D	(Description of Contract Works)
AT	Precinct 2 Stage 4D, Millwater, Silverdale	(Address)

Hopper Construction Ltd (Contractor) has contracted to WFH Properties Ltd (Principal) to carry out and complete certain building works in accordance with a Contract titled **Precinct 2 Stage 4D** ('the Contract')

I **Luke Kirkpatrick** (Duly Authorised Agent) a duly authorised representative of **Hopper Construction Ltd** (Contractor) believe on reasonable grounds that **Hopper Construction Ltd** (Contractor) has carried out and completed:

- ☒ All
- ☐ Part only as specified in the attached particulars of the contract works in accordance with the Contract
[Click to enter details of attached particulars](#)



(Signature of Authorised Agent on behalf of)

Date **18 July 2017**

Hopper Construction Ltd

(Contractor)

17 Forge Road, Silverdale 0944

(Address)

SIXTH SCHEDULE

(NZS 3910:2003)

FORM OF PRODUCER STATEMENT CONSTRUCTION

ISSUED BY

ICB Retaining & Construction Limited

(Contractor)

TO

Hopper Construction Ltd.

(Principal)

IN RESPECT OF

**Timber Pole Retaining Wall Stage 4D
Millwater Precinct 2**

(Description of Contract Works)

AT

Precinct 2, Stage 4D, Milwater, Auckland

(Address)

ICB Retaining & Construction Ltd

(Contractor)

has contracted to

Hopper Construction Ltd.

(Principal)

to carry out and complete certain building works in accordance with a contract, titled

**Retaining Wall Lots 403 to 645, Stage 4D Millwater Precinct
2 for WFH Properties Ltd.**

(The Contract)

(The Project)

I,

Chris Burke

a duly authorised

(Duly Authorised Agent)

representative of

ICB Retaining & Construction Limited

(Contractor)

Believe on reasonable grounds that

ICB Retaining & Construction Limited

(Contractor)

has carried out and completed:

☒ All ☐ Part only as specified in the attached particulars of the building works in accordance with the Building Consent No. RMA 62477 and any Authorised Instruction / Variations that have been issued during the course of the work.

(Signature of Authorised Agent on Behalf of)

26 May 2017

(Date)

ICB Construction Limited

(Contractor)

PO Box 303 340, North Harbour, Auckland

(Address)



CROFT POLES
ROUND FOR GENERATIONS

Croft Pole Distributors Ltd

- : State Highway 1
- : RD1
- : Kamo
- : WHANGAREI

Ph: 64 9 4355040

Fax: 64 9 4355041

Website: www.croftpoles.co.nz

E-mail: ctc@ihug.co.nz

Producer Statement Construction Poles

ICB RETAINING AND CONSTRUCTION

This statement is to confirm that construction poles supplied to

ICB MILLWATER JOB NUMBER 5904

were produced according to the requirements of

NZS3605:2001. Timber Piles for Use in Building
HIGH DENSITY GRADE

And treated to H5 Treatment Hazard Class as specified in with NZS3640:
2003. Chemical Preservation of Round and Sawn Timber.

Timber for this project H4 Treatment Hazard Class NZS3640:
2003.

15/08/2017

D.A. Watson B.E. P.G.Dip. Bus
General Manager

Producer statement construction (PS3) General construction work



All sections of this form must be completed

TO BE COMPLETED BY THE PERSON WHO HAS UNDERTAKEN THE BUILDING WORK

Author name: Troy Wilton Building consent No: R62477
 Author company: F.H.S Group Author Registration No: N/A

Description of building work:

Retaining wall fencing as to plan
Battered wall fencing as to plan

Legal description:

Millwater Precinct 2 stage 4 D

Site address:

NZBC clauses:
(circle as applicable)

B1	B2	C1	C2	C3	C4	D1	D2	E1	E2	E3	F1
F2	F3	<u>F4</u>	F5	F6	F7	F8	G1	G2	G3	G4	G5
G6	G7	G8	G9	G10	G11	G12	G13	G14	G15	H1	

I have sighted the above building consent and read the attached conditions of consent and confirm that I have undertaken the building work described above in accordance with the consented plans and specifications.

I understand that Council will rely upon this producer statement, for the purposes of establishing compliance with the above building consent.

Signature: Troy Wilton Date: 21/06/2017

Tradesperson's contact details:

Address: 135 Foundry Rd Silverdale Postcode: 0932

Business: 09 377 8778 Fax:

Mobile: Email: admin@fhs.co.nz

COUNCIL USE ONLY

☐ Central ☐ Henderson ☐ Manukau ☐ Orewa ☐ Papakura ☐ Pukekohe ☐ Takapuna

Received by:

Register checked: YES NO

Signature:

Registration current: YES NO

Producer statement accepted as establishing compliance with the consented plans:

YES NO

Appendix C: NZS 3604:2011 Expansive Soils (Extract)

NZS 3604:2011 Expansive Soils (Extract)

Expansive soils tend to be moderately to highly plastic clays that undergo appreciable volume change upon changes in moisture content. Technically, they are defined in NZS 3604:2011 as those soils having a liquid limit of more than 50% and a linear shrinkage of more than 15%. Where soils are quite silty or sandy, shrink and swell is less of a problem, due to the lower clay contents.

Building damage resulting from expansive soil movement can range from relatively minor brick veneer cracking and internal cracking on wall corners and wall ceiling corners with attendant door and windows jamming, through to extensive cracking of foundation block framework, extensive internal visual cracking and significant warping of building frames. Damage is dependent on building construction and materials and is rarely of structural concern.

NZS 3604:2011 "Timber Framed Buildings" defines good ground as follows:

"Any soil or rock capable of permanently withstanding an ultimate bearing capacity of 300 kPa (i.e. an allowable bearing pressure of 100 kPa using a factor of safety of 3.0), but excludes:

- a) Potentially compressible ground such as topsoil, soft soils such as clay which can be moulded easily in the fingers, and uncompacted loose gravel which contains obvious voids;*
- b) Expansive soils being those that have a liquid limit of more than 50% when tested in accordance with NZS 4402 Test 2.2, and a linear shrinkage of more than 15% when tested in accordance with NZS 4402 Test 2.6, and*
- c) Any ground which could foreseeably experience movement of 25 mm or greater for any reason including one or a combination of: land instability, ground creep, subsidence, seasonal swelling and shrinking, frost heave, changing ground water level, erosion, dissolution of soil in water, and effects of tree roots."*

Foundations on expansive soils are outside the scope of NZS 3604:2011 as an acceptable solution to the New Zealand Building Code (NZBC). Specific engineering design of foundation elements is involved where expansive soils are present with a recommendation that AS 2870:2011 is used for building design. While not mandatory, AS 2870 designs will allow for a non-specific design foundation to be used without resorting to further ongoing investigation or design.

This geotechnical completion report has classified the soils present on this subdivision to be in Site Class M as per the requirements of AS 2870:2011. Descriptions of the various site classes, together with characteristic surface ground movements are outlined below.

Allowing for some correlation with NZS 3604, the various site classes applicable to NZ conditions are considered to be:

Characteristic Surface Movements	Site Class	Description
a) 20 mm (Note NZS 3604:2011 assumes movement of 25 mm as part of underlying design.)	Class A (sand) and/or Class S (Silts) Equivalent to NZS 3604:2011 "Good Ground" sites	Poor to slightly expansive
b) 20 mm – 40 mm	Class M	Moderately expansive
c) 40 mm – 60 mm	Class H1	Highly expansive
d) 60 mm – 75mm	Class H2	Highly expansive
e) > 75 mm	Class E	Extremely expansive

AS 2870 uses a range of factors to assess characteristic soil movement including:

- i. Building distress due to ground movement visible on adjacent structures,
- ii. Known soil properties and site specific testing to determine the shrink / swell index of a soil (Test 7.1.1 in AS 1289 – Methods of Testing Soils for Engineering Purposes).

AS 2870 is based on defining soil types into various hazard classes based on expected surface movement and depth of desiccation that could occur. It then applies various foundation designs and embedment depths based on the form of building construction (slab on ground, strip footing, stiffened raft, stiffened slab with deep edge beams, etc). AS2870 uses more reinforcing steel than NZ designs generally would to create stiffer foundations that are better able to tolerate ground movement.

The Australian approach also regards expansive soil to a considerable extent being a home owner maintenance issue and significant emphasis is put into ensuring that people understand the influence that trees and dry summers etc may have on foundation performance. See Appendix D.

**Appendix D: CSIRO – BTF18 – Foundation
Maintenance and Footing
Performance: A Homeowners Guide**

Foundation Maintenance and Footing Performance: A Homeowner's Guide



BTF 18
replaces
Information
Sheet 10/91

Buildings can and often do move. This movement can be up, down, lateral or rotational. The fundamental cause of movement in buildings can usually be related to one or more problems in the foundation soil. It is important for the homeowner to identify the soil type in order to ascertain the measures that should be put in place in order to ensure that problems in the foundation soil can be prevented, thus protecting against building movement.

This Building Technology File is designed to identify causes of soil-related building movement, and to suggest methods of prevention of resultant cracking in buildings.

Soil Types

The types of soils usually present under the topsoil in land zoned for residential buildings can be split into two approximate groups – granular and clay. Quite often, foundation soil is a mixture of both types. The general problems associated with soils having granular content are usually caused by erosion. Clay soils are subject to saturation and swell/shrink problems.

Classifications for a given area can generally be obtained by application to the local authority, but these are sometimes unreliable and if there is doubt, a geotechnical report should be commissioned. As most buildings suffering movement problems are founded on clay soils, there is an emphasis on classification of soils according to the amount of swell and shrinkage they experience with variations of water content. The table below is Table 2.1 from AS 2870, the Residential Slab and Footing Code.

Causes of Movement

Settlement due to construction

There are two types of settlement that occur as a result of construction:

- Immediate settlement occurs when a building is first placed on its foundation soil, as a result of compaction of the soil under the weight of the structure. The cohesive quality of clay soil mitigates against this, but granular (particularly sandy) soil is susceptible.
- Consolidation settlement is a feature of clay soil and may take place because of the expulsion of moisture from the soil or because of the soil's lack of resistance to local compressive or shear stresses. This will usually take place during the first few months after construction, but has been known to take many years in exceptional cases.

These problems are the province of the builder and should be taken into consideration as part of the preparation of the site for construction. Building Technology File 19 (BTF 19) deals with these problems.

Erosion

All soils are prone to erosion, but sandy soil is particularly susceptible to being washed away. Even clay with a sand component of say 10% or more can suffer from erosion.

Saturation

This is particularly a problem in clay soils. Saturation creates a bog-like suspension of the soil that causes it to lose virtually all of its bearing capacity. To a lesser degree, sand is affected by saturation because saturated sand may undergo a reduction in volume – particularly imported sand fill for bedding and blinding layers. However, this usually occurs as immediate settlement and should normally be the province of the builder.

Seasonal swelling and shrinkage of soil

All clays react to the presence of water by slowly absorbing it, making the soil increase in volume (see table below). The degree of increase varies considerably between different clays, as does the degree of decrease during the subsequent drying out caused by fair weather periods. Because of the low absorption and expulsion rate, this phenomenon will not usually be noticeable unless there are prolonged rainy or dry periods, usually of weeks or months, depending on the land and soil characteristics.

The swelling of soil creates an upward force on the footings of the building, and shrinkage creates subsidence that takes away the support needed by the footing to retain equilibrium.

Shear failure

This phenomenon occurs when the foundation soil does not have sufficient strength to support the weight of the footing. There are two major post-construction causes:

- Significant load increase.
- Reduction of lateral support of the soil under the footing due to erosion or excavation.
- In clay soil, shear failure can be caused by saturation of the soil adjacent to or under the footing.

GENERAL DEFINITIONS OF SITE CLASSES

Class	Foundation
A	Most sand and rock sites with little or no ground movement from moisture changes
S	Slightly reactive clay sites with only slight ground movement from moisture changes
M	Moderately reactive clay or silt sites, which can experience moderate ground movement from moisture changes
H	Highly reactive clay sites, which can experience high ground movement from moisture changes
E	Extremely reactive sites, which can experience extreme ground movement from moisture changes
A to P	Filled sites
P	Sites which include soft soils, such as soft clay or silt or loose sands; landslip; mine subsidence; collapsing soils; soils subject to erosion; reactive sites subject to abnormal moisture conditions or sites which cannot be classified otherwise

Tree root growth

Trees and shrubs that are allowed to grow in the vicinity of footings can cause foundation soil movement in two ways:

- Roots that grow under footings may increase in cross-sectional size, exerting upward pressure on footings.
- Roots in the vicinity of footings will absorb much of the moisture in the foundation soil, causing shrinkage or subsidence.

Unevenness of Movement

The types of ground movement described above usually occur unevenly throughout the building's foundation soil. Settlement due to construction tends to be uneven because of:

- Differing compaction of foundation soil prior to construction.
- Differing moisture content of foundation soil prior to construction.

Movement due to non-construction causes is usually more uneven still. Erosion can undermine a footing that traverses the flow or can create the conditions for shear failure by eroding soil adjacent to a footing that runs in the same direction as the flow.

Saturation of clay foundation soil may occur where subfloor walls create a dam that makes water pond. It can also occur wherever there is a source of water near footings in clay soil. This leads to a severe reduction in the strength of the soil which may create local shear failure.

Seasonal swelling and shrinkage of clay soil affects the perimeter of the building first, then gradually spreads to the interior. The swelling process will usually begin at the uphill extreme of the building, or on the weather side where the land is flat. Swelling gradually reaches the interior soil as absorption continues. Shrinkage usually begins where the sun's heat is greatest.

Effects of Uneven Soil Movement on Structures

Erosion and saturation

Erosion removes the support from under footings, tending to create subsidence of the part of the structure under which it occurs. Brickwork walls will resist the stress created by this removal of support by bridging the gap or cantilevering until the bricks or the mortar bedding fail. Older masonry has little resistance. Evidence of failure varies according to circumstances and symptoms may include:

- Step cracking in the mortar beds in the body of the wall or above/below openings such as doors or windows.
- Vertical cracking in the bricks (usually but not necessarily in line with the vertical beds or perpend).

Isolated piers affected by erosion or saturation of foundations will eventually lose contact with the bearers they support and may tilt or fall over. The floors that have lost this support will become bouncy, sometimes rattling ornaments etc.

Seasonal swelling/shrinkage in clay

Swelling foundation soil due to rainy periods first lifts the most exposed extremities of the footing system, then the remainder of the perimeter footings while gradually permeating inside the building footprint to lift internal footings. This swelling first tends to create a dish effect, because the external footings are pushed higher than the internal ones.

The first noticeable symptom may be that the floor appears slightly dished. This is often accompanied by some doors binding on the floor or the door head, together with some cracking of cornice mitres. In buildings with timber flooring supported by bearers and joists, the floor can be bouncy. Externally there may be visible dishing of the hip or ridge lines.

As the moisture absorption process completes its journey to the innermost areas of the building, the internal footings will rise. If the spread of moisture is roughly even, it may be that the symptoms will temporarily disappear, but it is more likely that swelling will be uneven, creating a difference rather than a disappearance in symptoms. In buildings with timber flooring supported by bearers and joists, the isolated piers will rise more easily than the strip footings or piers under walls, creating noticeable doming of flooring.

Trees can cause shrinkage and damage



As the weather pattern changes and the soil begins to dry out, the external footings will be first affected, beginning with the locations where the sun's effect is strongest. This has the effect of lowering the external footings. The doming is accentuated and cracking reduces or disappears where it occurred because of dishing, but other cracks open up. The roof lines may become convex.

Doming and dishing are also affected by weather in other ways. In areas where warm, wet summers and cooler dry winters prevail, water migration tends to be toward the interior and doming will be accentuated, whereas where summers are dry and winters are cold and wet, migration tends to be toward the exterior and the underlying propensity is toward dishing.

Movement caused by tree roots

In general, growing roots will exert an upward pressure on footings, whereas soil subject to drying because of tree or shrub roots will tend to remove support from under footings by inducing shrinkage.

Complications caused by the structure itself

Most forces that the soil causes to be exerted on structures are vertical – i.e. either up or down. However, because these forces are seldom spread evenly around the footings, and because the building resists uneven movement because of its rigidity, forces are exerted from one part of the building to another. The net result of all these forces is usually rotational. This resultant force often complicates the diagnosis because the visible symptoms do not simply reflect the original cause. A common symptom is binding of doors on the vertical member of the frame.

Effects on full masonry structures

Brickwork will resist cracking where it can. It will attempt to span areas that lose support because of subsided foundations or raised points. It is therefore usual to see cracking at weak points, such as openings for windows or doors.

In the event of construction settlement, cracking will usually remain unchanged after the process of settlement has ceased.

With local shear or erosion, cracking will usually continue to develop until the original cause has been remedied, or until the subsidence has completely neutralised the affected portion of footing and the structure has stabilised on other footings that remain effective.

In the case of swell/shrink effects, the brickwork will in some cases return to its original position after completion of a cycle, however it is more likely that the rotational effect will not be exactly reversed, and it is also usual that brickwork will settle in its new position and will resist the forces trying to return it to its original position. This means that in a case where swelling takes place after construction and cracking occurs, the cracking is likely to at least partly remain after the shrink segment of the cycle is complete. Thus, each time the cycle is repeated, the likelihood is that the cracking will become wider until the sections of brickwork become virtually independent.

With repeated cycles, once the cracking is established, if there is no other complication, it is normal for the incidence of cracking to stabilise, as the building has the articulation it needs to cope with the problem. This is by no means always the case, however, and monitoring of cracks in walls and floors should always be treated seriously.

Upheaval caused by growth of tree roots under footings is not a simple vertical shear stress. There is a tendency for the root to also exert lateral forces that attempt to separate sections of brickwork after initial cracking has occurred.

The normal structural arrangement is that the inner leaf of brickwork in the external walls and at least some of the internal walls (depending on the roof type) comprise the load-bearing structure on which any upper floors, ceilings and the roof are supported. In these cases, it is internally visible cracking that should be the main focus of attention, however there are a few examples of dwellings whose external leaf of masonry plays some supporting role, so this should be checked if there is any doubt. In any case, externally visible cracking is important as a guide to stresses on the structure generally, and it should also be remembered that the external walls must be capable of supporting themselves.

Effects on framed structures

Timber or steel framed buildings are less likely to exhibit cracking due to swell/shrink than masonry buildings because of their flexibility. Also, the doming/dishing effects tend to be lower because of the lighter weight of walls. The main risks to framed buildings are encountered because of the isolated pier footings used under walls. Where erosion or saturation cause a footing to fall away, this can double the span which a wall must bridge. This additional stress can create cracking in wall linings, particularly where there is a weak point in the structure caused by a door or window opening. It is, however, unlikely that framed structures will be so stressed as to suffer serious damage without first exhibiting some or all of the above symptoms for a considerable period. The same warning period should apply in the case of upheaval. It should be noted, however, that where framed buildings are supported by strip footings there is only one leaf of brickwork and therefore the externally visible walls are the supporting structure for the building. In this case, the subfloor masonry walls can be expected to behave as full brickwork walls.

Effects on brick veneer structures

Because the load-bearing structure of a brick veneer building is the frame that makes up the interior leaf of the external walls plus perhaps the internal walls, depending on the type of roof, the building can be expected to behave as a framed structure, except that the external masonry will behave in a similar way to the external leaf of a full masonry structure.

Water Service and Drainage

Where a water service pipe, a sewer or stormwater drainage pipe is in the vicinity of a building, a water leak can cause erosion, swelling or saturation of susceptible soil. Even a minuscule leak can be enough to saturate a clay foundation. A leaking tap near a building can have the same effect. In addition, trenches containing pipes can become watercourses even though backfilled, particularly where broken rubble is used as fill. Water that runs along these trenches can be responsible for serious erosion, interstrata seepage into subfloor areas and saturation.

Pipe leakage and trench water flows also encourage tree and shrub roots to the source of water, complicating and exacerbating the problem.

Poor roof plumbing can result in large volumes of rainwater being concentrated in a small area of soil:

- Incorrect falls in roof guttering may result in overflows, as may gutters blocked with leaves etc.

- Corroded guttering or downpipes can spill water to ground.
- Downpipes not positively connected to a proper stormwater collection system will direct a concentration of water to soil that is directly adjacent to footings, sometimes causing large-scale problems such as erosion, saturation and migration of water under the building.

Seriousness of Cracking

In general, most cracking found in masonry walls is a cosmetic nuisance only and can be kept in repair or even ignored. The table below is a reproduction of Table C1 of AS 2870.

AS 2870 also publishes figures relating to cracking in concrete floors, however because wall cracking will usually reach the critical point significantly earlier than cracking in slabs, this table is not reproduced here.

Prevention/Cure

Plumbing

Where building movement is caused by water service, roof plumbing, sewer or stormwater failure, the remedy is to repair the problem. It is prudent, however, to consider also rerouting pipes away from the building where possible, and relocating taps to positions where any leakage will not direct water to the building vicinity. Even where gully traps are present, there is sometimes sufficient spill to create erosion or saturation, particularly in modern installations using smaller diameter PVC fixtures. Indeed, some gully traps are not situated directly under the taps that are installed to charge them, with the result that water from the tap may enter the backfilled trench that houses the sewer piping. If the trench has been poorly backfilled, the water will either pond or flow along the bottom of the trench. As these trenches usually run alongside the footings and can be at a similar depth, it is not hard to see how any water that is thus directed into a trench can easily affect the foundation's ability to support footings or even gain entry to the subfloor area.

Ground drainage

In all soils there is the capacity for water to travel on the surface and below it. Surface water flows can be established by inspection during and after heavy or prolonged rain. If necessary, a grated drain system connected to the stormwater collection system is usually an easy solution.

It is, however, sometimes necessary when attempting to prevent water migration that testing be carried out to establish watertable height and subsoil water flows. This subject is referred to in BTF 19 and may properly be regarded as an area for an expert consultant.

Protection of the building perimeter


It is essential to remember that the soil that affects footings extends well beyond the actual building line. Watering of garden plants, shrubs and trees causes some of the most serious water problems.

For this reason, particularly where problems exist or are likely to occur, it is recommended that an apron of paving be installed around as much of the building perimeter as necessary. This paving

CLASSIFICATION OF DAMAGE WITH REFERENCE TO WALLS

Description of typical damage and required repair	Approximate crack width limit (see Note 3)	Damage category
Hairline cracks	<0.1 mm	0
Fine cracks which do not need repair	<1 mm	1
Cracks noticeable but easily filled. Doors and windows stick slightly	<5 mm	2
Cracks can be repaired and possibly a small amount of wall will need to be replaced. Doors and windows stick. Service pipes can fracture. Weathertightness often impaired	5-15 mm (or a number of cracks 3 mm or more in one group)	3
Extensive repair work involving breaking-out and replacing sections of walls, especially over doors and windows. Window and door frames distort. Walls lean or bulge noticeably, some loss of bearing in beams. Service pipes disrupted	15-25 mm but also depend on number of cracks	4

Gardens for reactive soil



should extend outwards a minimum of 900 mm (more in highly reactive soil) and should have a minimum fall away from the building of 1:60. The finished paving should be no less than 100 mm below brick vent bases.

It is prudent to relocate drainage pipes away from this paving, if possible, to avoid complications from future leakage. If this is not practical, earthenware pipes should be replaced by PVC and backfilling should be of the same soil type as the surrounding soil and compacted to the same density.

Except in areas where freezing of water is an issue, it is wise to remove taps in the building area and relocate them well away from the building – preferably not uphill from it (see BTF 19).

It may be desirable to install a grated drain at the outside edge of the paving on the uphill side of the building. If subsoil drainage is needed this can be installed under the surface drain.

Condensation

In buildings with a subfloor void such as where bearers and joists support flooring, insufficient ventilation creates ideal conditions for condensation, particularly where there is little clearance between the floor and the ground. Condensation adds to the moisture already present in the subfloor and significantly slows the process of drying out. Installation of an adequate subfloor ventilation system, either natural or mechanical, is desirable.

Warning: Although this Building Technology File deals with cracking in buildings, it should be said that subfloor moisture can result in the development of other problems, notably:

- Water that is transmitted into masonry, metal or timber building elements causes damage and/or decay to those elements.
- High subfloor humidity and moisture content create an ideal environment for various pests, including termites and spiders.
- Where high moisture levels are transmitted to the flooring and walls, an increase in the dust mite count can ensue within the living areas. Dust mites, as well as dampness in general, can be a health hazard to inhabitants, particularly those who are abnormally susceptible to respiratory ailments.

The garden

The ideal vegetation layout is to have lawn or plants that require only light watering immediately adjacent to the drainage or paving edge, then more demanding plants, shrubs and trees spread out in that order.

Overwatering due to misuse of automatic watering systems is a common cause of saturation and water migration under footings. If it is necessary to use these systems, it is important to remove garden beds to a completely safe distance from buildings.

Existing trees

Where a tree is causing a problem of soil drying or there is the existence or threat of upheaval of footings, if the offending roots are subsidiary and their removal will not significantly damage the tree, they should be severed and a concrete or metal barrier placed vertically in the soil to prevent future root growth in the direction of the building. If it is not possible to remove the relevant roots without damage to the tree, an application to remove the tree should be made to the local authority. A prudent plan is to transplant likely offenders before they become a problem.

Information on trees, plants and shrubs

State departments overseeing agriculture can give information regarding root patterns, volume of water needed and safe distance from buildings of most species. Botanic gardens are also sources of information. For information on plant roots and drains, see Building Technology File 17.

Excavation

Excavation around footings must be properly engineered. Soil supporting footings can only be safely excavated at an angle that allows the soil under the footing to remain stable. This angle is called the angle of repose (or friction) and varies significantly between soil types and conditions. Removal of soil within the angle of repose will cause subsidence.

Remediation

Where erosion has occurred that has washed away soil adjacent to footings, soil of the same classification should be introduced and compacted to the same density. Where footings have been undermined, augmentation or other specialist work may be required. Remediation of footings and foundations is generally the realm of a specialist consultant.

Where isolated footings rise and fall because of swell/shrink effect, the homeowner may be tempted to alleviate floor bounce by filling the gap that has appeared between the bearer and the pier with blocking. The danger here is that when the next swell segment of the cycle occurs, the extra blocking will push the floor up into an accentuated dome and may also cause local shear failure in the soil. If it is necessary to use blocking, it should be by a pair of fine wedges and monitoring should be carried out fortnightly.

This BTF was prepared by John Lewer FAIB, MIAMA, Partner, Construction Diagnosis.

The information in this and other issues in the series was derived from various sources and was believed to be correct when published.

The information is advisory. It is provided in good faith and not claimed to be an exhaustive treatment of the relevant subject.

Further professional advice needs to be obtained before taking any action based on the information provided.

Distributed by

CSIRO PUBLISHING PO Box 1139, Collingwood 3066, Australia

Freecoll 1800 645 051 Tel (03) 9662 7666 Fax (03) 9662 7555 www.publish.csiro.au


Email: publishing.sales@csiro.au

© CSIRO 2003. Unauthorised copying of this Building Technology file is prohibited

Appendix E: Test Results

- **21854.001-P2S4D-110** **Post Earthworks Investigation Plan**
- **21854.001-P2S4D-111** **Topsoil Depth Plan**
- **21854.001-P2S4D-112** **Earthworks Testing Location Plan**
- **Soil Expansion Test Results**
- **Post Earthworks Investigation Borehole Logs (BH D1 to BH D16)**
- **Earthworks Test Results**

L:\21854\21854.001\WorkingMaterial\CAD\Drawg\P2-S4D\GCR\21854.001-P2S4D-111.dwg, 111, 17/08/2017 6:13:34 PM, jc



				DESIGNED :	JXXL	Aug.17	NOTES : 1. All dimensions are in millimetres unless noted otherwise. 2. Coordinate Datum: NZGD2000, New Zealand Transverse Mercator (NZTM2000). Level Datum: LINZ (MSL) Auckland Vertical Datum 1946 3. As-built plan supplied by WOODS reference "33221-04D-100-AB FINAL CONTOURS.dwg", dated August 2017. 4. Undercuts, shearkey & subsoil drains supplied by WOODS, reference "33221-04D-110-AB CUT FILL CONTOURS.dwg", dated August 2017.	
				DRAWN :	JC	Aug.17		
				DESIGN CHECKED :				
				DRAFTING CHECKED :				
				CADFILE : \\21854.001-P2S4D-111.dwg				
				APPROVED :	NOT FOR CONSTRUCTION		REFERENCE : 	
				This drawing is not to be used for construction purposes unless signed as approved				
1	Completion Report Issue			COPYRIGHT ON THIS DRAWING IS RESERVED				
REVISION DESCRIPTION		BY	DATE					

Tonkin+Taylor
105 Carlton Gore Road, Newmarket, Auckland
Tel. (09) 355 6000 Fax. (09) 307 0265
www.tonkintaylor.co.nz

CLIENT, PROJECT
WFH PROPERTIES LTD
RESIDENTIAL SUBDIVISION


TITLE
MILLWATER - PRECINCT 2 (STAGE 4D)
Post Earthworks Investigation Plan

SCALES (AT A3 SIZE)
1: 1000

DWG. No.
21854.001-P2S4D-111

REV.
1

DRAWING STATUS: COMPLETION REPORT



0 5 10 15 20 30 40 50 (m)

A3 SCALE 1: 1000

ORIGINAL IN COLOUR

DESIGNED : JXXL Aug. 17

DRAWN : JC Aug. 17

DESIGN CHECKED :

DRAFTING CHECKED :

CADFILE : \\21854.001-P2S4D-112.dwg

APPROVED :

NOT FOR CONSTRUCTION

This drawing is not to be used for construction purposes unless signed as approved

COPYRIGHT ON THIS DRAWING IS RESERVED

NOTES :

1. All dimensions are in millimetres unless noted otherwise.

2. Coordinate Datum: NZGD2000, New Zealand Transverse Mercator (NZTM2000).

Level Datum: LINZ (MSL) Auckland Vertical Datum 1946

3. As-built plan supplied by WOODS reference "33221-04D-100-AB FINAL CONTOURS.dwg", dated August 2017.

4. Undercuts, shearkey & subsoil drains supplied by WOODS, reference "33221-04D-110-AB CUT FILL CONTOURS.dwg", dated August 2017.

REFERENCE :

Tonkin+Taylor

105 Carlton Gore Road, Newmarket, Auckland
Tel. (09) 355 6000 Fax. (09) 307 0265
www.tonkintaylor.co.nz

CLIENT, PROJECT

WFH PROPERTIES LTD
RESIDENTIAL SUBDIVISION

TITLE

MILLWATER - PRECINCT 2 (STAGE 4D)
Topsoil Depths Plan

SCALES (AT A3 SIZE)


1: 1000

DWG. No.

21854.001-P2S4D-112

REV.

1



LEGEND

- Precinct 2 Boundary
- Stage 4D Boundary
- Lot Boundaries
- Finished Ground Contours (0.5m interval)
- Retaining Walls
- RE Slope Extent
- Fill Contours
- Zero Contours
- Cut Contours
- Earthworks Testing Location (URN number)

A3 SCALE 1: 1000
0 5 10 15 20 30 40 50 (m)
ORIGINAL IN COLOUR

DRAWING STATUS: COMPLETION REPORT

DESIGNED :	JXXL	Aug. 17
DRAWN :	JC	Aug. 17
DESIGN CHECKED :		
DRAFTING CHECKED :		
CADFILE :	\\21854.001-P2S4D-113.dwg	
APPROVED :		
NOT FOR CONSTRUCTION		
This drawing is not to be used for construction purposes unless signed as approved		
REVISION DESCRIPTION	BY	DATE

NOTES :

- All dimensions are in millimetres unless noted otherwise.
- Coordinate Datum: NZGD2000, New Zealand Transverse Mercator (NZTM2000). Level Datum: LINZ (MSL) Auckland Vertical Datum 1946
- As-built plan supplied by WOODS reference "33221-04D-100-AB FINAL CONTOURS.dwg", dated August 2017.
- Undercuts, shearkey & subsoil drains supplied by WOODS, reference "33221-04D-110-AB CUT FILL CONTOURS.dwg", dated August 2017.

REFERENCE :

Tonkin+Taylor
105 Carlton Gore Road, Newmarket, Auckland
Tel. (09) 355 6000 Fax. (09) 307 0265
www.tonkintaylor.co.nz

CLIENT, PROJECT	WFH PROPERTIES LTD RESIDENTIAL SUBDIVISION	
TITLE	MILLWATER - PRECINCT 2 (STAGE 4D) Earthworks Testing Location Plan	
SCALE (AT A3 SIZE)	DWG. No.	REV.
1: 1000	21854.001-P2S4D-113	1



Our Ref: 1002124.0000.0.0/Rep 3
Customer Ref: 21854.001
22 May 2017

Tonkin & Taylor
PO Box 5271, Wellesley Street, Auckland 1141

Attention: Andrew Linton

Dear Andrew

Precinct 2, Stage 4D, Millwater
Laboratory Test Report

Samples from the above mentioned site have been tested as received and according to your instructions. Test results are included in this report.

Samples destroyed during testing.

Please reproduce this report in full when transmitting to others or including in internal reports.

If we can be of any further assistance, feel free to get in touch. Contact details are provided at the bottom of this page.

GEOTECHNICS LTD

Report prepared by:

Sim Tirunahari
I am the author of this
document
2017.05.22 12:51:51 +12'00'

.....
Sim Tirunahari
Soils Laboratory Manager

Authorised for Geotechnics by:

Steven Anderson
I am approving this
document
2017.05.22 14:16:01 +12'00'

.....
Steven Anderson
Project Director
Approved Signatory

Report checked by:

Steven Anderson
I have reviewed this
document
2017.05.22 14:16:24 +12'00'

.....
Steven Anderson
Regional Manager
Approved Signatory

This document consists of 5 pages

22-May-17

t:\geotechnicsgroup\projects\1002124\issueddocuments\p2_stage 4d\20172205.st.p2_stg4d_millwater.rep3.docx



23 Morgan Street, Newmarket
Auckland 1023, New Zealand
p. +64 9 356 3510
w. www.geotechnics.co.nz

GEOTECHNICS

A Division of the International Geotechnical Engineering Group

Site: Precinct 2, Stage 4D, Millwater

Page 1 of 4

Your Job No: 21854.001

Our Job No: 1002124.0000.0.0

Test Method Used: AS 1289.7.1.1 - 2003 Determination of the Shrink - Swell Index

SUMMARY OF SHRINK - SWELL TEST RESULTS

Sample No.:	D1	D1	D2	D2	D3	D3	D4	D4
DEPTH	(m)	0.5	1.0	0.5	1.0	0.5	1.0	0.5
Applied Pressure	(kPa)	55	55	55	55	55	55	55
SWELL TEST	Initial Water Content (%)	34.4	17.2	26.3	31.1	17.9	23.5	21.1
	Bulk Density (t/m ³)	1.82	2.02	1.95	1.89	2.01	1.94	1.94
	Dry Density (t/m ³)	1.35	1.72	1.54	1.44	1.7	1.57	1.60
	Final Water Content (%)	36.0	19.8	28.1	33.6	20.3	26.2	25.5
	Swelling Strain (%)	0.03	0.02	0.07	0.20	0.05	0.30	0.10
SHRINKAGE TEST	Initial Water Content (%)	33.3	17.5	21.1	28.3	27.5	23.3	23.4
	Estimated Shrinkage Limit (%)	16.5	5.4	8.6	13.4	14.4	10.4	10.6
	Shrinkage Strain (%)	5.5	1.6	2.3	3.5	1.8	2.4	1.6
	Inert Material Estimate in the Soil Specimen (%)	0	0	0	0	0	0	0
	Soil Crumbling During Shrinkage	Nil	Nil	Nil	Nil	Nil	Nil	Nil
SHRINK - SWELL INDEX	Cracking of the Shrinkage Specimen	Moderate	Moderate	Moderate	Moderate	Moderate	Moderate	Moderate
	(%)	3.1	0.9	1.3	2.0	1.0	1.4	0.9

Remarks: The test results are IANZ accredited.

Entered by: **ST**

Date: 22/5/2017

Checked by: **JK**

Date: 22/5/2017



23 Morgan Street, Newmarket
Auckland 1023, New Zealand
p. +64 9 356 3510
w. www.geotechnics.co.nz

GEOTECHNICS

Site: Precinct 2, Stage 4D, Millwater

Page 2 of 4

Your Job No: 21854.001

Our Job No: 1002124.0000.0.0

Test Method Used: AS 1289.7.1.1 - 2003 Determination of the Shrink - Swell Index

SUMMARY OF SHRINK - SWELL TEST RESULTS

Sample No.:	D5	D5	D6	D6	D7	D7	D8	D8
DEPTH		0.5	1.0	0.5	1.0	0.5	1.0	0.5
Applied Pressure		55	55	55	55	55	55	55
Initial Water Content		18.4	27.1	31.0	26.6	28.6	20.8	43.5
Bulk Density		2.07	1.78	1.86	1.85	1.90	1.88	1.73
Dry Density		1.75	1.40	1.42	1.46	1.48	1.56	1.21
Final Water Content		20.4	31.0	32.6	30.5	28.8	24.1	45.7
Swelling Strain		0.08	0.03	0.06	0.31	0.16	0.17	0.09
Initial Water Content		18.3	24.5	32.8	27.7	22.3	15.2	36.0
Estimated Shrinkage Limit		7.9	9.1	16.8	13.7	6.6	6.1	16.8
Shrinkage Strain		0.8	1.4	3.5	2.4	2.2	0.7	5.9
Inert Material Estimate in the Soil Specimen		0	0	0	0	0	0	0
Soil Crumbling During Shrinkage		Nil	Nil	Nil	Nil	Nil	Nil	Nil
Cracking of the Shrinkage Specimen		Moderate	Moderate	Moderate	Moderate	Moderate	Moderate	Moderate
SHRINK - SWELL INDEX		0.4	0.8	1.9	1.4	1.3	0.4	3.3

Remarks: The test results are IANZ accredited.

Entered by: ST

Date: 22/5/2017

Checked by: JK

Date: 22/5/2017



23 Morgan Street, Newmarket
Auckland 1023, New Zealand
p. +64 9 356 3510
w. www.geotechnics.co.nz

GEOTECHNICS

Site: Precinct 2, Stage 4D, Millwater

Page 3 of 4

Your Job No: 21854.001

Our Job No: 1002124.0000.0.0

Test Method Used: AS 1289.7.1.1 - 2003 Determination of the Shrink - Swell Index

SUMMARY OF SHRINK - SWELL TEST RESULTS

Sample No.:	D9	D9	D10	D10	D11	D11	D12	D12
DEPTH	(m)	0.5	1.0	0.5	1.0	0.5	1.0	0.5
Applied Pressure	(kPa)	55	55	55	55	55	55	55
SWELL TEST	Initial Water Content (%)	26.5	62.7	29.6	3.7	18.6	23.7	19.7
	Bulk Density (t/m ³)	1.91	1.99	1.87	1.75	1.99	1.94	1.94
	Dry Density (t/m ³)	1.51	1.22	1.44	1.69	1.68	1.57	1.62
	Final Water Content (%)	28.0	63.4	31.9	4.6	21.6	26.5	23.2
	Swelling Strain (%)	0.19	0.22	0.25	-0.22	0.51	0.29	0.37
SHRINKAGE TEST	Initial Water Content (%)	25.5	35.3	20.5	36.2	23.9	23.2	18.0
	Estimated Shrinkage Limit (%)	10.3	17.5	7.2	17.4	13.2	12.4	10.3
	Shrinkage Strain (%)	2.8	5.3	2.4	8.2	2.4	2.6	2.0
	Inert Material Estimate in the Soil Specimen (%)	0	0	0	0	0	0	0
	Soil Crumbling During Shrinkage	Nil	Nil	Nil	Nil	Nil	Nil	Nil
SHRINK - SWELL INDEX	Cracking of the Shrinkage Specimen	Moderate	Moderate	Moderate	Moderate	Moderate	Moderate	Moderate
	(%)	1.6	3.0	1.4	4.5	1.5	1.5	1.2
0.6								

Remarks: The test results are IANZ accredited.

Entered by: ST

Date: 22/5/2017

Checked by: JK

Date: 22/5/2017

Rev.: A

HAND AUGER LOG

HOLE Id: **372 (D11)**

Hole Location: Refer to site plan

SHEET: 1 OF 1

PROJECT: P2S4 2017				LOCATION: Millwater Precinct 2				JOB No.: 21854.001 P2S4							
CO-ORDINATES:				DRILL TYPE: 50mm hand auger				HOLE STARTED: 15/03/2017							
R.L.:				DRILL METHOD: HA				HOLE FINISHED: 15/03/2017							
DATUM:								DRILLED BY: Geotechnics Ltd							
								LOGGED BY: rbe		CHECKED: AJL					
GEOLOGICAL								ENGINEERING DESCRIPTION							
GEOLOGICAL UNIT, GENERIC NAME, ORIGIN, MATERIAL COMPOSITION:								Description and Additional Observations							

COMMENTS:

Hole Depth
3.2m

Scale 1:20

Rev.: A

HAND AUGER LOG

HOLE Id: **401 (D4)**

Hole Location: Refer to site plan

SHEET: 1 OF 1

PROJECT: P2S4 2017				LOCATION: Millwater Precinct 2				JOB No.: 21854.001 P2S4																		
CO-ORDINATES:				DRILL TYPE: 50mm hand auger				HOLE STARTED: 15/03/2017																		
R.L.:				DRILL METHOD: HA				HOLE FINISHED: 15/03/2017																		
DATUM:								DRILLED BY: Geotechnics Ltd																		
								LOGGED BY: rbe																		
								CHECKED: AJL																		
GEOLOGICAL										ENGINEERING DESCRIPTION																
GEOLOGICAL UNIT, GENERIC NAME, ORIGIN, MATERIAL COMPOSITION	WATER	CORE RECOVERY (%)	METHOD	SCALA PENETROMETER (Blows/10mm)														TESTS	SAMPLES	RL (m)	DEPTH (m)	GRAPHIC LOG	WEATHERING MOISTURE CONDITION	STRENGTH/DENSITY CLASSIFICATION	SHEAR STRENGTH (kPa)	Description and Additional Observations
				2	4	6	8	10	12	14	16	18														
Fill																			M	H		clayey SILT, low plasticity, moist, brown and yellowish brown				
																						SILT, non plastic, moist, grey and yellowish brown, locally sandy				
Hukerenui Mudstone																			VSt	H		clayey SILT, low plasticity, moist, yellowish brown mottled light greyish white				
																						SILT, non plastic, moist, yellowish brown, with grey inclusions				
																						SILT, non plastic, dry to moist, grey				
																						1.9m: dry very hard to auger				
																						2m: Refusal				

COMMENTS:

Hole Depth
2m

Scale 1:20




Rev.: A

HAND AUGER LOG

HOLE Id: **404 (D8)**

Hole Location: Refer to site plan

SHEET: 1 OF 1

PROJECT: P2S4 2017			LOCATION: Millwater Precinct 2			JOB No.: 21854.001 P2S4								
CO-ORDINATES:			DRILL TYPE: 50mm hand auger			HOLE STARTED: 14/03/2017								
R.L.:			DRILL METHOD: HA			HOLE FINISHED: 14/03/2017								
DATUM:						DRILLED BY: Geotechnics Ltd								
						LOGGED BY: rbe								
						CHECKED: AJL								
GEOLOGICAL						ENGINEERING DESCRIPTION								
GEOLOGICAL UNIT, GENERIC NAME, ORIGIN, MATERIAL COMPOSITION	WATER	CORE RECOVERY (%)	METHOD	SCALA PENETROMETER (Blows/300mm)	TESTS	SAMPLES	RL (m)	DEPTH (m)	GRAPHIC LOG	MOISTURE CONDITION	WEATHERING	STRENGTH CLASSIFICATION	SHEAR STRENGTH (kPa)	Description and Additional Observations
Fill					● 90/36 kPa			0.5		M		St		clayey SILT, low plasticity, moist, dark brown
					● >211 kPa									SILT, some clay, low to no plasticity, moist, yellowish brown, light greyish white, and grey
					● UTP									0.8m: grey with yellowish brown inclusions
					● UTP									
Hukerenui Mudstone					● UTP			1.5		D-M		H		sandy SILT, non plastic, moist, grey; dry from 1.5m
								2.0						1.6m: Refusal
								2.5						
								3.0						
								3.5						
COMMENTS:														
<div style="border: 1px solid black; padding: 2px; display: inline-block;"> Hole Depth 1.6m </div>														

HAND AUGER LOG

HOLE Id: **409 (D10)**

Hole Location: Refer to site plan

SHEET: 1 OF 1

PROJECT: P2S4 2017		LOCATION: Millwater Precinct 2		JOB No.: 21854.001 P2S4									
CO-ORDINATES:		DRILL TYPE: 50mm hand auger		HOLE STARTED: 15/03/2017									
R.L.:		DRILL METHOD: HA		HOLE FINISHED: 15/03/2017									
DATUM:				DRILLED BY: Geotechnics Ltd									
				LOGGED BY: rbe									
				CHECKED: AJL									
GEOLOGICAL				ENGINEERING DESCRIPTION									
GEOLOGICAL UNIT, GENERIC NAME, ORIGIN, MATERIAL COMPOSITION	WATER	CORE RECOVERY (%)	METHOD	SCALA PENETROMETER (Blows/10mm)	TESTS	SAMPLES	RL (m)	DEPTH (m)	GRAPHIC LOG	WEATHERING MOISTURE CONDITION	STRENGTH-HENBURY CLASSIFICATION	SHEAR STRENGTH (kPa)	Description and Additional Observations
Fill					● 169/72 kPa				TS	M	VSt		SILT, non plastic, moist, brown with yellowish brwn inclusions
					● 142/62 kPa			0.5	TS				clayey SILT, low to medium plasticity, moist, yellowish brown with some grey inclusions
					● 83/36 kPa			1.0			St-VSt		SILT, non plastic, moist, grey and brown
					● 199/77 kPa			1.5					clayey SILT, medium plasticity, moist, yellowish brown and grey
					● >211 kPa			2.0			VSt-H		SILT, non plastic, moist, grey and yellowish brown
Hukerenui Mudstone					● 200/39 kPa			2.5					
					● >211 kPa					D-M	H		SILT, non plastic, dry to moist, grey. Very hard to auger
					● UTP								2.6m: Refusal
<div style="display: flex; justify-content: space-between;"> 3.0 3.5 </div>													

COMMENTS:

Hole Depth
2.6m

Scale 1:20

Rev.: A

HAND AUGER LOG

HOLE Id: **433 (D13)**

SHEET: 1 OF 1

PROJECT: P2S4 2017	LOCATION: Millwater Precinct 2	JOB No.: 21854.001 P2S4
CO-ORDINATES:	DRILL TYPE: 50mm hand auger	HOLE STARTED: 14/03/2017
R.L.:	DRILL METHOD: HA	HOLE FINISHED: 14/03/2017
DATUM:		DRILLED BY: Geotechnics Ltd
		LOGGED BY: ta
		CHECKED: AJL

GEOLOGICAL										ENGINEERING DESCRIPTION														
GEOLOGICAL UNIT, GENERIC NAME, ORIGIN, MATERIAL COMPOSITION	WATER	CORE RECOVERY (%)	METHOD	SCALA PENETROMETER (Blows/50mm)												TESTS	SAMPLES	RL (m)	DEPTH (m)	GEOPHIC LOG	MOISTURE / WEATHERING CONDITION	STRENGTH/PLASTICITY CLASSIFICATION	SHEAR STRENGTH (kPa)	Description and Additional Observations
				2	4	6	8	10	12	14	16	18												
Fill																			M	VSt		SILT, non plastic, brown		
																						clayey SILT, low plasticity, moist, white, grey and yellow		
																				H		clayey SILT, low to no plasticity, moist, grey and yellow		
																						SILT, minor clay, friable, moist, grey		
																						clayey SILT, moist, low plasticity, grey and yellow		
																						SILT, minor clay, friable, moist, grey		
																			D			SILT, dry, non plastic, grey		
																				M		clayey SILT, low to no plasticity, moist, grey, and yellow		
																						3m: Target depth		
																	</							

COMMENTS:
Hole Depth 3m

HAND AUGER LOG

HOLE Id: **435 (D12)**

Hole Location: Refer to site plan

SHEET: 1 OF 1

PROJECT: P2S4 2017				LOCATION: Millwater Precinct 2				JOB No.: 21854.001 P2S4																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																															
CO-ORDINATES:				DRILL TYPE: 50mm hand auger				HOLE STARTED: 15/03/2017																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																															
R.L.:				DRILL METHOD: HA				HOLE FINISHED: 15/03/2017																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																															
DATUM:								DRILLED BY: Geotechnics Ltd																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																															
								LOGGED BY: rbe		CHECKED: AJL																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																													
GEOLOGICAL												ENGINEERING DESCRIPTION																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																											
GEOLOGICAL UNIT, GENERIC NAME, ORIGIN, MATERIAL COMPOSITION	WATER	CORE RECOVERY (%)	METHOD	SCALA PENETROMETER (Blows/20mm)														TESTS	SAMPLES	R.L. (m)	DEPTH (m)	GRAPHIC LOG	MOISTURE CONDITION	STRENGTH/DENSITY CLASSIFICATION	SHEAR STRENGTH (kPa)	Description and Additional Observations																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																													
				2	4	6	8	10	12	14	16	18																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																											
Fill																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																							

COMMENTS:

Hole Depth
3.2m

Scale 1:20

Rev.: A

HAND AUGER LOG

HOLE Id: **448 (D16)**

Hole Location: Refer to site plan

SHEET: 1 OF 1


PROJECT: P2S4 2017			LOCATION: Millwater Precinct 2			JOB No.: 21854.001 P2S4								
CO-ORDINATES:			DRILL TYPE: 50mm hand auger			HOLE STARTED: 15/03/2017								
R.L.:			DRILL METHOD: HA			HOLE FINISHED: 15/03/2017								
DATUM:						DRILLED BY: Geotechnics Ltd								
						LOGGED BY: rbe								
						CHECKED: AJL								
GEOLOGICAL						ENGINEERING DESCRIPTION								
<small>GEOLOGICAL UNIT, GENERIC NAME, ORIGIN, MATERIAL COMPOSITION:</small>	<small>WATER</small>	<small>CORE RECOVERY (%)</small>	<small>METHOD</small>	<small>SCALA PENETROMETER (Blows/10mm)</small> <div style="display: flex; justify-content: space-around; font-size: 8px;"> 24681012141618 </div>	<small>TESTS</small>	<small>SAMPLES</small>	<small>RL (m)</small>	<small>DEPTH (m)</small>	<small>GRAPHIC LOG</small>	<small>MOISTURE CONDITION</small>	<small>WEATHERING</small>	<small>UNSATURATED CUTANALYSIS CLASSIFICATION</small>	<small>SHEAR STRENGTH (kPa)</small> <div style="display: flex; justify-content: space-around; font-size: 8px;"> 102030405060708090100 </div>	<small>Description and Additional Observations</small>
Fill					<ul style="list-style-type: none"> ● >211 kPa ● >211 kPa ● >211 kPa ● UTP 			<div style="position: relative; height: 1.25m;"> <div style="position: absolute; top: 0; left: 0; right: 0; bottom: 0; background: repeating-linear-gradient(45deg, transparent, transparent 2px, black 2px, black 4px);"></div> <div style="position: absolute; top: 0; left: 0; right: 0; bottom: 0; background-color: #f0f0f0;"></div> </div>					<p>SILT, non plastic, moist, brown</p> <p>clayey SILT, medium plasticity, moist, greyish brown with yellowish brown inclusions</p> <p>0.5m: grey with yellowish brown inclusions</p>	
Hukerenui Mudstone								<div style="position: relative; height: 1.25m;"> <div style="position: absolute; top: 0; left: 0; right: 0; bottom: 0; background-color: #f0f0f0;"></div> </div>					<p>SILT, friable, dry, grey</p> <p>1.25m: Refusal</p>	
								<div style="position: relative; height: 2.0m;"> <div style="position: absolute; top: 0; left: 0; right: 0; bottom: 0; background-color: #f0f0f0;"></div> </div>						
								<div style="position: relative; height: 2.0m;"> <div style="position: absolute; top: 0; left: 0; right: 0; bottom: 0; background-color: #f0f0f0;"></div> </div>						
								<div style="position: relative; height: 2.0m;"> <div style="position: absolute; top: 0; left: 0; right: 0; bottom: 0; background-color: #f0f0f0;"></div> </div>						
								<div style="position: relative; height: 2.0m;"> <div style="position: absolute; top: 0; left: 0; right: 0; bottom: 0; background-color: #f0f0f0;"></div> </div>						
								<div style="position: relative; height: 2.0m;"> <div style="position: absolute; top: 0; left: 0; right: 0; bottom: 0; background-color: #f0f0f0;"></div> </div>						
								<div style="position: relative; height: 2.0m;"> <div style="position: absolute; top: 0; left: 0; right: 0; bottom: 0; background-color: #f0f0f0;"></div> </div>						
								<div style="position: relative; height: 2.0m;"> <div style="position: absolute; top: 0; left: 0; right: 0; bottom: 0; background-color: #f0f0f0;"></div> </div>						
								<div style="position: relative; height: 2.0m;"> <div style="position: absolute; top: 0; left: 0; right: 0; bottom: 0; background-color: #f0f0f0;"></div> </div>						
								<div style="position: relative; height: 2.0m;"> <div style="position: absolute; top: 0; left: 0; right: 0; bottom: 0; background-color: #f0f0f0;"></div> </div>						
								<div style="position: relative; height: 2.0m;"> <div style="position: absolute; top: 0; left: 0; right: 0; bottom: 0; background-color: #f0f0f0;"></div> </div>						
								<div style="position: relative; height: 2.0m;"> <div style="position: absolute; top: 0; left: 0; right: 0; bottom: 0; background-color: #f0f0f0;"></div> </div>						
								<div style="position: relative; height: 2.0m;"> <div style="position: absolute; top: 0; left: 0; right: 0; bottom: 0; background-color: #f0f0f0;"></div> </div>						
								<div style="position: relative; height: 2.0m;"> <div style="position: absolute; top: 0; left: 0; right: 0; bottom: 0; background-color: #f0f0f0;"></div> </div>						
								<div style="position: relative; height: 2.0m;"> <div style="position: absolute; top: 0; left: 0; right: 0; bottom: 0; background-color: #f0f0f0;"></div> </div>						
								<div style="position: relative; height: 2.0m;"> <div style="position: absolute; top: 0; left: 0; right: 0; bottom: 0; background-color: #f0f0f0;"></div> </div>						
								<div style="position: relative; height: 2.0m;"> <div style="position: absolute; top: 0; left: 0; right: 0; bottom: 0; background-color: #f0f0f0;"></div> </div>						
								<div style="position: relative; height: 2.0m;"> <div style="position: absolute; top: 0; left: 0; right: 0; bottom: 0; background-color: #f0f0f0;"></div> </div>						
								<div style="position: relative; height: 2.0m;"> <div style="position: absolute; top: 0; left: 0; right: 0; bottom: 0; background-color: #f0f0f0;"></div> </div>						
								<div style="position: relative; height: 2.0m;"> <div style="position: absolute; top: 0; left: 0; right: 0; bottom: 0; background-color: #f0f0f0;"></div> </div>						
								<div style="position: relative; height: 2.0m;"> <div style="position: absolute; top: 0; left: 0; right: 0; bottom: 0; background-color: #f0f0f0;"></div> </div>						
								<div style="position: relative; height: 2.0m;"> <div style="position: absolute; top: 0; left: 0; right: 0; bottom: 0; background-color: #f0f0f0;"></div> </div>						
								<div style="position: relative; height: 2.0m;"> <div style="position: absolute; top: 0; left: 0; right: 0; bottom: 0; background-color: #f0f0f0;"></div> </div>						
								<div style="position: relative; height: 2.0m;"> <div style="position: absolute; top: 0; left: 0; right: 0; bottom: 0; background-color: #f0f0f0;"></div> </div>						
								<div style="position: relative; height: 2.0m;"> <div style="position: absolute; top: 0; left: 0; right: 0; bottom: 0; background-color: #f0f0f0;"></div> </div>						
								<div style="position: relative; height: 2.0m;"> <div style="position: absolute; top: 0; left: 0; right: 0; bottom: 0; background-color: #f0f0f0;"></div> </div>						
								<div style="position: relative; height: 2.0m;"> <div style="position: absolute; top: 0; left: 0; right: 0; bottom: 0; background-color: #f0f0f0;"></div> </div>						
								<div style="position: relative; height: 2.0m;"> <div style="position: absolute; top: 0; left: 0; right: 0; bottom: 0; background-color: #f0f0f0;"></div> </div>						
								<div style="position: relative; height: 2.0m;"> <div style="position: absolute; top: 0; left: 0; right: 0; bottom: 0; background-color: #f0f0f0;"></div> </div>						
								<div style="position: relative; height: 2.0m;"> <div style="position: absolute; top: 0; left: 0; right: 0; bottom: 0; background-color: #f0f0f0;"></div> </div>						
								<div style="position: relative; height: 2.0m;"> <div style="position: absolute; top: 0; left: 0; right: 0; bottom: 0; background-color: #f0f0f0;"></div> </div>						
								<div style="position: relative; height: 2.0m;"> <div style="position: absolute; top: 0; left: 0; right: 0; bottom: 0; background-color: #f0f0f0;"></div> </div>						
								<div style="position: relative; height: 2.0m;"> <div style="position: absolute; top: 0; left: 0; right: 0; bottom: 0; background-color: #f0f0f0;"></div> </div>						
								<div style="position: relative; height: 2.0m;"> <div style="position: absolute; top: 0; left: 0; right: 0; bottom: 0; background-color: #f0f0f0;"></div> </div>						
								<div style="position: relative; height: 2.0m;"> <div style="position: absolute; top: 0; left: 0; right: 0; bottom: 0; background-color: #f0f0f0;"></div> </div>						
								<div style="position: relative; height: 2.0m;"> <div style="position: absolute; top: 0; left: 0; right: 0; bottom: 0; background-color: #f0f0f0;"></div> </div>						
								<div style="position: relative; height: 2.0m;"> <div style="position: absolute; top: 0; left: 0; right: 0; bottom: 0; background-color: #f0f0f0;"></div> </div>						
								<div style="position: relative; height: 2.0m;"> <div style="position: absolute; top: 0; left: 0; right: 0; bottom: 0; background-color: #f0f0f0;"></div> </div>						
								<div style="position: relative; height: 2.0m;"> <div style="position: absolute; top: 0; left: 0; right: 0; bottom: 0; background-color: #f0f0f0;"></div> </div>						
								<div style="position: relative; height: 2.0m;"> <div style="position: absolute; top: 0; left: 0; right: 0; bottom: 0; background-color: #f0f0f0;"></div> </div>						
								<div style="position: relative; height: 2.0m;"> <div style="position: absolute; top: 0; left: 0; right: 0; bottom: 0; background-color: #f0f0f0;"></div> </div>						
								<div style="position: relative; height: 2.0m;"> <div style="position: absolute; top: 0; left: 0; right: 0; bottom: 0; background-color: #f0f0f0;"></div> </div>						
								<div style="position: relative; height: 2.0m;"> <div style="position: absolute; top: 0; left: 0; right: 0; bottom: 0; background-color: #f0f0f0;"></div> </div>						
								<div style="position: relative; height: 2.0m;"> <div style="position: absolute; top: 0; left: 0; right: 0; bottom: 0; background-color: #f0f0f0;"></div> </div>						
								<div style="position: relative; height: 2.0m;"> <div style="position: absolute; top: 0; left: 0; right: 0; bottom: 0; background-color: #f0f0f0;"></div> </div>						
								<div style="position: relative; height: 2.0m;"> <div style="position: absolute; top: 0; left: 0; right: 0; bottom: 0; background-color: #f0f0f0;"></div> </div>						
								<div style="position: relative; height: 2.0m;"> <div style="position: absolute; top: 0; left: 0; right: 0; bottom: 0; background-color: #f0f0f0;"></div> </div>						
								<div style="position: relative; height: 2.0m;"> <div style="position: absolute; top: 0; left: 0; right: 0; bottom: 0; background-color: #f0f0f0;"></div> </div>						
								<div style="position: relative; height: 2.0m;"> <div style="position: absolute; top: 0; left: 0; right: 0; bottom: 0; background-color: #f0f0f0;"></div> </div>						
								<div style="position: relative; height: 2.0m;"> <div style="position: absolute; top: 0; left: 0; right: 0; bottom: 0; background-color: #f0f0f0;"></div> </div>						
								<div style="position: relative; height: 2.0m;"> <div style="position: absolute; top: 0; left: 0; right: 0; bottom: 0; background-color: #f0f0f0;"></div> </div>						
								<div style="position: relative; height: 2.0m;"> <div style="position: absolute; top: 0; left: 0; right: 0; bottom: 0; background-color: #f0f0f0;"></div> </div>						
								<div style="position: relative; height: 2.0m;"> <div style="position: absolute; top: 0; left: 0; right: 0; bottom: 0; background-color: #f0f0f0;"></div> </div>						
								<div style="position: relative; height: 2.0m;"> <div style="position: absolute; top: 0; left: 0; right: 0; bottom: 0; background-color: #f0f0f0;"></div> </div>						
								<div style="position: relative; height: 2.0m;"> <div style="position: absolute; top: 0; left: 0; right: 0; bottom: 0; background-color: #f0f0f0;"></div> </div>						
								<div style="position: relative; height: 2.0m;"> <div style="position: absolute; top: 0; left: 0; right: 0; bottom: 0; background-color: #f0f0f0;"></div> </div>						
								<div style="position: relative; height: 2.0m;"> <div style="position: absolute; top: 0; left: 0; right: 0; bottom: 0; background-color: #f0f0f0;"></div> </div>						
								<div style="position: relative; height: 2.0m;"> <div style="position: absolute; top: 0; left: 0; right: 0; bottom: 0; background-color: #f0f0f0;"></div> </div>						
								<div style="position: relative; height: 2.0m;"> <div style="position: absolute; top: 0; left: 0; right: 0; bottom: 0; background-color: #f0f0f0;"></div> </div>						
								<div style="position: relative; height: 2.0m;"> <div style="position: absolute; top: 0; left: 0; right: 0; bottom: 0; background-color: #f0f0f0;"></div> </div>						
								<div style="position: relative; height: 2.0m;"> <div style="position: absolute; top: 0; left: 0; right: 0; bottom: 0; background-color: #f0f0f0;"></div> </div>						
								<div style="position: relative; height: 2.0m;"> <div style="position: absolute; top: 0; left: 0; right: 0; bottom: 0; background-color: #f0f0f0;"></div> </div>						
								<div style="position: relative; height: 2.0m;"> <div style="position: absolute; top: 0; left: 0; right: 0; bottom: 0; background-color: #f0f0f0;"></div> </div>						
								<div style="position: relative; height: 2.0m;"> <div style="position: absolute; top: 0; left: 0; right: 0; bottom: 0; background-color: #f0f0f0;"></div> </div>						
								<div style="position: relative; height: 2.0m;"> <div style="position: absolute; top: 0; left: 0; right: 0; bottom: 0; background-color: #f0f0f0;"></div> </div>						
								<div style="position: relative; height: 2.0m;"> <div style="position: absolute; top: 0; left: 0; right: 0; bottom: 0; background-color: #f0f0f0;"></div> </div>						
								<div style="position: relative; height: 2.0m;"> <div style="position: absolute; top: 0; left: 0; right: 0; bottom: 0; background-color: #f0f0f0;"></div> </div>						
								<div style="position: relative; height: 2.0m;"> <div style="position: absolute; top: 0; left: 0; right: 0; bottom: 0; background-color: #f0f0f0;"></div> </div>						
								<div style="position: relative; height: 2.0m;"> <div style="position: absolute; top: 0; left: 0; right: 0; bottom: 0; background-color: #f0f0f0;"></div> </div>						
								<div style="position: relative; height: 2.0m;"> <div style="position: absolute; top: 0; left: 0; right: 0; bottom: 0; background-color: #f0f0f0;"></div> </div>						
								<div style="position: relative; height: 2.0m;"> <div style="position: absolute; top: 0; left: 0; right: 0; bottom: 0; background-color: #f0f0f0;"></div> </div>						
								<div style="position: relative; height: 2.0m;"> <div style="position: absolute; top: 0; left: 0; right: 0; bottom: 0; background-color: #f0f0f0;"></div> </div>						
								<div style="position: relative; height: 2.0m;"> <div style="position: absolute; top: 0; left: 0; right: 0; bottom: 0; background-color: #f0f0f0;"></div> </div>						
								<div style="position: relative; height: 2.0m;"> <div style="position: absolute; top: 0; left: 0; right: 0; bottom: 0; background-color: #f0f0f0;"></div> </div>						
								<div style="position: relative; height: 2.0m;"> <div style="position: absolute; top: 0; left: 0; right: 0; bottom: 0; background-color: #f0f0f0;"></div> </div>						
								<div style="position: relative; height: 2.0m;"> <div style="position: absolute; top: 0; left: 0; right: 0; bottom: 0; background-color: #f0f0f0;"></div> </div>						
								<div style="position: relative; height: 2.0m;"> </div>						

HAND AUGER LOG

HOLE ID: 451 (D15)

Hole Location: Refer to site plan

SHEET: 1 OF 1

PROJECT: P2S4 2017		LOCATION: Millwater Precinct 2		JOB No.: 21854.001 P2S4										
CO-ORDINATES:		DRILL TYPE: 50mm hand auger		HOLE STARTED: 15/03/2017										
R.L.:		DRILL METHOD: HA		HOLE FINISHED: 15/03/2017										
DATUM:				DRILLED BY: Geotechnics Ltd										
				LOGGED BY: rbe										
				CHECKED: AJL										
GEOLOGICAL				ENGINEERING DESCRIPTION										
GEOLOGICAL UNIT, GENERIC NAME, ORIGIN, MATERIAL COMPOSITION	WATER	CORE RECOVERY (%)	METHOD	SCALA PENETROMETER (Blows/300mm)	TESTS	SAMPLES	RL (m)	DEPTH (m)	GRAPHIC LOG	MOISTURE CONDITION	WEATHERING	STRENGTH CLASSIFICATION	SHEAR STRENGTH (kPa)	Description and Additional Observations
Fill					● UTP ● >211 kPa ● >211 kPa ● 158/29 kPa			0.5 1.0		M	H		SILT, some clay, low to no plasticity, moist, dark brown, with yellowish brown inclusions	
													VS-H	SILT, non plastic, moist, grey and yellowish brown, minor sandy inclusions
Hukerenui Mudstone					● UTP			1.5		D-M	H		sandy SILT, non plastic, moist, grey, dry from 1.4m	
								2.0 2.5 3.0 3.5					1.5m: Refusal	

COMMENTS:

Hole Depth
1.5m

Scale 1:20

HAND AUGER LOG

HOLE ID: 454 (D14)

Hole Location: Refer to site plan

SHEET: 1 OF 1

PROJECT: P2S4 2017				LOCATION: Millwater Precinct 2				JOB No.: 21854.001 P2S4										
CO-ORDINATES:				DRILL TYPE: 50mm hand auger				HOLE STARTED: 15/03/2017										
R.L.:				DRILL METHOD: HA				HOLE FINISHED: 15/03/2017										
DATUM:								DRILLED BY: Geotechnics Ltd										
								LOGGED BY: rbe										
								CHECKED: AJL										
GEOLOGICAL								ENGINEERING DESCRIPTION										
GEOLOGICAL UNIT, GENERIC NAME, ORIGIN, MATERIAL COMPOSITION:		WATER	CORE RECOVERY (%)	METHOD	SCALA PENETROMETER (Blows/30mm)			TESTS	SAMPLES	RL (m)	DEPTH (m)	GRAPHIC LOG	MOISTURE CONDITION	WEATHERING	STRENGTH/DENSITY CLASSIFICATION	SHEAR STRENGTH (kPa)	Description and Additional Observations	
					2	4	6	8	10	12	14	16	18					
Fill																		SILT, non plastic, moist, brown
																		SILT, some clay, low plasticity, moist, greyish brown, minor yellowish brown inclusions
																		0.6m: non plastic
																		clayey SILT, low plasticity, moist yellowish brown mottled light greyish white
																		SILT, non plastic, moist, yellowish brown mottled light greyish white
Hukerenui Mudstone																		sandy SILT, non plastic, moist to dry, grey
																		1.6m: Refusal

COMMENTS:

Hole Depth
1.6m


Scale 1:20

HAND AUGER LOG

HOLE Id: **643 (D9)**

Hole Location: Refer to site plan

SHEET: 1 OF 1





PROJECT: P2S4 2017			LOCATION: Millwater Precinct 2			JOB No.: 21854.001 P2S4							
CO-ORDINATES:			DRILL TYPE: 50mm hand auger			HOLE STARTED: 15/03/2017							
R.L.:			DRILL METHOD: HA			HOLE FINISHED: 15/03/2017							
DATUM:						DRILLED BY: Geotechnics Ltd							
						LOGGED BY: rbe							
						CHECKED: AJL							
GEOLOGICAL						ENGINEERING DESCRIPTION							
GEOLOGICAL UNIT, GENERIC NAME, ORIGIN, MATERIAL COMPOSITION	WATER	CORE RECOVERY (%)	METHOD	SCALA PENETROMETER (Blows/100mm)	TESTS	SAMPLES	RL (m)	DEPTH (m)	GRAPHIC LOG	WEATHERING MOISTURE CONDITION	STRENGTH/DENSITY CLASSIFICATION	SHEAR STRENGTH (kPa)	Description and Additional Observations
Fill					<ul style="list-style-type: none"> • >211 kPa • 134/66 kPa • 87/53 kPa • 194/62 kPa • UTP 			0.5		M	H		clayey SILT, low plasticity, moist, dark brown, minor yellowish brown inclusions SILT, some clay, low to no plasticity, moist, yellowish brown and grey clayey SILT, low plasticity, moist, yellowish brown and SILT non plastic, moist, grey
	Hukerenui Mudstone							1.0		D	H		SILT, non plastic, moist, grey sandy SILT, non plastic, dry, light grey
								1.5					1.35m: Refusal
								2.0					
								2.5					
								3.0					
								3.5					
COMMENTS: <div style="border: 1px solid black; padding: 2px; display: inline-block;"> Hole Depth 1.35m </div>													

HAND AUGER LOG

HOLE ID: **647 (D7)**

Hole Location: Refer to site plan

SHEET: 1 OF 1

PROJECT: P2S4 2017				LOCATION: Millwater Precinct 2				JOB No.: 21854.001 P2S4						
CO-ORDINATES:				DRILL TYPE: 50mm hand auger				HOLE STARTED: 15/03/2017						
R.L.:				DRILL METHOD: HA				HOLE FINISHED: 15/03/2017						
DATUM:								DRILLED BY: Geotechnics Ltd						
								LOGGED BY: rbe		CHECKED: AJL				
GEOLOGICAL								ENGINEERING DESCRIPTION						
GEOLOGICAL UNIT, GENERIC NAME, ORIGIN, MATERIAL COMPOSITION:		WATER	CORE RECOVERY (%)	METHOD	SCALA PENETROMETER (Blows/30mm)	TESTS	SAMPLES	RL (m)	DEPTH (m)	GRAPHIC LOG	WEATHERING MOISTURE CONDITION	STRENGTH/DENSITY CLASSIFICATION	SHEAR STRENGTH (kPa)	Description and Additional Observations
Fill					2				0.2		M	VSt		SILT, some clay, non plastic, moist, dark brown
					4							VSt-H		SILT, some clay, low to no plasticity, moist, yellowish brown and grey
					6									
					8									
					10				1.0		H		SILT, non plastic, moist, grey with minor yellowish brown inclusions	
					12									
					14									
					16									
Hukerenui Mudstone									1.5		D-M		SILT, non plastic, dry to moist, grey	
						● UTP			2.0					1.7m: Refusal

COMMENTS:

Hole Depth
1.7m

Scale 1:20











Rev.: A

HAND AUGER LOG

HOLE ID: 653 (D3)

Hole Location: Refer to site plan

SHEET: 1 OF 1

PROJECT: P2S4 2017				LOCATION: Millwater Precinct 2				JOB No.: 21854.001 P2S4						
CO-ORDINATES:				DRILL TYPE: 50mm hand auger				HOLE STARTED: 15/03/2017						
R.L.:				DRILL METHOD: HA				HOLE FINISHED: 15/03/2017						
DATUM:								DRILLED BY: Geotechnics Ltd						
								LOGGED BY: rbe		CHECKED: AJL				
GEOLOGICAL								ENGINEERING DESCRIPTION						
GEOLOGICAL UNIT, GENERIC NAME, ORIGIN, MATERIAL COMPOSITION		WATER	CORE RECOVERY (%)	METHOD	SCALA PENETROMETER (Blows/30mm)	TESTS	SAMPLES	RL (m)	DEPTH (m)	GRAPHIC LOG	MOISTURE / WEATHERING CONDITION	STRENGTH DENSITY CLASSIFICATION	SHEAR STRENGTH (kPa)	Description and Additional Observations
Fill						● UTP			0.5		M-W	H		clayey SILT, low plasticity, moist to wet, dark brown, with yellowish brown inclusions
						● >211 kPa					D-M	VST-H		SILT, non plastic, moist, grey and yellowish brown
Hukerenui Mudstone						● 178/92 kPa			1.0			H		0.6m: dry to moist, friable, grey with minor yellowish brown inclusions
						● UTP								
						● UTP			1.5					SILT, non plastic, moist, grey; dry to moist and friable from 1.3m, difficult to auger
									2.0					1.7m: Refusal
									2.5					
									3.0					
									3.5					

COMMENTS:

Hole Depth
1.7m

Scale 1:20



Rev.: A

HAND AUGER LOG

HOLE ID: 655 (D2)

Hole Location: Refer to site plan

SHEET: 1 OF 1

PROJECT: P2S4 2017			LOCATION: Millwater Precinct 2			JOB No.: 21854.001 P2S4							
CO-ORDINATES:			DRILL TYPE: 50mm hand auger			HOLE STARTED: 15/03/2017							
R.L.:			DRILL METHOD: HA			HOLE FINISHED: 15/03/2017							
DATUM:						DRILLED BY: Geotechnics Ltd							
						LOGGED BY: rbe							
						CHECKED: AJL							
GEOLOGICAL						ENGINEERING DESCRIPTION							
GEOLOGICAL UNIT, GENERIC NAME, ORIGIN, MATERIAL COMPOSITION	WATER	CORE RECOVERY (%)	METHOD	SCALA PENETROMETER (Blows/30mm)	TESTS	SAMPLES	RL (m)	DEPTH (m)	GRAPHIC LOG	WEATHERING NATURE CONDITION	STRENGTH/STIFFNESS CLASSIFICATION	SHEAR STRENGTH (kPa)	Description and Additional Observations
Fill					● 0/- kPa					M	Vst		clayey SILT, low plasticity, moist, brown and grey
					● 0/- kPa			0.5					SILT, non plastic, moist, grey, minor yellowish brown inclusions
					● 0/- kPa			1.0					0.7m: sandy
					● >0 kPa			1.5			H		SILT, non plastic, moist, grey and yellowish brown
Hukerenui Mudstone					● UTP					D			sandy SILT, friable, dry, light grey, difficult to auger
								2.0					1.7m: Refusal
								2.5					
								3.0					
								3.5					

COMMENTS:

Hole Depth
1.7m

Scale 1:20

Rev.: A

HAND AUGER LOG

HOLE ID: **659 (D5)**

Hole Location: Refer to site plan

SHEET: 1 OF 1

PROJECT: P2S4 2017	LOCATION: Millwater Precinct 2	JOB No.: 21854.001 P2S4
CO-ORDINATES:	DRILL TYPE: 50mm hand auger	HOLE STARTED: 15/03/2017
R.L.:	DRILL METHOD: HA	HOLE FINISHED: 15/03/2017
DATUM:		DRILLED BY: Geotechnics Ltd
		LOGGED BY: rbe
		CHECKED: AJL

GEOLOGICAL									ENGINEERING DESCRIPTION																	
GEOLOGICAL UNIT, GENERIC NAME, ORIGIN, MATERIAL COMPOSITION	WATER	CORE RECOVERY (%)	METHOD	SCALA PENETROMETER (Blows/30mm)													TESTS	SAMPLES	RL (m)	DEPTH (m)	GRAPHIC LOG	MOISTURE CONDITION	WEATHERING	STRENGTH/STIFFNESS CLASSIFICATION	SHEAR STRENGTH (kPa)	Description and Additional Observations
				2	4	6	8	10	12	14	16	18														
Fill																			M	H			clayey SILT, low plasticity, moist, dark brown (topsoil)			
																							SILT, non plastic, moist, yellowish brown, minor grey inclusions			
Hukerenui Mudstone																			D				sandy SILT, non plastic, dry, light grey, refusal 1.25m: Refusal			

COMMENTS:
Hole Depth 1.25m

Job: Millwater - Precinct 2 Stage 4D

Client: Tonkin & Taylor
T&T Job #: 21854.0010

Job #: 614089.000/1

Entered By: YARHNJED/TA
Checked By:

NZS 4407:1991 Field water content and field dry density using a nuclear densometer
Test 4.2.1 Direct Transmission Mode
NZGS August 2001 Guidelines for hand held shear vane test.

URN	Easting	Northing	RL	Location	Tech.	Date	Nuclear Wet Density (t/m ³)	Oven Dry Density (t/m ³)	Oven Moisture content (%)	Solid Density (t/m ³) assumed	Oven Calculated Air Voids (%)	Shear Strength (kPa) (UTP = Unable to penetrate)				Average Shear Strength (kPa)	Re - Test (Y)	pass / fail Specification > 140 kPa and < 10 % Air Voids
												Test 1	Test 2	Test 3	Test 4			
S15-105/6	2659956.337	6508608.108	56.344	Under Site Office	TAJ	3/12/2015	2.08	1.62	28.7	2.7	0.0	190	196	196	196	195		P
S15-105/7	2659986.025	6508924.409	54.127	Under Site Office	TAJ	3/12/2015	2.18	1.55	31.9	2.7	0.0	189	196	196	196	194		P
S15-106/15	2659960.965	6508816.01	56.246	Under Site Office	TAJ	4/12/2015	2.18	1.63	31.9	2.7	0.0	140	196	182	133	163		P
S15-106/16	2659982.99	6508791.221	53.47	Under Site Office	TAJ	4/12/2015	2.03	1.70	19.5	2.7	4.1	196	182	196	196	193		P
S15-108/1	2659989.953	6508756.795	53.679	Re Wall below office	TAJ	8/12/2015	1.98	1.58	24.1	2.7	3.2	196	196	196	196	196		P
S15-110/4	2659984.675	6508759.094	55.473	Re Wall below office	TA	10/12/2015	1.97	1.58	24.1	2.7	3.1	196	183	191	196	192		P
S15-111/2	2659905.921	6508762.023	56.396	Wall 304 Area	TAJ	11/12/2015	2.04	1.60	27.4	2.7	0.0	196	196	196	196	196		P
S15-111/4	2660014.185	6508816.164	52.451	Undercut	TAJ	11/12/2015	1.98	1.55	27.5	2.7	0.0	196	196	196	196	196		P
S15-113/8	2659907.957	6508766.321	57.692	Re Wall	TAJ	14/12/2015	2.05	1.75	17.5	2.7	4.8	196	196	196	196	196		P
S15-118/11	2660036.086	6508845.846	52.979	Shear Key	TAJ	21/12/2015	2.07	1.76	17.5	2.7	3.9	196	196	196	196	196		P
S15-118/12	2660023.640	6508859.999	54.498	Shear Key	TAJ	21/12/2015	1.93	1.55	24.9	2.7	4.2	196	145	196	196	174		P
s16-014/3	2660097.033	6508830.831	45.982	Undercut	TAJ	22/01/2016	1.88	1.49	25.8	2.7	6.2	196	196	196	196	196		P
s16-014/4	2660066.694	6508811.264	47.032	Undercut	TAJ	22/01/2016	1.96	1.45	34.1	2.7	0.0	196	196	196	196	196		P
S16-015/1	2660055.317	6508795.009	47.528	Undercut	TAJ	23/01/2016	2.04	1.67	21.9	2.7	1.5	196	196	196	196	196		P
S16-015/6	2660088.863	6508825.666	46.397	Undercut	TAJ	23/01/2016	1.92	1.57	21.9	2.7	7.4	196	196	196	196	196		P
s16-025/3	2659967.486	6508682.819	36.895	Shear Key	TAJ	3/02/2016	1.87	1.50	24.3	2.7	7.7	196	196	196	196	196		P
s16-026/8	2659985.593	6508684.652	36.906	Shear Key	TAJ	4/02/2016	1.93	1.59	21.4	2.7	7.0	196	196	196	196	196		P
s16-029/1	2659972.299	6508689.299	39.988	Shear Key	TAJ	10/02/2016	1.89	1.53	23.2	2.7	7.8	192	205	183	161	185		P
s16-029/2	2659992.667	6508689.917	39.215	Shear Key	TAJ	10/02/2016	1.88	1.53	23.2	2.7	8.0	205	205	205	205	205		P
S16-029/1	2660149.876	6508844.767	40.343	Undercut	TAJ	11/02/2016	1.96	1.57	25.2	2.7	2.4	205	205	205	205	205		P
S16-029/2	2660124.486	6508849.577	44.069	Undercut	TAJ	11/02/2016	1.86	1.45	28.3	2.7	5.2	205	205	205	205	205		P
S16-032/2	2659926.968	6508791.386	57.805	Undercut	TAJ	15/02/2016	1.86	1.45	28.3	2.7	5.3	205	205	205	205	205		P
S16-039/4	2660079.584	6508711.226	30.541	Shear Key	TAJ	24/02/2016	1.86	1.41	32.1	2.7	2.6	205	162	166	137	168		P
S16-039/5	2660053.162	6508699.847	32.076	Shear Key	TAJ	24/02/2016	1.86	1.41	32.1	2.7	2.6	205	137	133	144	152		P

Job: Millwater - Precinct 2 Stage 4D

Client: Tonkin & Taylor
T&T Job #: 21854.0010

Job # 614089.000/1
Entered By: YA/RH/NJED/TA
Checked By:

NZS 4407:1991 Field water content and field dry density using a nuclear densometer
Test 4.2.1 Direct Transmission Mode
NZGS August 2001 Guidelines for hand held shear vane test.

URN	Easting	Northing	RL	Location	Tech.	Date	Nuclear Wet Density (t/m ³)	Oven Dry Density (t/m ³)	Oven Moisture content (%)	Solid Density (t/m ³) assumed	Oven Calculated Air Voids (%)	Shear Strength (kPa) (UTP = Unable to penetrate)				Average Shear Strength (kPa)	Re - Test (Y)	pass / fail Specification > 140 kPa and < 10 % Air Voids
												Test 1	Test 2	Test 3	Test 4			
S16 039/7	2659987.908	6508682.310	42.700	Above Shear Key	TAJ	24/02/2016	2.01	1.60	25.4	2.7	0.2	205	205	205	205	205		P
S16 040/2	2660024.169	6508691.231	35.827	Shear Key	TAJ	25/02/2016	1.99	1.58	25.4	2.7	1.1	205	205	205	205	205		P
S16 040/3	2659977.855	6508697.841	44.022	Above Shear Key	TAJ	25/02/2016	1.96	1.65	19.1	2.7	7.5	205	205	205	205	205		P
S16 040/5	2660064.030	6508700.274	33.668	Shear Key	TAJ	25/02/2016	2.03	1.66	21.9	2.7	2.0	205	205	205	205	205		P
S16 041/8	2660121.572	6508728.036	34.606	Shear Key	TAJ	26/02/2016	2.05	1.75	17.2	2.7	5.0	205	205	205	205	205		P
S16 041/9	2660061.914	6508706.475	33.728	Shear Key	TAJ	26/02/2016	2.06	1.71	20.6	2.7	1.5	205	205	205	205	205		P
S16 041/10	2660044.268	6508700.456	34.715	Shear Key	TAJ	26/02/2016	2.05	1.67	22.4	2.7	1.0	205	205	205	205	205		P
S16 043/3	2660022.726	6508688.663	38.056	Shear Key	TAJ	3/03/2016	2.05	1.68	22.4	2.7	0.4	205	205	205	205	205		P
S16 047/6	2659976.189	6508690.564	44.995	Re Wall	TAJ	10/03/2016	2.04	1.70	20.0	2.7	3.2	205	205	205	205	205		P
S16 047/7	2660068.323	6508718.446	38.211	Above RE Wall	TAJ	10/03/2016	2.03	1.70	20.0	2.7	3.3	205	205	205	205	205		P
S16 047/8	2660058.741	6508715.901	39.449	Above RE Wall	TAJ	10/03/2016	2.13	1.76	20.9	2.7	0.0	205	205	205	205	205		P
S16 049/1	2659964.445	6508688.208	47.036	Re Wall	TAJ	14/03/2016	2.12	1.76	20.9	2.7	0.0	205	205	205	205	205		P
S16 049/3	2660049.044	6508751.941	44.142	Undercut	TAJ	14/03/2016	1.97	1.62	22.1	2.7	4.2	196	196	196	196	196		P
S16 049/4	2660074.66	6508744.471	41.634	Undercut	TAJ	14/03/2016	1.91	1.50	27.3	2.7	3.6	196	196	196	196	196		P
S16 049/5	2660109.383	6508747.339	39.301	Undercut	TAJ	14/03/2016	1.92	1.51	27.3	2.7	3.1	196	196	196	196	196		P
S16 049/6	2660073.094	6508719.589	39.419	Undercut	TAJ	14/03/2016	2.12	1.92	10.8	2.7	8.3	196	196	196	196	196		P
S16 049/7	2660057.489	6508748.747	44.905	Undercut	TAJ	14/03/2016	2.11	1.90	10.8	2.7	8.9	196	196	196	196	196		P
S16 049/15	2660070.439	6508740.324	42.237	Undercut	TAJ	14/03/2016	2.06	1.73	18.7	2.7	3.4	196	196	196	196	196		P
S16 049/16	2660051.155	6508736.686	44.115	Undercut	TAJ	14/03/2016	2.10	1.77	18.7	2.7	1.4	196	196	196	196	196		P
S16 051/12	2660103.651	6508725.588	35.973	Re wall	TAJ	16/03/2016	2.14	1.91	11.5	2.7	7.1	196	196	196	196	196		P
							1.98	1.62	22.4	2.7	3.8	196	196	196	196	196		P
							1.99	1.62	22.4	2.7	3.5	196	196	196	196	196		P
							1.88	1.44	30.2	2.7	3.2	186	146	176	196	176		P
							1.88	1.44	30.2	2.7	2.9	196	196	196	196	196		P
							1.95	1.47	32.3	2.7	0.0	196	196	196	196	196		P
							1.95	1.47	32.3	2.7	0.0	196	196	196	196	196		P
							2.09	1.74	19.7	2.7	1.0	196	196	196	196	196		P
							2.09	1.75	19.7	2.7	0.7	196	196	196	196	196		P

Job: Millwater - Precinct 2 Stage 4D

Client: Tonkin & Taylor
T&T Job #: 21854.0010

Job # 614089.000/1
Entered By: YA/RH/JED/TA
Checked By:

NZS 4407:1991 Field water content and field dry density using a nuclear densometer
Test 4.2.1 Direct Transmission Mode
NZGS August 2001 Guidelines for hand held shear vane test.

URN	Easting	Northing	RL	Location	Tech.	Date	Nuclear Wet Density (t/m ³)	Oven Dry Density (t/m ³)	Oven Moisture content (%)	Solid Density (t/m ³) assumed	Oven Calculated Air Voids (%)	Shear Strength (kPa) (UTP = Unable to penetrate)				Average Shear Strength (kPa)	Re - Test (Y)	pass / fail Specification > 140 kPa and < 10 % Air Voids
												Test 1	Test 2	Test 3	Test 4			
S16 051/13	2660111.366	6508728.586	36.132	Re wall	TAJ	16/03/2016	2.01	1.89	19.1	2.7	5.3	196	196	196	196	196		P
S16 052/7				Re wall 605	TAJ	17/03/2016	2.00	1.68	19.1	2.7	5.6							P
S16 052/8				Re wall 606	TAJ	17/03/2016	1.96	1.52	28.9	2.7	0.0	196	196	196	196	196		P
S16 053/16	2660081.498	6508718.876	38.793	Re wall	TAJ	18/03/2016	1.96	1.55	26.3	2.7	1.7	196	196	196	196	196		P
S16 053/17	2660051.945	6508704.311	38.973	Re wall	TAJ	18/03/2016	1.95	1.54	26.3	2.7	2.2	196	196	196	196	196		P
S16 054/1	2660098.341	6508729.834	40.495	Re Wall	TAJ	19/03/2016	2.04	1.72	18.5	2.7	4.4	196	196	196	196	196		P
S16 054/2	2660082.92	6508719.652	41.067	Re Wall	TAJ	19/03/2016	2.11	1.77	18.9	2.7	0.8	196	196	196	196	196		P
S16 055/3	2660158.25	6508774.555	37.712	Undercut	TAJ	21/03/2016	2.13	1.79	18.9	2.7	0.0	196	196	196	196	196		P
S16 055/4	2660173.389	6508775.873	37.225	Undercut	TAJ	21/03/2016	1.95	1.53	27.3	2.7	1.2	196	196	196	196	196		P
S16 057/5				Re Wall	TAJ	29/03/2016	1.96	1.54	27.3	2.7	1.1	196	196	196	196	196		P
S16 057/6				Re Wall	TAJ	29/03/2016	1.97	1.55	26.4	2.7	1.7	196	196	196	196	196		P
S16 057/7				Re Wall	TAJ	29/03/2016	1.96	1.56	26.4	2.7	1.7	196	196	196	196	196		P
S16 059/11	2660087.352	6508728.643	42.037	Re Wall	TA	31/03/2016	1.90	1.56	22.2	2.7	7.8	154	143	196	196	172		P
S16 059/12	2660066.146	6508716.68	42.12	Re Wall	TA	31/03/2016	1.94	1.55	22.2	2.7	8.0	196	196	196	196	196		P
S16 060/3	2660069.341	6508717.414	43.707	RE Wall	TA	1/04/2016	1.95	1.62	20.1	2.7	7.7	196	196	196	196	196		P
S16 060/4	2660059.547	6508713.886	43.927	RE Wall	TA	1/04/2016	1.96	1.63	20.1	2.7	7.1	196	196	196	196	196		P
S16 061/1	2660109.139	6508736.661	40.868	RE Wall	TA	4/04/2016	2.01	1.67	19.9	2.7	4.8	196	196	196	196	196		P
S16 061/2	2660076.735	6508722.627	43.117	RE Wall	TA	4/04/2016	2.02	1.72	18.8	2.7	4.9	196	196	196	196	196		P
S16 061/3	2660051.074	6508715.784	44.916	RE Wall	TA	4/04/2016	2.03	1.74	17.1	2.7	6.0	196	196	196	196	196		P
S16 071/7	2660217.909	6508786.323	28.097	Re Wall	TA	15/04/2016	1.91	1.60	20.6	2.7	8.7	196	196	196	196	196		P
S16 071/8	2660225.533	6508797.689	28.3	Re Wall	TA	15/04/2016	2.03	1.58	20.6	2.7	8.7	196	196	196	196	196		P
S16 073/1	2660211.1	6508780.261	29.484	Re Wall	TA	19/04/2016	2.08	1.72	18.0	2.7	5.2	196	196	196	196	196		P
S16 073/2	2660222.923	6508798.75	29.165	Re Wall	TA	19/04/2016	2.08	1.82	14.2	2.7	6.8	196	196	196	196	196		P
S16 073/3	2660237.64	6508818.966	29.012	Re Wall	TA	19/04/2016	2.05	1.77	16.0	2.7	5.4	192	192	192	192	192		P
							2.05	1.77	16.0	2.7	6.2	192	192	192	192	192		P
							1.98	1.66	19.3	2.7	6.6	147	192	164	151	164		P
							1.98	1.66	19.3	2.7	6.6	147	192	164	151	164		P
							1.93	1.52	26.6	2.7	3.0	147	147	164	178	159		P
							1.94	1.54	26.6	2.7	2.3	147	147	164	178	159		P
							1.91	1.50	27.3	2.7	3.6	147	147	164	178	159		P
							1.91	1.50	27.3	2.7	3.5	147	147	164	178	159		P

Job: Millwater - Precinct 2 Stage 4D

Client: Tonkin & Taylor
T&T Job #: 21854.0010

Job #: 614089.000/1
Entered By: YARHN/JED/TA
Checked By:

NZS 4407:1991 Field water content and field dry density using a nuclear densometer
Test 4.2.1 Direct Transmission Mode
NZGS August 2001 Guidelines for hand held shear vane test.

URN	Easting	Northing	RL	Location	Tech.	Date	Nuclear Wet Density (t/m ³)	Oven Dry Density (t/m ³)	Oven Moisture content (%)	Solid Density (t/m ³) assumed	Oven Calculated Air Voids (%)	Shear Strength (kPa) (UTP = Unable to penetrate)	Average Shear Strength (kPa)	Re - Test (Y)	pass / fail Specification > 140 kPa and < 10 % Air Voids
S16 075/12	2660224.07	6508802.729	31.577	RE Wall	TA	22/04/2016	1.98	1.53	21.5	2.7	4.8	192	192		P
S16 075/13	2660205.947	6508781.396	31.611	RE Wall	TA	22/04/2016	1.95	1.61	21.5	2.7	6.0	192	192		P
S16 075/3	2660199.949	6508771.442	31.153	RE Wall	TA	22/04/2016	2.04	1.82	26.1	2.7	-2.1	192	192		P
S16 075/4	2660209.268	6508785.063	31.114	RE Wall	TA	22/04/2016	2.00	1.65	21.2	2.7	3.8	192	192		P
S16 075/5	2660229.304	6508809.343	31.127	RE Wall	TA	22/04/2016	1.95	1.57	23.6	2.7	4.6	192	192		P
S16 076/1				RE Wall	TA	26/04/2016	1.96	1.58	23.6	2.7	4.1	192	192		P
S16 076/2				RE Wall	TA	26/04/2016	2.04	1.73	18.1	2.7	4.7	192	192		P
S16 076/3				RE Wall	TA	26/04/2016	2.05	1.74	18.1	2.7	4.3	192	192		P
S16 077/3				RE Wall	TA	27/04/2016	1.94	1.58	23.1	2.7	5.2	192	192		P
S16 077/4				RE Wall	TA	27/04/2016	1.94	1.57	23.1	2.7	5.3	192	192		P
S16 077/5				RE Wall	TA	27/04/2016	2.02	1.69	19.5	2.7	4.3	192	192		P
S16 077/6				RE Wall	TA	27/04/2016	2.05	1.72	19.5	2.7	3.0	192	192		P
S16 080/1	2660174.201	6508764.928	36.580	RE Wall	TA	20/05/2016	2.04	1.67	22.6	2.7	0.6	192	192		P
S16 081/6	2660254.676	6508824.427	26.475	Undercut	TA	3/05/2016	1.98	1.68	17.8	2.7	7.8	192	192		P
S16 089/5				Re Wall	TA	13/05/2016	1.99	1.59	17.8	2.7	7.4	192	192		P
S16 089/6				Re Wall	TA	13/05/2016	1.97	1.58	23.7	2.7	3.1	192	192		P
					TA	27/04/2016	1.97	1.59	23.7	2.7	3.3	192	192		P
					TA	27/04/2016	1.97	1.58	24.5	2.7	2.8	192	192		P
					TA	27/04/2016	1.81	1.42	27.4	2.7	8.4	192	192		P
					TA	27/04/2016	1.90	1.41	27.4	2.7	9.0	192	192		P
					TA	20/05/2016	2.09	1.79	16.5	2.7	4.3	192	192		P
					TA	3/05/2016	2.07	1.78	16.5	2.7	4.9	192	192		P
					TA	3/05/2016	2.04	1.76	15.4	2.7	7.5	192	192		P
					TA	13/05/2016	2.05	1.77	15.4	2.7	7.0	192	192		P
					TA	13/05/2016	2.03	1.70	20.0	2.7	3.3	212	212		P
					TA	13/05/2016	2.03	1.69	20.0	2.7	3.6	212	212		P
					TA	13/05/2016	2.02	1.69	19.8	2.7	3.9	212	212		P
					TA	13/05/2016	2.03	1.69	19.8	2.7	3.9	212	212		P